

JOB NO.: TCS01216/21

WSD Contract No.: 3/WSD/20 -

**Reclaimed Water Supply to Sheung Shui and Fanling** 

MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT (NO.6) – MAY 2022

PREPARED FOR WATER SUPPLIES DEPARTMENT

Quality Index			
Date	<b>Reference No.</b>	Prepared By	Approved By
10 June 2022	TCS01216/21/600/R0040v1	Http	An
		Martin Li Environmental Consultant	TW Tam Environmental Team Leader
Version	Data	Description	

Version	Date	Description
1	10 June 2022	First Submission



# NATURE & TECHNOLOGIES (HK) LIMITED

技環保(香港)有限公 Unit D, 12/F, Ford Glory Plaza, Nos. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong 香港九龍長沙灣永康街 37-39 號福源廣場 12D Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922 Email 電郵: enquiry@nt.com.hk Website 網址: http://www.nt.com.hk

Date: 14th June 2022

司

Project Manager Water Supplies Department Immigration Tower, 7 Gloucester Road, Wan Chai, Hong Kong Attn: Mr. Freeman Kei

科

Dear Sir,

Agreement No. CE67/2017(WS) Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction Independent Environmental Checker (IEC) Services for Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

# Monthly EM&A Monitoring Report for May 2022

We refer to the monthly EM&A Report for May 2022 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 10<sup>th</sup> June 2022. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Independent Environmental Checker

c.c.

- ET Leader -- AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]



#### **EXECUTIVE SUMMARY**

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as "the Contract Works"), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on 24 November 2021. Also, construction activities under the Contract Works were commenced on 7 December 2021.
- ES.04 This is the 6<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 May 2022 (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	L <sub>eq(30min)</sub> Daytime	5
Ecology	Waterbirds	4
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	4

 Table ES-1
 Environmental monitoring activities in the Reporting Period

# BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

 Table ES-2
 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Monitoring		Action	T ::4	Event & Action		
Environmental Aspect	Monitoring Parameters	Action Level	Loval	NOE Issued	Investigation	Corrective Actions
Construction Noise	Leq(30min) Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

#### **ENVIRONMENTAL COMPLAINT**

ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3Environmental Complaint Summaries in the Reporting Month

Domonting Dominal	Environmental Complaint Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	Complaint Nature	
1 – 31 May 2022	0	0	NA	



ES.09 In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

 Table ES-4
 Environmental Summons Summaries in the Reporting Month

Departing Davied	Environmental Summons Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	<b>Complaint Nature</b>	
1 – 31 May 2022	0	0	NA	

#### Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Departing Davied	Environmental Prosecution Statistics			
<b>Reporting Period</b>	Frequency	Cumulative	Complaint Nature	
1 – 31 May 2022	0	0	NA	

#### **REPORTING CHANGE**

ES.11 No reporting change was made in the Reporting Period.

#### SITE INSPECTION

- ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on *5*, *12*, *19* and *24 May 2022*. No non-compliance was noted during the site inspection.
- ES.13 No site visit was undertaken by AFCD and EPD within the Reporting Period. IEC inspection was conducted on 31 May 2022.

## **FUTURE KEY ISSUES**

- ES.14 In coming month, excavation works will be ongoing underway. Therefore, construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants or mobile noise barriers should be implemented in accordance with the EM&A requirement.
- ES.15 Due to wet season has approached, the Contractor was reminded that all the works being undertaken must fulfill environmental statutory requirements and to paid attention to water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- ES.16 Moreover, the Contractor shall fully implement mitigation measures prevent dust emission.



# TABLE OF CONTENTS

1.	INTRO	DUCTION	1
	1.1 B	ACKGROUND	1
	1.2 R	EPORT STRUCTURE	1
2.	PROJE	CT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 Pi	ROJECT ORGANIZATION	2
	2.2 C	ONSTRUCTION PROGRESS	3
	2.3 St	UMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3.	SUMM	ARY OF IMPACT MONITORING REQUIREMENTS	5
		ENERAL	5
	3.2 R	EQUIREMENT OF CONSTRUCTION NOISE MONITORING	5
	3.3 L	OCATION OF CONSTRUCTION NOISE IMPACT MONITORING	5
	3.4 E <sup>-</sup>	VENT AND ACTION PLAN	5
	3.5 N	OISE MONITORING METHODOLOGY	6
		IONITORING PROCEDURE	6
		ATA MANAGEMENT AND DATA QA/QC CONTROL	6
		EQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	7
	3.9 E <sup>-</sup>	VENT ACTION PLAN	8
4.	CONST	<b>TRUCTION NOISE MONITORING</b>	10
	4.1 G	ENERAL	10
	4.2 R	ESULTS OF NOISE MONITORING	10
5.	ECOLO	OGY WATERBIRD MONITORING	11
	5.1 G	ENERAL	11
	5.2 R	ESULTS OF WATERBIRDS SURVEY	11
6.	WASTE	E MANAGEMENT	13
		ENERAL WASTE MANAGEMENT	13
		ECORDS OF WASTE QUANTITIES	13
7.		NSPECTION	14
/•		EQUIREMENTS	14
		INDINGS / DEFICIENCIES DURING THE REPORTING MONTH	14
8.	FNVID	ONMENTAL COMPLAINT AND NON-COMPLIANCE	15
0.		NVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	15
0		,	
9.		MENTATION STATUS OF MITIGATION MEASURES	<b>16</b> 16
		ENERAL REQUIREMENTS ENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	16
		ENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH EY ISSUES FOR THE COMING MONTH	16
10			
10.		LUSIONS AND RECOMMENDATIONS	17
	10.1 10.2	CONCLUSIONS RECOMMENDATIONS	17 17
	10.2	RECOMMENDATIONS	1/



# LIST OF TABLES

- TABLE 2-3-1
   STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
- TABLE 3-4-1
   ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 3-5-1
   EQUIPMENT OF NOISE IMPACT MONITORING
- TABLE 3-8-1MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG<br/>TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS
- TABLE 3-9-1
   ECOLOGICAL MONITORING STATIONS
- TABLE 3-10-1
   EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
- TABLE 3-10-2
   EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
- TABLE 4-2-1
   SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5
- TABLE 5-1-1
   REPRESENTATIVE WATERBIRDS
- TABLE 5-2-1
   TOTAL BIRD SPECIES AND ABUNDANCE IN THE REPORTING MONTH
- TABLE 5-2-2
   ABUNDANCE OF REPRESENTATIVE WATERBIRDS IN THE REPORTING MONTH
- TABLE 6-2-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-2-1SITE OBSERVATIONS
- TABLE 8-1-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-1-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-1-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1-1
   ENVIRONMENTAL MITIGATION MEASURES

# LIST OF APPENDICES

- APPENDIX A LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
- APPENDIX B PROJECT ORGANIZATION
- APPENDIX C MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD
- APPENDIX D DESIGNATED NOISE MONITORING STATION LOCATION
- APPENDIX E VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
- APPENDIX F MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
- APPENDIX G DATABASE OF MONITORING RESULT
- APPENDIX H GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX I MONTHLY SUMMARY WASTE FLOW TABLE
- APPENDIX J IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
- APPENDIX K WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

# 1. INTRODUCTION

# **1.1 BACKGROUND**

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30<sup>th</sup> July 2021, China Geo-Engineering Corporation (hereinafter named as "the Main-Contractor") was awarded WSD Contract Works 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as "the Contract Works").
- 1.1.2 The Contract Work mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.3 For the Contract Works, the construction of Shek Wu Hui Water Reclamation Plant is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP"). Location of Shek Wu Hui Water Reclamation Plant is shown in *Appendix A*.
- 1.1.4 The major work of the Work Contract under FEP included:
  - Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
  - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
  - And other associated systems and facilities for the SWHWRP.
- 1.1.5 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as "AUES") as Environmental Team (hereinafter referred as "ET") perform relevant EM&A programme and as well as the associated duties.
- 1.1.6 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on *24 November 2021*. Also, construction activities of the Contract were commencement on *7 December 2021*.
- 1.1.7 This is 6<sup>th</sup> monthly EM&A report to presenting the monitoring results and inspection findings from *1* to *31 May 2022* of the Reporting Period.

#### **1.2 REPORT STRUCTURE**

- 1.2.1 The report was structured into the following sections:-
  - Section 1 Introduction
  - Section 2 Project Organization and Construction Progress
  - Section 3 Summary of Impact Monitoring Requirements
  - Section 4 Construction Noise Monitoring
  - Section 5 Ecology Waterbirds Monitoring
  - Section 6 Waste Management
  - Section 7 Site Inspections
  - Section 8 Environmental Complaints and Non-Compliance
  - Section 9 Implementation Status of Mitigation Measures
  - Section 10 Conclusions and Recommendations

# 2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

#### Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

#### Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

#### Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
  - Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
  - Inform the Contractor when action is required to reduce impacts in accordance with the Even and Action Plans;
  - Employ an IEC to audit the results of the EM&A works carried out by the ET; and
  - Comply with the agreed Event Contingency Plan in the event of any exceedance.

#### The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:
  - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
  - Provide assistance to ET in carrying out monitoring and auditing;
  - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
  - Implement measures to reduce impact where Action and Limit levels are exceeded; and
  - Adhere to the agreed procedures for carrying out compliant investigation.

#### Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
  - Set up all the required environmental monitoring stations;
  - Monitor various environmental parameters as required in the EM&A Manual;
  - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
  - Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
  - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
  - Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
  - Recommend suitable mitigation measures to the Contractor in the case of exceedance of



Action and Limit levels in accordance with the Event and Action Plans;

- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

# Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
  - Review the EM&A works performed by the ET (at not less than monthly intervals);
  - Audit the monitoring activities and results (at not less than monthly intervals);
  - Report the audit results to the ER and EPD in parallel;
  - Review the EM&A reports (monthly summary reports) submitted by the ET;
  - Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
  - Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
  - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
  - Report the findings of site inspections and other environmental performance reviews to ER and EPD;
  - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
  - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

# 2.2 CONSTRUCTION PROGRESS

•

- 2.2.1 In the Reporting Period, the construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in *Appendix C*.
  - Excavation and lateral support work for Shek Wu Hui Water Reclamation Plant 3 Excavators

#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:
  - Project Location Plans;
  - Updated Environmental Monitoring and Audit Manual of Project Specific (*TCS01176/21/600/R0012v2*); and
  - Baseline Monitoring Report (*TCS01216/21/600/R0017v3*) for the Project.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in *Table 2-3-1*.

		Licence/Permit Status		
Item	Description	Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control	Notification was made	3 Aug 2021	Till the
	(Construction Dust) Regulation	on 3 Aug 2021		Contract ends
2	Waste Disposal Regulation –	Account No.: 7041397	8 Aug 2021	Till the
	Billing Account for Disposal of			Contract ends
	Construction Waste			
3	Chemical Waste Producer	Application was made	3 Aug 2021	Till the
	Registration	on 3 Aug 2021		Contract ends
4	Water Pollution Control	Discharge Licence No .:	17 Nov 2021	30/11/2026
	Ordinance – Discharge Licence	WT00039707-2021		

 Table 2-3-1
 Status of Environmental Licenses and Permits



		Licence/Permit Status			
Item	Description	Ref. no.		Effective Date	Expiry Date
5	Construction Noise Permit	CNP GW-RN0197-22	No.	13 Mar 2021	23 May 2022



# 3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

## 3.1 GENERAL

3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

#### 3.2 **REQUIREMENT OF CONSTRUCTION NOISE MONITORING**

- 3.2.1 One set of  $L_{eq(30min)}$  as 6 consecutive  $L_{eq(5min)}$  between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"),  $L_{eq(5min)}$  measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.
- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

# 3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 Advance and *First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.
- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named "CP-NMS7") shown in *Appendix D*, is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:
  - (i) at locations close to the major site activities which are likely to have noise impacts;
  - (ii) close to the noise sensitive receivers; and
  - (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

#### 3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

3.4.1 The Action and Limit levels for construction noise are defined in *Table 3-4-1*. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.



# Table 3-4-1 Action and Limit Levels for Construction Noise

Manitaring Lagation	Action LevelLimit Level in dB(A		
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays		
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) <sup>Note 1</sup>	
Note 1: If works are to construction noise permit is	rs, the conditions stipulated in the		

# 3.5 NOISE MONITORING METHODOLOGY

# Monitoring Equipment

3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in *Table 3-5-1*.

 Table 3-5-1
 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL $-52$
Calibrator	B&K 4231

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <u>https://webstore.iec.ch/publication/17086</u>

3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in *Appendix E*.

#### **3.6 MONITORING PROCEDURE**

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq<sub>(30min)</sub> in six consecutive Leq<sub>(5min)</sub> measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

# 3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.



# 3.8 **REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING**

- 3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.
- 3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Tung, Sneung Tue and Snek Sneung Rivers			
Phase	Methodology		
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.		
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.		
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.		

Table 3-8-1Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng<br/>Tung, Sheung Yue and Shek Sheung Rivers

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

#### 3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix K and summarized in *Table 3-9-1*.

Monitoring Stations	Descriptions	Influenced by Tidal Action	
Transect T1			
Transect T2			
Point Count Location P1	Along Ng Tung Divon	No	
Point Count Location P2	Along Ng Tung River	No	
Point Count Location P3			
Point Count Location P4			
Point Count Location P5	At Shek Sheung River	No	
Fount Count Location F5	(Low-flow Channel)	NO	
Transect T3	Along Shek Sheung River &	Yes	
Transect 15	Sheung Yue River	165	
Point Count Location P6	At Shek Sheung River	Yes	
Point Count Location P7	At Intersection between Sheung	Yes	
Fount Count Location F7	Yue and Shek Sheung River	Tes	

Table 3-9-1Ecological Monitoring Stations

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

# 3.10 EVENT ACTION PLAN

#### <u>Noise</u>

3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Б (	Action							
Event		ET		IEC		ER		Contractor
Action Level	1.	Notify the IEC, ER	1.	Review the	1.		1.	Submit noise
Exceedance		and Contractor;		monitoring data		of notification		mitigation
	2.	Carry out		submitted by the		of failure in		proposals to
		investigation;		ET;		writing;		the ER and
	3.	Report the results of	2.	Review the	2.	Notify the		IEC and copy
		investigation to the		construction		Contractor;		to the ET;
		IEC, ER and			3.		2.	Implement
		Contractor;		proposed remedial		Contractor to		noise
	4.	Discuss with the		measures by the		propose		mitigation
		Contractor and		Contractor, and		remedial		proposals.
		formulate remedial		advise the ET and		measures for		
		measures;		ER if the proposed		the analyzed		
	5.	Increase monitoring		remedial measures		noise problem;		
		frequency to check		would be	4.	Ensure		
		mitigation		sufficient;		remedial		
		effectiveness.	3.	Supervise the		measures are		
				implementation of		properly		
				remedial measures.		implemented.		
Limit Level	1.	Identify sources.	1.	Discuss amongst	1.	Confirm receipt	1.	Take
Exceedance	2.	Inform IEC, ER,		the ER, ET and		of notification		immediate
		EPD and Contractor;		Contractor on the		of exceedance		action to
	3.	Repeat		potential remedial		in writing;		avoid
		measurements to		actions;	2.	Notify the		further
		confirm findings;	2.	Review the		Contractor.		exceedance;
	4.	Increase the		Contractor's	3.	Require the	2.	Submit
		monitoring		remedial action		Contractor to		proposals for
		frequency;		whenever		propose		remedial
	5.	Carry out analysis of		necessary to assure		remedial		action to the
		the Contractor's		their effectiveness		measures for		ER and IEC
		working procedures		and advise the ER		the analyzed		and copy to
		with the ER and		accordingly;		noise problems;		the ET within
		Contractor to	3.	Supervise the	4.	Ensure		3 working
		determine possible		implementation of		remedial		days of
		mitigations to be		remedial measures.		measures are		notification;
		implemented;				properly	3.	Implement
	6.	Inform IEC, ER,				implemented;		the agreed
		EPD and Contractor			5.	If exceedance		proposals;
		the causes and				continues.	4.	



Enert		Action		
Event	ЕТ	IEC	ER	Contractor
	<ul> <li>actions taken for the exceedances;</li> <li>7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ul>		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

# Waterbird of Ecological

3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in *Table 3-10-2* shall be carried out.

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	if cause identified as related to NDAs project instigate remedial action to	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	if cause identified as related to NDAs project instigate remedial action to remove or reduce	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	conditionsforaffected species.Investigate cause andif caused identified asrelatedtoNDAsprojectinstigateremedialaction.ReviewandadjustLVNPmanagementmeasurestomoditionsforaffected species.

(\*)

Waterbird numbers refer to combined numbers using the channels



# 4. CONSTRUCTION NOISE MONITORING

# 4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in *Appendix* F and the monitoring results are presented in the following sections.

# 4.2 **RESULTS OF NOISE MONITORING**

4.2.1 In the Reporting Period, a total of **5** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables* **4-2-1**. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

Date	Start Time	L <sub>Aeq30min</sub> (dB(A))
6-May-22	13:02	56
13-May-22	9:25	57
18-May-22	9:25	57
24-May-22	14:24	59
30-May-22	9:23	60
	Limit Level	75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

- 4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.
- 4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.
- 4.2.4 During the reporting period, no construction work was carried out during restricted hours.



# 5. ECOLOGY WATERBIRD MONITORING

# 5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Species Name	Common Name	Chinese Name	
Egretta garzetta	Little Egret	小白鷺	
Ardea alba	Great Egret 大白鷺		
Ardea cinerea	Grey Heron	蒼鷺	
Ardeola bacchus	Chinese Pond Heron	池鷺	
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺	
Phalacrocorax carbo	Great Cormorant	普通鸕鷀	

Table 5-1-1Representative Waterbirds

# 5.2 **RESULTS OF WATERBIRDS SURVEY**

- 5.2.1 Four (4) occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

#### Table 5-2-1 Total Bird Species and Abundance in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	35	843
Waterbirds	13	204

# Table 5-2-2 Total Bird Species and Abundance in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	Ardeola bacchus	池鷺	34
Eastern Cattle Egret	Bubulcus coromandus	牛背鷺	33
Grey Heron	Ardea cinerea	蒼鷺	1
Great Egret	Ardea alba	大白鷺	24
Little Egret	Egretta garzetta	小白鷺	68
Great Cormorant	Phalacrocorax carbo	普通鸕鷀	0

- 5.2.3 The result was compared with the baseline data. While the total number of waterbirds and most representative species have not declined compared to the baseline data, the numbers of Chinese Pond Heron was slightly declined.
- 5.2.4 A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix K**. (Appendix C of the waterbirds survey report).

- 5.2.5 Although declined in number of Chinese Pond Heron was recorded, it is concluded that the drop is due to natural fluctuations or factors outside of disturbances caused by the Project.
- 5.2.6 It is also suggests that cumulative effects of increased disturbance at the study area and more attractive wetland habitats at Long Valley Nature Park (LVNP) may have caused waterbirds to deprioritize activities within the study area.
- 5.2.7 No site runoff and no specific instances of noise or activities from the construction site that has scared away waterbirds was observed during the survey in the Reporting Period. No action and limit level exceedance was therefore considered triggered in the Reporting Month.
- 5.2.8 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix K**.



# 6. WASTE MANAGEMENT

# 6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

# 6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

# Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m <sup>3</sup> )	3.8704	-
Reused in this Contract (Inert) (in '000 m <sup>3</sup> )	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m <sup>3</sup> )	0	-
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	3.8704	TM38

#### Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m <sup>3</sup> )	0.0057	SENT

# 7. SITE INSPECTION

## 7.1 **REQUIREMENTS**

7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on *5*, *12*, *19* and *24 May 2022* to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.
- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in *Table 7-2-1*.

Date	Findings / Deficiencies	Follow-Up Status
5 May 2022	• No adverse environmental issue was observed during site inspection.	NA
12 May 2022	• No adverse environmental issue was observed during site inspection.	NA
19 May 2022	• Stagnant water accumulated inside drip tray should be removed to prevent mosquito breeding.	Stagnant water was removed.
	• NRMM Label for the generator should be properly displayed.	NRMM label was displayed properly.
24 May 2022	• No adverse environmental issue was observed during site inspection.	NA

# Table 7-2-1Site Observations



# 8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 8.1 Environmental Complaint, Summons and Prosecution

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2* and *8-1-3*.

#### Table 8-1-1 Statistical Summary of Environmental Complaints

Domenting Devied	Environmental Complaint Statistics									
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>							
1 – 31 May 2022	0	0	NA							

### Table 8-1-2 Statistical Summary of Environmental Summons

Donorting Doried	Environmental Summons Statistics									
Reporting Period	Frequency	Frequency Cumulative								
1 – 31 May 2022	0	0	NA							

#### Table 8-1-3 Statistical Summary of Environmental Prosecution

Donortin a Dorio d	Environmental Prosecution Statistics								
Reporting Period	Frequency	Cumulative	Complaint Nature						
1 – 31 May 2022	0	0	NA						



# 9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water, ecological and waste and they are summarized presented in *Appendix J*.
- 9.1.2 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Main Contractor in this Reporting Month are summarized in *Table 9-1-1*.

Table 9-1-1	Environmental whugation weasures
Issues	Environmental Mitigation Measures
Water Quality	• Wastewater to be treated by filtration system such as sedimentation tank and storage on-site. After Wastewater Discharge Permit is obtained to carry out dispose.
Air Quality	<ul> <li>Maintain damp / wet surface on access road</li> <li>Keep slow speed in the sites</li> <li>All vehicles must use wheel washing facility before off site</li> <li>Sprayed water during breaking or excavation works</li> <li>Soil stockpile greater than 50m<sup>3</sup> has cover with plastic sheets</li> </ul>
Noise	<ul> <li>Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday.</li> <li>Keep good maintenance of plants</li> <li>Shut down the plants when not in used.</li> </ul>
Waste and Chemical Management	<ul><li>Follow requirements and procedures of the "Trip-ticket System"</li><li>The site was generally kept tidy and clean.</li></ul>

 Table 9-1-1
 Environmental Mitigation Measures

## 9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 The construction works under the Contract Works under FEP in the coming month are listed below:
  - Excavation and lateral support work for Shek Wu Hui Water Reclamation Plant

## 9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month for the Contract Works under FEP include:
  - Regular clearance of stagnant water during wet season;
  - Ensure the wastewater treatment facilities are functioned properly to avoid muddy discharge during wet season;
  - The periphery U channel and interceptors on site should be double checked to ensure their functions and to reduce potential wastewater quality impact due to surface runoff;
  - Implementation of dust suppression measures to reduce potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
  - Implementation of construction noise preventative control measures as far as practicable
- 9.3.2 The Main contractor should pay special attention on noise and dust and water quality mitigation measures and fully implement according to the ISEMM of the approved Updated EM&A Manual.



# 10. CONCLUSIONS AND RECOMMENDATIONS

# **10.1 CONCLUSIONS**

- 10.1.1 This is 6<sup>th</sup> monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 May 2022.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Four (4) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decrease in one species of the waterbirds abundance was recorded in the Reporting Period, the cause of abundance decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on *4*, *11*, *20* and *24 May 2022*. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.


# **10.2 RECOMMENDATIONS**

- 10.2.1 Due to wet season has approached, the Contractor was reminded that all the works being undertaken must fulfill environmental statutory requirements and to paid attention to water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas.
- 10.2.2 Construction noise would be a key environmental issue during construction work of the Contract Works. Noise mitigation measures such as using quiet plants should be implemented in accordance with the approved Updated EM&A Manual requirement.
- 10.2.3 All effluent discharge shall complied with discharge permits stipulation.
- 10.2.4 Moreover, mosquito control should be implemented to prevent mosquito breeding on site; and daily cleaning and weekly tidiness shall be properly performed.



# Appendix A

# Location of Shek Wu Hui Water Reclamation Plant



File Name Y:\Daily Work\02 From other HK Projects\401582 -Tender Drawing\DWG\401582-B&V-WRP-GN-201




# Appendix B

# **Project Organization**



# **Project Organization Chart**





Organization	Project Role	Name of Key Staff	Tel No.	Email
WSD	Project Proponent	Tim Wong	2829 5638	tim_cw_wong@wsd.gov.hk
Binnies	Senior Resident Engineer	S.H. Chung	2608 7380	sre.3wsd20@gmail.com
Binnies	Resident Engineer	Chester Chan,	2608 7380	chancw@binnies.com
N&T	Independent Environmental Checker	Vega Wong	2877 3122	vegawong@nt.com.hk
CGC	Site Agent	Chan Tsz Kin	6874 8835	3wsd20@gmail.com
CGC	Environmental Officer	Luke Chung	6488 0975	3wsd20@gmail.com
AUES	Environmental Team Leader	T. W. Tam	2959 6059	twtam@fordbusiness.com
AUES	Environmental Consultant	Nicola Hon	2959 6059	nicolahon@fordbusiness.com
AUES	Environmental Consultant	Martin Li	2959 6059	martinli@fordbusiness.com
AUES	Assistant Environmental Consultant	Fai So	2959 6059	faiso@fordbusiness.com

# **Contact Details of Key Personnel for the Project**

Legend:

WSD (Employer) – Water Supplies Department Binnies (Engineer Representative) – Binnies Hong Kong Limited CGC (Main Contractor) –China Geo-Engineering Corporation N&T (IEC) –Nature & Technologies (HK) Limited AUES (ET) – Action-United Environmental Services and Consulting (AUES)



# Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period

	Task Name					Duration	Start	Finish	TRA	Notes Q	2 03	2022 Q4 Q1 Q2	2023 Q3 Q4 Q1 Q2 Q
1	Key Dates					1676 days	Jul 30 '21	Mar 1 '26					
2	Contract Date					1 day	Jul 30 '21	Jul 30 '21					
3	Starting Date					1 day	Jul 30 '21	Jul 30 '21					
4	Contract Period					1675 days	Jul 31 '21	Mar 1 '26			1		
5	Section 1 - Shek Wu Hu	i Water Reclamation Pla	ant (SWHWRP)			791 days	Jul 31 '21	Sep 29 '23					
6	Section 2 - Landscaping	works of SWHWRP				791 days	Jul 31 '21	Sep 29 '23					
7			d Water Service Reservo	ir		791 days	Jul 31 '21	Sep 29 '23					
8	Section 4 - Mainlaying v	•				791 days	Jul 31 '21	Sep 29 '23					
9	Section 5 - Mainlaying v					1095 days	Jul 31 '21	Jul 29 '24					
10	Section 6 - Mainlaying v					1279 days	Jul 31 '21	Jan 29 '25					
11	Section 7 - Mainlaying v	•				1522 days	Jul 31 '21	Sep 29 '25					
12		•	te & remaining WM wor	rks		1675 days	Jul 31 '21	Mar 1 '26					
13	Section 9 - Conversion		er			1675 days	Jul 31 '21	Mar 1 '26					
14	Contract Completion date					0 days	Mar 1 '26	Mar 1 '26					
15													
16	Preliminary & General					1676 days	Jul 30 '21	Mar 1 '26			0		
17	Submission of Draft Safety					14 days	Jul 30 '21	Aug 12 '21			•		
18	Submission of Draft Enviro	=	Plan			14 days	Jul 30 '21	Aug 12 '21			•		
19	Submission of Sub-contrac	-				14 days	Jul 30 '21	Aug 12 '21			•		
20	Notification & request for					14 days	Jul 30 '21	Aug 12 '21			•		
21	Submission and acceptanc	•				29 days	Aug 3 '21	Aug 31 '21					
22	Submission and acceptanc	•	e for subcontractor			35 days	Aug 3 '21	Sep 6 '21					
23	Agreement on preliminary					35 days	Aug 12 '21	Sep 15 '21					
24	Provision of Project Manag					222 days	Sep 10 '21	Apr 19 '22					
25	Submission and accepta Selection of Subcontrac		age			14 days	Sep 10 '21	Sep 23 '21				-	
26			arial			18 days	Sep 24 '21	Oct 11 '21					
27	Submission and accepta	-	ena			60 days	Oct 12 '21 Dec 11 '21	Dec 10 '21 Jan 29 '22					
28	Manufacture and delive					50 days	Jan 30 '22						
29 30	Erection of Project Mar Selection of Traffic Consul	-	I			80 days 1027 days	Sep 3 '21	Apr 19 '22 Jun 25 '24					
31	Submission and accepta		200			1027 days 14 days	Sep 3 21	Sep 16 '21					
	Selection of traffic cons		age										
32 33	XP application for differ					13 days 1000 days	Sep 17 '21 Sep 30 '21	Sep 29 '21 Jun 25 '24				-	
34	TTA application and Att		r different Sections			1000 days	Sep 30 '21	Jun 25 '24				-	
35	Selection of Concrete Sup	•				29 days	Sep 6 '21	Oct 4 '21			-		
36	Submission and accepta		age			9 days	Sep 6 '21	Sep 14 '21					
37	Selection of concrete su		uge			20 days	Sep 15 '21	Oct 4 '21					
38	Selection of Subcontracto		S Works at SWHWRP			42 days	Oct 7 '21	Nov 17 '21				-	
39	Submission and accepta					21 days	Oct 7 '21	Oct 27 '21					
40	Selection of subcontrac		uge			21 days	Oct 28 '21	Nov 17 '21				$\rightarrow$	
41	Selection of Subcontracto					39 days	Jan 10 '22	Feb 17 '22				-	
42	Submission and accepta		аде			21 days	Jan 10 '22	Jan 30 '22					
43	Selection of subcontrac		~60			18 days	Jan 31 '22	Feb 17 '22					
44	Selection of Subcontracto					51 days	Feb 18 '22	Apr 9 '22					
45	Submission and accepta		age			30 days	Feb 18 '22	Mar 19 '22					
46	Selection of subcontrac					21 days	Mar 20 '22	Apr 9 '22					
47	Selection of Subcontracto		'ks			90 days	Apr 10 '22	Jul 8 '22					
48	Submission and accepta	ance of subletting packa	age			60 days	Apr 10 '22	Jun 8 '22					
		Task	-	Inactive Task	[		Manual Summar			<ul> <li>External Milest</li> </ul>	one	T⊥ ♦	Manual Progress
р :		Split		Inactive Milestone			Manual Summar			<ul><li>Deadline</li></ul>		÷	
	t: 3WSD20 Programme	Milestone	•	Inactive Summary		0	Start-only	E		Critical			
Date:	May 20 '22	Summary		Manual Task	•	u 	Finish-only	-		Critical Split			
		Project Summary	-	Duration-only	-		External Tasks	-		Progress			



D	Task Name				Duration	Start	Finish	TRA	Notes	2022	2023
49	Selection of subcontrac	tor			30 days	Jun 9 '22	Jul 8 '22		Q2	Q3 Q4 Q1 Q2 Q3	8 Q4 Q1 Q2
50	Selection of Subcontracto		c		90 days	Jul 9 '22	Oct 6 '22				_
51	Submission and accepta	•			60 days	Jul 9 '22	Sep 6 '22				
52	Selection of subcontrac		NuBe		30 days	Sep 7 '22	Oct 6 '22				$\downarrow$
53	Selection of Subcontracto		ks		220 days	Dec 20 '21	Jul 27 '22				_
54			kage - open trench (for S	ection 4)	56 days	Dec 20 '21	Feb 13 '22				
55	Selection of subcontrac				14 days	Feb 14 '22	Feb 27 '22				
56			kage - open trench (for S	ection 5)	45 days	Mar 14 '22	Apr 27 '22				
57	Selection of subcontrac			,	, 14 days	Apr 28 '22	May 11 '22				
58			kage - open trench (for S	ection 6)	14 days	Jun 2 '22	Jun 15 '22				
59	Selection of subcontrac				7 days	Jun 16 '22	Jun 22 '22				
60	Submission and accepta	ance of subletting pac	kage - open trench (for S	ection 7)	14 days	Jun 2 '22	Jun 15 '22				
61	Selection of subcontrac	tor - open trench (for	Section 7)		7 days	Jun 16 '22	Jun 22 '22				
62	Submission and accepta	ance of subletting pac	kage - open trench (for S	ection 8)	14 days	May 12 '22	May 25 '22				
63	Selection of subcontrac	tor - open trench (for	Section 8)		7 days	May 26 '22	Jun 1 '22			2	
64	Submission and accepta	ance of subletting pac	kage - open trench (for S	ection 9)	21 days	Jun 23 '22	Jul 13 '22				
65	Selection of subcontrac	tor - open trench (for	Section 9)		14 days	Jul 14 '22	Jul 27 '22				
66	Submission and accepta	ance of subletting pac	kage - trenchless		21 days	Jun 2 '22	Jun 22 '22				
67	Selection of subcontrac	tor - trenchless			14 days	Jun 23 '22	Jul 6 '22			1	
68	Selection of Supplier for S	urvey Equipment			35 days	Dec 13 '21	Jan 16 '22			H	
69	Submission and accepta	ance of subletting pac	kage		21 days	Dec 13 '21	Jan 2 '22				
70	Selection of subcontrac	tor			14 days	Jan 3 '22	Jan 16 '22				
71	Selection of Supplier for C	-			47 days	Dec 7 '21	Jan 22 '22				
72	Submission and accepta		kage		33 days	Dec 7 '21	Jan 8 '22				
73	Selection of subcontrac				14 days	Jan 9 '22	Jan 22 '22			<b>*</b>	
74	Selection of Environment				35 days	Nov 1 '21	Dec 5 '21			H I	
75	Submission and accepta		kage		21 days	Nov 1 '21	Nov 21 '21				
76	Selection of Environme	nt Team			14 days	Nov 22 '21	Dec 5 '21				
77	BEAM Plus		•		1208 days	Dec 1 '21	Mar 22 '25				
78	Submission and accepta	÷.	kage		90 days	Dec 1 '21	Feb 28 '22				
79	Selection of BEAM plus				21 days	Mar 1 '22	Mar 21 '22				
80	BEAM Plus PA submissi				210 days	Mar 22 '22	Oct 17 '22				
81	BEAM Plus FA submissi	on			540 days	Sep 30 '23	Mar 22 '25				
82	BIM		l		1537 days	Dec 16 '21	Mar 1 '26				
83 84	Submission and accepta Selection of BIM consul	÷.	каде		90 days 21 days	Dec 16 '21 Mar 16 '22	Mar 15 '22 Apr 5 '22				
85			coordination and produc	rtion	1426 days	Apr 6 '22	Mar 1 '26				
85	Selection of Contractor's I		•		28 days	Feb 1 '22	Feb 28 '22				
87	Submission and accepta	-			14 days	Feb 1 '22	Feb 14 '22				
88	Selection of Contractor		Kage		14 days	Feb 15 '22	Feb 28 '22				
89	Selection of Independent	-	°F) for Permanent Works	(foundation)	28 days	Feb 1 '22	Feb 28 '22				
90	Submission and accepta			(roundution)	14 days	Feb 1 '22	Feb 14 '22				
91	Selection of ICE for Peri	÷.			14 days	Feb 15 '22	Feb 28 '22				
92	Selection of Contractor's I		ructural Works		28 days	May 3 '22	May 30 '22				
93	Submission and accepta	-			14 days	May 3 '22	May 16 '22				
94	Selection of Contractor				14 days	May 17 '22	May 30 '22			-	
95	Selection of Independent		E) for Permanent Works	(Civil & Structural)	28 days	May 3 '22	May 30 '22			P-1	
96	Submission and accepta				14 days	May 3 '22	May 16 '22				
		Task		Inactive Task		Manual Summa			External Milestone	e 🔶	Manual Progres
Projec	t: 3WSD20 Programme	Split	•		۵ 	Manual Summa	ry		Deadline	<b>+</b>	_
Date: 1	May 20 '22	Milestone	<u>م</u>	Inactive Summary		Start-only	E		Critical		-
		Summary		Manual Task		Finish-only			Critical Split		
		Project Summary	1	Duration-only		External Tasks			Progress		_

		2024				2025				207		
Q3 0	24	2024	02	Q3	04	2025 Q1	02	03	04	202	26 . Q2	03
	<u>.</u> .	<u>م</u> ـ	42	45	<del>ب</del>	<u>م</u> ـ	حد	45	<u>्</u> न	<u></u>	. , עב	
	_				-							

ID	Task Name					Duration	Start	Finish	TRA	Notes	202 2 Q3 Q4 Q1		2023
97	Selection of ICE for Perr	nanent Works				14 days	May 17 '22	May 30 '22					<u> </u>
98													
99	Section 1 & 2 - Construction of	f SWHWRP and Land	scaping Works			821 days	Aug 27 '21	Nov 25 '23			1	_	
100	Access Date (part 1 of the S	iite)				1 day	Aug 27 '21	Aug 27 '21			Б		
101	Site clearance					7 days	Aug 28 '21	Sep 3 '21			<b>†</b>		
102	Initial survey					7 days	Sep 4 '21	Sep 10 '21			*		
103	Installation of monitoring in	nstruments and take i	initial readings			28 days	Nov 1 '21	Nov 28 '21			-		
104	Environmental baseline mo	ontioring by ET				33 days	Nov 4 '21	Dec 6 '21					
105	Foundation Works - ReWP	S				321 days	Aug 31 '21	Jul 17 '22			B	<b></b>	
106	Submission and approva	al of subletting packag	ge for pre-drilling works			7 days	Aug 31 '21	Sep 6 '21			5		
107	Selection of pre-drilling	subcontractor				13 days	Sep 7 '21	Sep 19 '21					
108	Pre-drilling works (15 no	os.)				12 days	Sep 20 '21	Oct 1 '21		5 x 4d/hole			
109	Pre-drill log report and I	oint Load Test				6 days	Oct 2 '21	Oct 7 '21			The second se		
110	Design review for found	ation works				28 days	Oct 8 '21	Nov 4 '21					
111	Piling works (54 nos. of	pre-bored H piles) - To	otal length = 2387m			88 days	Dec 7 '21	Mar 4 '22					
112	Installation of King Post					7 days	Mar 5 '22	Mar 11 '22			-     i	5	
113	Testing of pre-bored H-	oile - tension load test	t			29 days	Mar 12 '22	Apr 9 '22					
114	Shortage of Acetylen	e Gas				15 days	Mar 12 '22	Mar 26 '22					
115	Setting up of load tes	st				7 days	Mar 27 '22	Apr 2 '22					
116	Tension Load Test					7 days	Apr 3 '22	Apr 9 '22					
117	Sheet piling works for E	S - 300 pcs (length 12	2m)			10 days	Mar 15 '22	Mar 24 '22				₹	
118	Excavation works (6900	m3) and ELS installation	on			56 days	Apr 10 '22	Jun 4 '22		280m3/day			
119	Shortage of Acetylen	e Gas				24 days	Apr 10 '22	May 3 '22				*	
120	ELS installation and e	excavation				25 days	May 4 '22	May 28 '22				<b>K</b>	
121	Welding of pile head	capping plate				7 days	May 29 '22	Jun 4 '22				K	
122	Laying of blinding layer					3 days	Jun 5 '22	Jun 7 '22				5	
123	Submission and accepta	nce of method staten	ment for pile cap construc	tion		80 days	Mar 15 '22	Jun 2 '22			•	·	
124	Submission and accepta	nce of water proofing	g material			80 days	Mar 15 '22	Jun 2 '22			<b></b>		
125	Concrete mix submissio	n, plant trial and acce	eptance of Grade 50 concr	rete		90 days	Mar 9 '22	Jun 6 '22					
126	Construction of pile cap					38 days	Jun 8 '22	Jul 15 '22				<b>1</b>	
127	Installation of water	proofing system and	testing			14 days	Jun 8 '22	Jun 21 '22					
128	Rebar fixing					21 days	Jun 22 '22	Jul 12 '22					
129	Concreting of pile ca	o (996 m3)				3 days	Jul 13 '22	Jul 15 '22					
130	Backfilling to pile cap to	p level				2 days	Jul 16 '22	Jul 17 '22				· · · · ·	
131	Foundation Works - HCF					322 days	Oct 2 '21	Aug 19 '22			P		
132	Pre-drilling works (25 nd	os.)				20 days	Oct 2 '21	Oct 21 '21		5 x 4d/hole			
133	Pre-drill log report and I	Point Load Test				11 days	Oct 22 '21	Nov 1 '21					
134	Design review for found	ation works				30 days	Nov 2 '21	Dec 1 '21			<b>⊥</b>		
135	Piling works - HCF (56 n	os. of pre-bored H pile	es) - Total length = 1871m	1		72 days	Dec 21 '21	Mar 2 '22				<u>ן    </u>	
136	Testing of pre-bored H-	pile - proof drilling				7 days	Mar 7 '22	Mar 13 '22			1	1	
137	Testing of pre-bored H-	oile - compression loa	id test			62 days	Mar 7 '22	May 7 '22			Ì	<b>*</b>	
138	Shortage of Acetylen	e Gas				36 days	Mar 7 '22	Apr 11 '22			1	┝	
139	Construction of mini	piles and setting up o	of load test			21 days	Apr 12 '22	May 2 '22					
140	Compression load te	st				5 days	May 3 '22	May 7 '22					
141	Sheet piling works for E	_S - 425 pcs (length 6r	m)			15 days	Mar 23 '22	Apr 6 '22	3	60 pcs/day			
142	Excavation works (7600	m3)				42 days	May 8 '22	Jun 18 '22	14	280m3/day		₩_	
143	Welding of pile head ca	oping plate				7 days	Jun 12 '22	Jun 18 '22					
144	Laying of blinding layer					3 days	Jun 19 '22	Jun 21 '22				K	
		Task		Inactive Task			Manual Summar	v Rollun		External Milest	one 🔶		Manual Progre
		Split		Inactive Milestone			Manual Summar	-		Deadline	•		manual 1 10g103
-	t: 3WSD20 Programme	Milestone	•	Inactive Summary		Γ	Start-only	., . Г		Critical	*		
	-	1111001010	*	macure Summary	u	u	Start Olly	-		Cinical			
	May 20 '22			Manual Tack			Finish_only	п.		Critical Split			
	-	Summary Project Summary		Manual Task Duration-only			Finish-only External Tasks	3		Critical Split Progress			

<b>~</b>		2024	<b>a</b> a	<b>aa</b>	~ ~	2025 Q1	<u></u>	<b>a</b> a	~	202	26 Q2	
Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
					-							

				Duration	Start	Finish	TRA	Notes .	02 03 04		2023 Q4 Q1 Q2 0
145	Construction of pile cap			52 days	Jun 22 '22	Aug 12 '22	_				
146		proofing system and testing (1/3)		14 days	Jun 22 '22	Jul 5 '22		From G.L. 1			
147	Rebar fixing (1/3)			14 days	Jun 29 '22	Jul 12 '22					
148	Concreting of pile cap	o (1/3) - 920m3		3 days	Jul 13 '22	Jul 15 '22				1	
149	Installation of water	proofing system and testing (1/3)		14 days	Jul 6 '22	Jul 19 '22					
150	Rebar fixing (1/3)			14 days	Jul 13 '22	Jul 26 '22					
151	Concreting of pile cap	) (1/3) - 920m3		3 days	Jul 27 '22	Jul 29 '22					
152	Installation of water	proofing system and testing (1/3)		14 days	Jul 20 '22	Aug 2 '22					
153	Rebar fixing (1/3)			14 days	Jul 27 '22	Aug 9 '22					
154	Concreting of pile cap	) (1/3) - 920m3		3 days	Aug 10 '22	Aug 12 '22				<b>T</b>	
155	Backfilling to pile cap top	o level		7 days	Aug 13 '22	Aug 19 '22					
156											
157	Construction of SWHWRP			561 days	Apr 4 '22	Oct 16 '23					
158	Submission and accepta water refilling station	nce of DfMA proposal for bathroom unit	, outdoor staircase, valves chamber,	90 days	Apr 4 '22	Jul 2 '22					
159	Selection of Supplier for	DfMA		30 days	Jul 3 '22	Aug 1 '22					
160	Manufacture of DfMA Pi	ecast Segments		90 days	Aug 2 '22	Oct 30 '22				🎽	<b>-</b> 1
161	Installation of DfMA seg	nents		100 days	Oct 31 '22	Feb 7 '23					<b>*</b>
162	Submission and accepta	nce of method statement for construction	on ReWPS and HCF	30 days	Apr 4 '22	May 3 '22					
163	Construction of RC struc	ture of ReWPS		270 days	Jul 18 '22	Apr 13 '23					
164	Construction of base	ment (below ground)		91 days	Jul 18 '22	Oct 16 '22					٩ ( )
165	Removal of ELS str	ut and wailing (2nd layer)		2 days	Jul 18 '22	Jul 19 '22				Ы	
166	Construction of ex	ternal walls, W6, W8-W15, beams and s	labs (+0mPD to +5.6mPD)	51 days	Jul 20 '22	Sep 8 '22				· · · · · · · · · · · · · · · · · · ·	
167	Scaffolding ere	ction and rebar fixing		28 days	Jul 20 '22	Aug 16 '22					
168	Falsework and	Formwork erection	21 days	Aug 17 '22	Sep 6 '22						
169	Concreting			2 days	Sep 7 '22	Sep 8 '22					
170	Removal of formw	vork		3 days	Sep 9 '22	Sep 11 '22					
171	Installation and te	sting of water proofing system		7 days	Sep 12 '22	Sep 18 '22					
172	Backfilling and ren	noval of ELS strut and wailing (1st layer)		4 days	Sep 19 '22	Sep 22 '22				F	<b>*</b>
173	Construction of ex	ternal walls, W6, W8-W15 (+5.6mPD to	+7.2mPD)	20 days	Sep 23 '22	Oct 12 '22				F	•
174	Scaffolding ere	ction and rebar fixing		7 days	Sep 23 '22	Sep 29 '22					
175	Formwork erec	tion		6 days	Sep 30 '22	Oct 5 '22				i	4
176	Concreting			1 day	Oct 6 '22	Oct 6 '22					
177	Removal of for	mwork		1 day	Oct 7 '22	Oct 7 '22					
178	Installation and	testing of water proofing system		5 days	Oct 8 '22	Oct 12 '22					
179	Backfilling from +5	6.6mPD to +7.2mPD		4 days	Oct 13 '22	Oct 16 '22					
180	Construction of St	aircase ST1, ST2 (+0mPD to +7.2mPD)		38 days	Aug 27 '22	Oct 3 '22					J
181	Scaffolding and	falsework erection		7 days	Aug 27 '22	Sep 2 '22				•	
182	Rebar fixing			14 days	Sep 3 '22	Sep 16 '22				K	
183	Formwork erec	tion		14 days	Sep 17 '22	Sep 30 '22					
184	Concreting			3 days	Oct 1 '22	Oct 3 '22				i	
185	Removal of ELS sheet	piles		7 days	Oct 17 '22	Oct 23 '22					
186	Construction of Supe	rstructure (above ground) - Grid Line 4	-6	203 days	Sep 23 '22	Apr 13 '23				F	
187	Construction of ba	se slab (+4.45mPD to +5.95mPD & +5.6	mPD to +7.1mPD)	21 days	Sep 23 '22	Oct 13 '22				F	
188	Installation of v	vater proofing system		7 days	Sep 23 '22	Sep 29 '22				E E	
189	Rebar fixing			7 days	Sep 30 '22	Oct 6 '22				i	4
190	Formwork erec	tion		5 days	Oct 7 '22	Oct 11 '22					
191	Concreting			2 days	Oct 12 '22	Oct 13 '22					
		Task	Inactive Task		Manual Summary	Rollup		External Mil	lestone 🔷		Manual Progress
		Split			Manual Summary			<ul> <li>Deadline</li> </ul>			manual 1 10g1035
_	Niletone Heating Summer					-			•		
	-	Milestone 🔺	Inactive Summary		Start-only			( 'rifical			
	May 20 '22	Milestone   Summary	Manual Task		Start-only Finish-only	L 3		Critical Critical Split			

Dogo	1
rage 4	+
8-	

		2024				2025				202	6		]
Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	6 Q2	Q3	
		ו											
					-								1
													1
													1

D	Task Name					Duration	Start	Finish	TRA	Notes	<u>22 Q</u> 3	2022 3 Q4 Q1 Q2	<u>Q3 Q</u> 4	2023 Q1
192		olumns (+5.95mPD to	•			28 days	Oct 14 '22	Nov 10 '22					Ť	
193		ection and rebar fixing				14 days	Oct 14 '22	Oct 27 '22						
194	Formwork ere	ction				7 days	Oct 28 '22	Nov 3 '22						
195	Concreting					7 days	Nov 4 '22	Nov 10 '22						
196	Construction of B	earing walls and Slabs	(+5.95mPD to +7.2mPD)			14 days	Nov 11 '22	Nov 24 '22					<b>F</b>	
197	Rebar fixing					7 days	Nov 11 '22	Nov 17 '22					5	
198	Formwork ere	ction				4 days	Nov 18 '22	Nov 21 '22						
199	Concreting and	d curing of concrete				3 days	Nov 22 '22	Nov 24 '22						
200	Construction of B	earing walls (+7.2mPD	to +13.25mPD)			14 days	Nov 25 '22	Dec 8 '22						
201	Rebar fixing					7 days	Nov 25 '22	Dec 1 '22						
202	Formwork ere	ction				4 days	Dec 2 '22	Dec 5 '22						1
203	Concreting and	d curing of concrete				3 days	Dec 6 '22	Dec 8 '22						1
204	Construction of B	eams and Slabs at +11	.8mPD			28 days	Dec 9 '22	Jan 5 '23						¥n −
205	Scaffolding and	d falsework erection				7 days	Dec 9 '22	Dec 15 '22						Ь
206	Formwork ere	ction				3 days	Dec 16 '22	Dec 18 '22					i i	
207	Rebar fixing					14 days	Dec 19 '22	Jan 1 '23						ĸ
208	Concreting and	d curing of concrete				4 days	Jan 2 '23	Jan 5 '23						
209	Construction of B	eams and Slabs at +13	.25mPD			60 days	Jan 6 '23	Mar 6 '23						
210	Scaffolding and	d falsework erection				14 days	Jan 6 '23	Jan 19 '23						
211	Formwork ere	ction				14 days	Jan 20 '23	Feb 2 '23						K
212	Rebar fixing					21 days	Feb 3 '23	Feb 23 '23						
213	Concreting and	d curing of concrete				11 days	Feb 24 '23	Mar 6 '23						
214	Installation of inte	ernal finishing works fo	or Grid Line 4-6			38 days	Mar 7 '23	Apr 13 '23						
215	Mass concrete	for cable trench				7 days	Mar 7 '23	Mar 13 '23						-   <b>-</b>
216	Waterproofing	system at slabs				3 days	Mar 14 '23	Mar 16 '23						
217	Epoxy painting	g on floor finish				7 days	Mar 17 '23	Mar 23 '23						🏌
218	Plaster and pa	int at wall and soffit				7 days	Mar 24 '23	Mar 30 '23						
219	Chequer plate	system at cable trench	h and aerator room			7 days	Mar 31 '23	Apr 6 '23						
220	Steel grating fl	oor system at chemica	al storage rooms			7 days	Apr 7 '23	Apr 13 '23						
221	SS door and al	uminum louver				7 days	Apr 7 '23	Apr 13 '23						1
222	Construction of P	arapet Walls (+13.25m	1PD to +14.65mPD)			14 days	Mar 7 '23	Mar 20 '23						🕇
223	Scaffolding ere	ection				1 day	Mar 7 '23	Mar 7 '23						Ь
224	Rebar fixing					7 days	Mar 8 '23	Mar 14 '23						🕇
225	Formwork ere	ction				5 days	Mar 15 '23	Mar 19 '23						
226	Concreting					1 day	Mar 20 '23	Mar 20 '23						
227	Construction of S	taircase ST3 (+7.1mPD	to +13.5mPD)			18 days	Jan 6 '23	Jan 23 '23						Ť
228	Installation of	precast segments				3 days	Jan 6 '23	Jan 8 '23						Ь
229	Rebar fixing					3 days	Jan 9 '23	Jan 11 '23						K
230	Concreting and	d curing of concrete				12 days	Jan 12 '23	Jan 23 '23						
231	Construction of Supe	erstructure (above gro	ound) - Grid Line 1-4			179 days	Oct 17 '22	Apr 13 '23					<b>*</b>	
232	Construction of B	eams and Slabs at +7.2	2mPD			45 days	Oct 17 '22	Nov 30 '22						
233	Falsework ered	ction				14 days	Oct 17 '22	Oct 30 '22					<b>–</b>	
234	Formwork ere	ction				14 days	Oct 31 '22	Nov 13 '22						
235	Rebar fixing					14 days	Nov 14 '22	Nov 27 '22					🖹	
236	Concreting			3 days	Nov 28 '22	Nov 30 '22								
237	Construction of B	eams and Slabs at +9.1	1mPD			46 days	Oct 31 '22	Dec 15 '22						
238	Falsework ere	ction				8 days	Oct 31 '22	Nov 7 '22						
239	Formwork ere	ction				8 days	Nov 28 '22	Dec 5 '22						
		Task		Inactive Task			Manual Summary	v Rollup		External Miles	stone	\$	<u></u> М	anual Pro
_		Split					Manual Summary			<ul> <li>External whee</li> <li>Deadline</li> </ul>	NOIIC	<b>↓</b>	1/12	anuai ri(
	Ct. SWSD20 Programme Milestere		~	n	Start-only	y 1 <u> </u>		Critical		·	_			
Date:	May 20 '22		~ 		U			L 3						
		Summary		Manual Task			Finish-only			Critical Split				
		Project Summary	0	Duration-only			External Tasks			Progress				

		2024				2025 Q1				202	6	Q3
Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	_				_							

Tasi	x Name				Dur	ation Start	Finish	TRA	Notes Q2   Q	2022 23 Q4 Q1 Q2	2 Q3 Q4	2023 Q1 Q2 (
240	Rebar fixing				8 da	ys Dec 6 '22	Dec 13 '22					
241	Concreting				2 da	ys Dec 14 '22	2 Dec 15 '22					
42	Removal of form	vork and falsework			7 da	ys Dec 16 '22	2 Dec 22 '22					
43	Watertightness te	est			14 0	lays Dec 23 '22	2 Jan 5 '23					
44	Installation of inte	ernal finishing works fo	or basement		14 0	lays Jan 6 '23	Jan 19 '23					
45	Construction of W	/alls and Columns (+7.	2mPD to +15.2mPD)		21 0	lays Dec 1 '22	Dec 21 '22				<b></b> 1	
46	Scaffolding ere	ection and rebar fixing			7 da	ys Dec 1 '22	Dec 7 '22					
17	Formwork ere	ction			7 da	ys Dec 8 '22	Dec 14 '22					
18	Concreting				7 da	ys Dec 15 '22	2 Dec 21 '22				<b>†</b>	
19		/alls and Columns (+9.	1mPD to +15.2mPD)		21 0		2 Jan 5 '23				E E	
50	Scaffolding ere	ection and rebar fixing			7 da		2 Dec 22 '22					
51	Formwork ere	-			7 da		2 Dec 29 '22				*	•
52	Concreting				7 da							
53	-	eams and Slabs at +15	.2mPD		60 0		Mar 6 '23					
54	Falsework ered				21 0		Jan 26 '23					
55	Formwork ere				14 0							
56	Rebar fixing				21 0							
57	Concreting				4 da							
58		ernal finishing works fr	or Grid Line 1-4 above g	round	38 (	•						
59		for cable trench	. Sha shie I 4 above g	Carro	7 da	•	•					
50 50		system at slabs			3 da							
51	Epoxy painting				7 da							$\mathbf{P}$
51 52		int at wall and soffit			7 da 7 da							
			h and aaratar raam									
53		system at cable trench			7 da	•	•					
54		oor system at chemica	al storage rooms		7 da		Apr 13 '23					
55		uminum louver			7 da		Apr 13 '23					
66		arapet Walls (+15.2mF	PD to +16.6mPD)		21 0							
67	Scaffolding ere	ection			2 da							
68	Rebar fixing				10 0							
69	Formwork ere	ction			7 da							Ľ.
70	Concreting				2 da							5
271		taircase ST3 (+13.5mPl	D to +15.45mPD)		7 da							M.
272		precast segments			3 da							
73	Rebar fixing				3 da							
74	•	d curing of concrete			1 da							
75	Construction of water p	proofing system at roo	of slab of ReWPS		15 c	lays Mar 28 '2	3 Apr 11 '23					
76	Water tightness test fo	r roof slab of ReWPS			15 0	lays Apr 12 '23	3 Apr 26 '23					
277												
78	Construction of RC stru	cture of HCF			303	days Aug 20 '2	2 Jun 18 '23					
79	Construction of Sup	erstructure (above gro	ound) - Grid Line 1-3		137	days Aug 20 '2	2 Jan 3 '23				-	—
80	Construction of C	olumns (+5.55mPD to	+13.00mPD)		14 0	lays Aug 20 '22	2 Sep 2 '22				M	
81	Scaffolding ere	ection and rebar fixing			7 da	Aug 20 '22	2 Aug 26 '22				<b>F</b>	
82	Formwork ere	ction			4 da						T I	
83	Concreting				3 da						\	
84		/all W8 (+5.8mPD to +:	10.4mPD)		14 0							
85		ection and Rebar fixing			8 da							
86	Formwork ere				5 da							
37	Concreting				1 da							
87	Concreting	Task		Inactive Task	1 da	· · · · ·	mary Rollup		External Milestone	\$	Man <sup>.</sup>	ual Progress
		Split				Manual Sumi			Deadline	÷		-
	VSD20 Programme	Milestone	•	Inactive Summary	0	Start-only	E		Critical			
ate: May	20 22	Summary	-	Manual Task	-	Finish-only	-		Critical Split			
		-										
		Project Summary	u	Duration-only		External Tasl	N9		Progress			

	2023	2024	2025	2026
<u>02 Q3 Q4</u>	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3
			2025 Q1 Q2 Q3 Q4	Q1 Q2 Q3

D Task I	Name				_	Duration	Start	Finish	TRA	Notes .		2022 3 04 01 02	2023 Q3 Q4 Q1 Q	2   O:
288	Construction of E	Bearing walls and Slab	s (+5.55mPD to +7.1mPD)	1		14 days	Sep 17 '22	Sep 30 '22						
289	Rebar fixing					7 days	Sep 17 '22	Sep 23 '22					F,	
290	Formwork ere	ection				4 days	Sep 24 '22	Sep 27 '22						
291	Concreting an	d curing of concrete				3 days	Sep 28 '22	Sep 30 '22					<b>†</b>	
292	Construction of C	Columns (+10.4mPD to	o +13.00mPD)			7 days	Oct 1 '22	Oct 7 '22						
293	Scaffolding er	ection and Rebar fixin	g			4 days	Oct 1 '22	Oct 4 '22					Ь	
294	Formwork ere	ection				2 days	Oct 5 '22	Oct 6 '22						
295	Concreting					1 day	Oct 7 '22	Oct 7 '22					<b>†</b>	
296	Construction of E	Beams and Slabs at +1	3.00mPD			50 days	Oct 8 '22	Nov 26 '22						
297	Scaffolding an	nd falsework erection				14 days	Oct 8 '22	Oct 21 '22						
298	Formwork ere					14 days	Oct 22 '22	Nov 4 '22						
299	Rebar fixing					14 days	Nov 5 '22	Nov 18 '22						
300		d curing of concrete				, 8 days	Nov 19 '22	Nov 26 '22						
301		ternal finishing works	for Grid Line 1-3			, 38 days	Nov 27 '22	Jan 3 '23						
302		e for cable trench				7 days	Nov 27 '22	Dec 3 '22						
303		g system at slabs				3 days	Dec 4 '22	Dec 6 '22						
804		g on floor finish				7 days	Dec 7 '22	Dec 13 '22						
805		aint at wall and soffit				7 days	Dec 14 '22	Dec 20 '22						
06		e system at cable trend	ch and aerator room			7 days	Dec 21 '22	Dec 27 '22						
807		floor system at chemic				7 days	Dec 28 '22	Jan 3 '23						
808		luminum louver				7 days	Dec 28 '22	Jan 3 '23						
809		Parapet Walls (+13.00r	mPD to +15 1mPD)			14 days	Nov 27 '22	Dec 10 '22						
309 310	Scaffolding er		IIPD (0 +13.1IIPD)			14 days	Nov 27 '22	Nov 27 '22						
	Rebar fixing	ection					Nov 27 22	Dec 4 '22						
11	-					7 days		Dec 4 22 Dec 9 '22						
12	Formwork ere	ection				5 days	Dec 5 '22							
813	Concreting					1 day	Dec 10 '22	Dec 10 '22						
314		erstructure (above gr				261 days	Aug 20 '22	May 7 '23						
315		Columns (+4.55mPD to	•			14 days	Aug 20 '22	Sep 2 '22						
316	-	ection and rebar fixing	8			7 days	Aug 20 '22	Aug 26 '22						
317	Formwork ere	ection				4 days	Aug 27 '22	Aug 30 '22						
318	Concreting		/00 11/00			3 days	Aug 31 '22	Sep 2 '22						
319		Walls W1, W7, W19, W				21 days	Sep 3 '22	Sep 23 '22					M	
320		ection and Rebar fixin	g			10 days	Sep 3 '22	Sep 12 '22						
321	Formwork ere	ection				7 days	Sep 13 '22	Sep 19 '22						
322	Concreting					4 days	Sep 20 '22	Sep 23 '22						
323		Walls W9, W13, W14,				10 days	Sep 24 '22	Oct 3 '22					M	
324		ection and Rebar fixin	g			6 days	Sep 24 '22	Sep 29 '22						
325	Formwork ere	ection				3 days	Sep 30 '22	Oct 2 '22						
326	Concreting					1 day	Oct 3 '22	Oct 3 '22						
327	Construction of V					28 days	Oct 4 '22	Oct 31 '22						
328	-	ection and Rebar fixin	g			14 days	Oct 4 '22	Oct 17 '22						
329	Formwork ere	ection				10 days	Oct 18 '22	Oct 27 '22						
30	Concreting					4 days	Oct 28 '22	Oct 31 '22					<u> </u>	
31	Construction of V	Walls W10, W11, W15	, W16, W12, W35, W36			10 days	Nov 1 '22	Nov 10 '22					<b>₽\</b>	
32	Scaffolding er	ection and Rebar fixin	g			6 days	Nov 1 '22	Nov 6 '22					<b>F</b>	
333	Formwork ere	ection				3 days	Nov 7 '22	Nov 9 '22						
334	Concreting					1 day	Nov 10 '22	Nov 10 '22					<b>▼</b>	
335	Construction of E	Beams and Slabs at +1	0.4mPD and +10.8mPD			150 days	Nov 11 '22	Apr 9 '23						
		Task		Inactive Task			Manual Summary	y Rollup		External Mile	stone	\$	Manual Progr	ress
		Split					Manual Summary			Deadline		÷		
	/SD20 Programme	Milestone	•	Inactive Summary	1	1	Start-only	, . C		Critical				
ate: May 2	20 22	Summary		Manual Task	-		Finish-only	-		Critical Split				
		Project Summary		Duration-only			External Tasks	-		Progress				
			u U	DuranOn-Omy			LAUTHAI 1 45K5			11021088				
								Page 7						

22	Q3 Q4	2023 Q1 Q2	Q3 Q4	2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	2026 Q1 Q2 Q3
	Ма	nual Progres	\$			

) Ta	ask Name				Duration	Start	Finish	TRA	Notes .	202 Q2 Q3 Q4 Q1	22 L   02   02   04		רי גר   גר	2024
336	Scaffolding an	d falsework erection			45 days	Nov 11 '22	Dec 25 '22			$\frac{\mathbf{Q}}{\mathbf{Q}}$	.   Q2   Q3   Q4		<u>13   U4</u>	
337	Formwork ere	ction			45 days	Dec 26 '22	Feb 8 '23							
338	Rebar fixing				45 days	Feb 9 '23	Mar 25 '23							
339	Concreting an	d curing of concrete			15 days	Mar 26 '23	Apr 9 '23							
340	Construction of F	arapet Walls (+10.4m	PD/+10.8mPD to +12.5ml	PD)	14 days	Apr 10 '23	Apr 23 '23							
341	Scaffolding er			•	, 1 day	Apr 10 '23	, Apr 10 '23							
342	Rebar fixing				, 7 days	Apr 11 '23	Apr 17 '23							
343	Formwork ere	ction			, 5 days	Apr 18 '23	, Apr 22 '23							
344	Concreting				, 1 day	, Apr 23 '23	, Apr 23 '23							
345	=	taircase ST01 (+7.1mF	PD to +11.35mPD)		28 days	Apr 10 '23	May 7 '23							
346		d falsework erection	,		14 days	Apr 10 '23	Apr 23 '23							
347	Rebar fixing				7 days	Apr 24 '23	Apr 30 '23							
348	Formwork ere	ction			5 days	May 1 '23	May 5 '23							
349	Concreting				2 days	May 6 '23	May 7 '23							
350	0	taircase ST02 (+10.4m	PD to +13 95mPD)		14 days	Apr 10 '23	Apr 23 '23							
351		d falsework erection			7 days	Apr 10 '23	Apr 16 '23							
352	Rebar fixing				3 days	Apr 10 23	Apr 19 '23							
353	Formwork ere	ction			3 days	Apr 17 23 Apr 20 '23	Apr 19 23 Apr 22 '23							Í
354	Concreting				1 day	Apr 20 23	Apr 22 23							
355	Watertightness test	in stages			56 days	Apr 23 23	Jun 4 '23							
356	Inlet Channel and	-			14 days	Apr 10 23	Apr 23 '23							
357	On duty contact					Apr 10 23 Apr 24 '23	May 7 '23							
358	Standby contact				14 days	May 8 '23	May 7 23							
		aining structure at HC	F		14 days	May 22 '23	Jun 4 '23							
59		-			14 days	Jun 5 '23	Jun 4 23 Jun 18 '23							
360	Construction of water	al finishing works for			14 days 15 days	Apr 24 '23	May 8 '23							
361														
362	Water tightness test fo		udrant notable fluching	alconcing 9 irrigation	15 days	May 9 '23	May 23 '23							
363	supply	SSIGHTOF SCIENT FILE H	ydrant, potable, flushing,		water 180 days	May 1 '22	Oct 27 '22							
364	Construction of roadw	orks			150 days	Feb 13 '23	Jul 12 '23							
365	Construction of fend	e wall			90 days	Feb 13 '23	May 13 '23							
366	hydrant, etc)	-	inage, irrigation system, c	able ducting, street f		May 14 '23	Jul 12 '23							
367		ork system outside Re			30 days	May 14 '23	Jun 12 '23							
368		hambers and water re	efilling station		45 days	May 14 '23	Jun 27 '23							
369	Installation of su	-			15 days	Jun 28 '23	Jul 12 '23							
370	hydrant, etc)	-	drainage, irrigation syste	m, cable ducting, stre	et fire 60 days	May 14 '23	Jul 12 '23						_	
371	Construction of EVA ro	ad pavement			30 days	Jul 13 '23	Aug 11 '23						ŋ	
372	Construction of road	l pavement near ReW	PS		15 days	Jul 13 '23	Jul 27 '23							
73	Construction of road	pavement near HCF			15 days	Jul 28 '23	Aug 11 '23						*	
374	Installation of architec	tural works			120 days	Jun 19 '23	Oct 16 '23						-	
375	Installation of archit	ectural works near Re	WPS		60 days	Jun 19 '23	Aug 17 '23						■	
376	Installation of archit	ectural works near HC	F		60 days	Aug 18 '23	Oct 16 '23						*	
377	Landscape works				160 days	Jun 19 '23	Nov 25 '23							{
378	Landscape works at roc	of top			60 days	Jun 19 '23	Aug 17 '23					⊫→		1
379	Installation of comp	osite timber decking v	vith pedestal		15 days	Jun 19 '23	Jul 3 '23							1
380	Laying of artificial gr	anite floor tile / paver	block		30 days	Jul 4 '23	Aug 2 '23					🎽	6	
381	Construciton of roof	drainage system			15 days	Aug 3 '23	Aug 17 '23						*	
		Task		Inactive Task		Manual Summar	y Rollup		External Mile	stone 🔷	N	Ianual Progress	_	
· · · · ·		Split				Manual Summar			Deadline	+		~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~ ~		
	3WSD20 Programme	Milestone	•	Inactive Summary	0	Start-only	E		Critical					
ate: Ma	ay 20 '22	Summary		Manual Task	-	Finish-only	3		Critical Split					
		Project Summary	- •	Duration-only		External Tasks			Progress					
		i iojeci Summary	u	Duration-Only		LAUTHAI TASKS			riogress					


	2023	2024	2025	2026
Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3 Q4	Q1 Q2 Q3
Q2 Q3 Q4		2024 Q1 Q2 Q3 Q4	2025 Q1 Q2 Q3 Q4	
Ма	nual Progress –			

D	Task Name				Duration	Start	Finish	TRA	Notes .		22	202		
382	Landscape works withir	n SWHWRP			100 days	Aug 18 '23	Nov 25 '23		Q	2 Q3 Q4 Q	1   Q2   Q3	Q4   Q1	L   Q2   	0
383														
384	E&M Works of SWHWRP				634 days	Mar 1 '22	Nov 24 '23						_	Ļ
385	Design and Submission	Stage			150 days	Mar 3 '22	Jul 30 '22							
386	-	eptance of Surge Analy	ysis Report		22 days	Mar 10 '22	Mar 31 '22							
387		eptance of Reclaimed			59 days	Mar 17 '22	May 14 '22							
388		•	els and Air Compressors		, 59 days	Mar 24 '22	, May 21 '22							
389		eptance of Penstock &			25 days	Mar 31 '22	Apr 24 '22							
390		•	osing System & Static In-	ine Mixer	42 days	Apr 7 '22	May 18 '22							
391		eptance of Air Blower			30 days	Apr 7 '22	May 6 '22							
392	Submission and acce	eptance of Lifting Appl	liances		65 days	Apr 14 '22	Jun 17 '22							
393	Submission and acce	eptance of Minor Mec	hanical Equipment		63 days	Mar 31 '22	Jun 1 '22							
394	Submission and acce	eptance of LV switchbo	oard		90 days	Mar 10 '22	Jun 7 '22							
395	Submission and acce	eptance of DCS			81 days	Mar 10 '22	May 29 '22							
396	Submission and acce	eptance of Instrumena	ation & Water Monitoring	Equipment	42 days	Apr 7 '22	May 18 '22							
397	Submission and acce	eptance of Misc. Electr	rical Items		72 days	Apr 14 '22	Jun 24 '22							
398	Submission and acce	eptance of Fire Service	es Equipment		28 days	Apr 7 '22	May 4 '22							
399	Submission and acce	eptance of MVAC Equi	pment		28 days	Apr 7 '22	May 4 '22							
400	Submission and acce	eptance of Plumbing &	k Drainage Equipment		28 days	Apr 7 '22	May 4 '22							
401	Submission and acce	eptance of General Ari	rangement Drawing		42 days	Apr 7 '22	May 18 '22							
402	Submission and acce	eptance of Civil Requir	ement Drawing		56 days	Apr 21 '22	Jun 15 '22							
403	Submission and acce	eptance of method sta	atement for E&M installat	ion works	60 days	Jun 1 '22	Jul 30 '22							
404	CSD, CBWD coordina	ation			120 days	Mar 3 '22	Jun 30 '22							
405	Procurement and Deliv	very of Equipment			350 days	Apr 25 '22	Apr 9 '23						-	
406	Reclaimed Water Ma	ain Pumps (6 nos.)			330 days	May 15 '22	Apr 9 '23							
407	Surge Vessels and Ai	ir Compressors			270 days	May 15 '22	Feb 8 '23					-	_	
408	Penstock & Stoplog				270 days	Apr 25 '22	Jan 19 '23						_	
409	Chemical Dosing Sys	tem			210 days	May 19 '22	Dec 14 '22							
410	Static In-line Mixer				300 days	May 19 '22	Mar 14 '23							
411	Air Blower and Air D	iffuser			184 days	May 7 '22	Nov 6 '22							
412	Lifting Appliances				180 days	Jun 18 '22	Dec 14 '22							
413	Sump Pumps				210 days	Jun 2 '22	Dec 28 '22							
414	Pipework and Valves	5			270 days	Jun 2 '22	Feb 26 '23							
415	LV switchboard				300 days	Jun 8 '22	Apr 3 '23							
416	DCS				310 days	May 30 '22	Apr 4 '23							
417	Instrumenation and	Water Monitoring Equ	uipment		300 days	May 19 '22	Mar 14 '23							
418	Misc. Electrical Item	s (PV Panel, Earthing &	& Cables, etc )		210 days	Jun 25 '22	Jan 20 '23							
419	Fire Services Equipm	nent			150 days	May 5 '22	Oct 1 '22						_	
420	MVAC Equipment				150 days	May 5 '22	Oct 1 '22						_	
421	Plumbing & Drainage	e Equipment			150 days	May 5 '22	Oct 1 '22					•		
422	Misc. Electrical Item	s (Cables, Cable Conta	inment, Lightings)		210 days	Jun 25 '22	Jan 20 '23							
423	Installation Works				130 days	Apr 14 '23	Aug 21 '23						<b>Y</b>	۲
424	Installation FS Equip	ment			100 days	Apr 14 '23	Jul 22 '23							h
425	Installation of MVAC	Equipment			100 days	Apr 14 '23	Jul 22 '23							l
426	Installation of BS Equ	uipment			90 days	Apr 14 '23	Jul 12 '23							
427	Installation of Lifting				30 days	Apr 14 '23	May 13 '23						1	
428		med Water Pumps (6	•		130 days	Apr 14 '23	Aug 21 '23							#
429	Installation of penste	ocks (10 nos.) & Stople	ogs (2 nos.)		60 days	Apr 14 '23	Jun 12 '23							
		Task		Inactive Task		Manual Summary	y Rollup		External Milest	one 🗇		Manual	Progress	_
D	+ 2WCD20 Due	Split		Inactive Milestone		Manual Summary			<ul> <li>Deadline</li> </ul>	+			0-400	
-	t: 3WSD20 Programme	Milestone	<u>♦</u>	Inactive Summary	00	Start-only	E		Critical					
Date:	May 20 '22	Summary	·i	Manual Task		Finish-only	3		Critical Split			1		
		Project Summary		Duration-only		External Tasks			Progress			-		
			-											-
							Dogo O							

C	3	Q4	2024 Q1	02	Q3	Q4	2025 Q1	02	Q3	Q4	202 Q1	26 .   Q2	03
+													
		_				-							

D	Task Name	Duration	Start	Finish	TRA	Notes	Q2 Q3 Q4	2022 01 02	2 03 04	2023
430	Installation of Surge Vessel (4 Nos.) & Air Compressor (4 Nos.)	45 days	Apr 14 '23	May 28 '23					<u>- ,                                   </u>	
431	Installation of Air Blower (2 Nos.) & Air Diffuser (1 set)	14 days	Jun 13 '23	Jun 26 '23						
432	Installation of tanks (14 nos.) & Chemical Pumps (12 nos.)	90 days	Apr 14 '23	Jul 12 '23						
433	Installation of Pipeworks (DI, Chemical pipe, Air pipe)	30 days	May 29 '23	Jun 27 '23						1
434	Installation of Cabling, MCC & DCS	100 days	Apr 14 '23	Jul 22 '23						
435	Installation of Instrumentation and Monitoring Stations	60 days	Apr 14 '23	Jun 12 '23						
436	Installation of ELV System (CCTV & Access Control)	50 days	Apr 14 '23	Jun 2 '23						
437	Installation of Plumbing & Drainage Equipment	45 days	Apr 14 '23	May 28 '23						-
438	Installation of PV Panels	45 days	Apr 14 '23	May 28 '23						_
439	FS / DG Inspection Related Items	572 days	Mar 1 '22	Sep 23 '23						<b></b>
440	VAC Desgin Submission to FSD	60 days	Mar 1 '22	Apr 29 '22						
441	FS related statutory submission to FSD	60 days	Mar 1 '22	Apr 29 '22						
442	T&C of FS Related Installation	, 14 days	Aug 12 '23	Aug 25 '23						
443	Submission of FS 314 & 501	, 14 days	Aug 26 '23	Sep 8 '23						
444	Target FS Inpsection	1 day	Sep 9 '23	Sep 9 '23						
445	Obtain Form FS172 (Fire Certificate)	14 days	Sep 10 '23	Sep 23 '23						
446	DG Design Submission to FSD	60 days	Oct 3 '22	Dec 1 '22						
447	DG Inspection	30 days	Jun 28 '23	Jul 27 '23						
448	Obtain DG License	1 day	Jul 28 '23	Jul 28 '23						
449	Power Energization Related Items	298 days	Oct 12 '22	Aug 5 '23						
450	CLP Room Ready for BS installation (HCF)	1 day	Jan 4 '23	Jan 4 '23						+
451	CLP Room Ready for BS installation (ReWPS)	1 day	Apr 15 '23	Apr 15 '23						`) <sub>.</sub>
452	Installation of BS Equipment (HCF & ReWPS)	140 days	Jan 5 '23	May 24 '23						· ·
453	CLP meter application	140 days	Oct 24 '22	Feb 20 '23					_	
455	Cable laying by CLP in DSD's EVA	60 days	Oct 12 '22	Dec 10 '22						
454	Lead time for CLP installation works	60 days	May 25 '23	Jul 23 '23						
455 456	CLP's Inspection for Transformer Room(ReWPS), CLP Room(HCF), draw pit and accsociated cable	21 days	May 19 '23	Jun 8 '23						- 1
457	ducts CLP to install Transformers and Cabling	7 days	Jul 24 '23	Jul 30 '23						
458	Power Energization from CLP Transformer to LVSB	3 days	Jul 31 '23	Aug 2 '23						
459	Power Energization from LVSB to All Equipment	3 days	Aug 3 '23	Aug 5 '23						
460	Preliminary Test of Equipment	35 days	Aug 22 '23	Sep 25 '23						
461	Inspection of Equipment/System with SOR	14 days	Aug 22 '23	Sep 23 23						
462	Trial Run of Equipment/System	7 days	Sep 5 '23	Sep 11 '23						
463	Site Acceptance Test of Equipment/Systems with SOR	35 days	Aug 22 '23	Sep 11 23						
464	Submission	353 days	Oct 3 '22	Sep 20 '23						
	Submission of Testing Procedures & Commissioning Plan	-	Oct 3 '22	Dec 1 '22						
465	Submission of As Fitted Drawings	60 days								
466 467	Submission of Manual	30 days	Aug 22 '23	Sep 20 '23						
		30 days	Aug 22 '23	Sep 20 '23						
468	Submission of Training Material System Commissioning Test	30 days	Aug 22 '23	Sep 20 '23 Nov 24 '23						
469	, ,	60 days	Sep 26 '23							
470	Planned completion for section 1	0 days	Nov 24 '23	Nov 24 '23						
471	Planned completion for section 2	0 days	Nov 25 '23	Nov 25 '23						
472	Continue 2. Madification of Table Hill Destature d Mister Comics Deservation	F 22	Oct 4 124	Ma- 47 122						
473	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	533 days	Oct 1 '21	Mar 17 '23						
474	Access Date (part 2 of the Site)	1 day	Oct 1 '21	Oct 1 '21						
475	Initial survey and condition survey	45 days	Feb 7 '22	Mar 23 '22						
476	Design submission and acceptance of the supplementary dosing and dyeing system (E&M)	120 days	Feb 21 '22	Jun 20 '22						

	Task		Inactive Task		Manual Summary Rollu	p	External Milestone	$\diamond$	Manual Progress
Project: 3WSD20 Programme	Split		Inactive Milestone		Manual Summary	1	Deadline	+	
Date: May 20 '22	Milestone	•	Inactive Summary	00	Start-only	C	Critical		
	Summary	1	Manual Task		Finish-only	3	Critical Split		
	Project Summary	0	Duration-only		External Tasks		Progress		



D	Task Name				Dura	tion Start	Finish	TRA	Notes		2022	2023 Q4 Q1 Q2 Q
477	Submission and acceptance	e of method statemen	nt for supplementary dosing and	d dyeing syster	n 30 da	ys Mar 24 '	22 Apr 22	22				$\underline{} \mathbf{u} \mathbf{u} \mathbf{u} \mathbf{u} \mathbf{u} \mathbf{u} \mathbf{u} $
478	Construction of civil works				90 da	iys Jun 21 '2	2 Sep 18	22				<b>N</b>
479	Installation of supplement	ary dosing and dyeing	system		90 da	ys Sep 19 '2	2 Dec 17	22		-		<b>*</b>
480	T&C of E&M equipment				90 da	ys Dec 18 '2	22 Mar 17	'23				
481	Planned completion for se	ction 3			0 day	s Mar 17 '	23 Mar 17	'23		-		┥ Mar 17
482 483	Section 4 - Water main laying	works in part 3 of the	e Site		719 (	lays Jul 30 '2	1 Jul 18 '2	12				
484	Access Date (part 3 of the	-			1 day	-						·
485	Initial survey (utility survey		tial photo)		90 da							
486	1st TMLG meeting	,			1 day							
487	Application and approval c	of XP and TTA, includin	g local consultation		122 (							
488	Implementation of TTA by		-		465 (		22 Jun 25 '	23			<b>*</b>	
489	Procurement and Delivery	of pipes, fittings and r	related materials		60 da	ys Feb 10 '2	2 Apr 10	22				
490	Submission and acceptance	e of method statemen	nt and material		60 da	ys Feb 10 '2	2 Apr 10	22				
491	Mainlaying by open trencl	h method (RW03 & RV	W43)		527 (	lays Feb 7 '22	2 Jul 18 '2	23		-		
492	RW03 : DN600 DI pipe	- 1092m			395 (	lays Mar 18 '	22 Apr 16	23			×	1
493	Team A : CH000 - CH	1540			395 (	lays Mar 18 '	22 Apr 16	23				
494	CH440 - CH540 (1	.00m)			104 0	lays Mar 18 '	22 Jun 29 '	22				
495	TTA establishr	nent			3 day	s Mar 18 '	22 Mar 20	'22			5	
496	Hard material	excavation and dispos	sal		3 day	s Mar 21 '	22 Mar 23	'22			<u>F</u>	
497		n, laying sheetpile and			14 da					_		
498		f unchart 900mm pipe			7 day					_	5	
499		tting out of DSD			10 da					_		
500	Amendment o				28 da					_		
501	Treatment of	-			3 day					_	l l	
502	Pipe laying D.I		and be and block		14 da					_	<b></b>	
503		d/aggregate, concurre	ent bend block		14 da							
504	Reinstatemen CH410 - CH440 (3				8 day					_		
505 506	TTA establishr	•			25 da	•				-		
507		excavation and dispos			1 day 1 day					-		
508		n, laying sheetpile and			14 da					-		
509	Treatment of I				2 day	•						
510	Pipe laying D.I	-			2 da					-		
511		d/aggregate, concurre	ent bend block		4 day					_		
512	Reinstatemen				1 day							
513	CH380 - CH410 (3				26 da							
514	TTA establishr	•			1 day						Ь	
515	Hard material	excavation and dispos	sal		1 day							
516	Soil excavation	n, laying sheetpile and	d disposal		14 da	ys Jul 27 '22	2 Aug 9 '2	2				
517	Treatment of	bedding			3 day	s Aug 10 '2	22 Aug 12	'22		-		
518	Pipe laying D.I				2 day	s Aug 13 '2	22 Aug 14	'22				•
519	Backfilling san	d/aggregate, concurre	ent bend block		4 day	s Aug 15 '2	22 Aug 18	'22			5	*
520	Reinstatemen	t			1 day	Aug 19 '2	22 Aug 19	'22			5	
521	CH350 - CH380 (3	0m)			26 da	Aug 20 '2	22 Sep 14	22			F	1
522	TTA establishr				1 day	-	-	'22			6	
523		excavation and dispos			1 day					_		
524	Soil excavation	n, laying sheetpile and	d disposal		14 da	Aug 22 '	22 Sep 4 '2	2				
		Task	Inact	ive Task		Manual Sur	nmary Rollup 💻		External M	ilestone 🛛 🗇		Manual Progress
Drainet	: 3WSD20 Programme	Split		ive Milestone		Manual Sur			Deadline	÷		-
•	May 20 '22	Milestone		ive Summary	D	Start-only	E		Critical			
Date. I	viay 20 22	Summary	Man	ual Task		Finish-only	3		Critical Spl	it		1
		Project Summary	Dura	tion-only		External Ta	sks		Progress	_		-

		2024				2025				202	6	
Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
	_											
17 '2	3											
1												

D	Task Name					Duration	Start	Finish	TRA	Notes		2022 Q4 Q1 Q2 Q3	2023
525	Treatment of I	bedding				3 days	Sep 5 '22	Sep 7 '22					
526	Pipe laying D.I					2 days	Sep 8 '22	Sep 9 '22					<b>*</b>
527	Backfilling san	d/aggregate, concurre	nt bend block			4 days	Sep 10 '22	Sep 13 '22					<b>†</b>
528	Reinstatemen	t				1 day	Sep 14 '22	Sep 14 '22					<b>*</b>
529	СН320 - СН350 (3	0m)				26 days	Sep 15 '22	Oct 10 '22					-1
530	TTA establishr	nent				1 day	Sep 15 '22	Sep 15 '22					
531	Hard material	excavation and dispos	al			ı 1 day	Sep 16 '22	Sep 16 '22					*
532		n, laying sheetpile and				, 14 days	Sep 17 '22	Sep 30 '22					
533	Treatment of I		•			, 3 days	Oct 1 '22	Oct 3 '22					*
534	Pipe laying D.I	=				2 days	Oct 4 '22	Oct 5 '22					
535		d/aggregate, concurre	nt bend block			4 days	Oct 6 '22	Oct 9 '22					
536	Reinstatemen					1 day	Oct 10 '22	Oct 10 '22					
537	CH290 - CH320 (3					26 days	Oct 11 '22	Nov 5 '22					
538	TTA establishr					1 day	Oct 11 '22	Oct 11 '22					
539		excavation and dispos	al			1 day	Oct 12 '22	Oct 11 22 Oct 12 '22					$\left  \right\rangle$
535		n, laying sheetpile and				14 days	Oct 12 22	Oct 12 22 Oct 26 '22			_		$\mathbf{r}$
			uisposai				Oct 13 22 Oct 27 '22	Oct 29 '22					
541 542	Treatment of D					3 days					_		$\square$
542	Pipe laying D.I		nt hand his st			2 days	Oct 30 '22 Nov 1 '22	Oct 31 '22			_		
543	-	d/aggregate, concurre	nt bend block			4 days		Nov 4 '22					
544	Reinstatemen					1 day	Nov 5 '22	Nov 5 '22			_		•
545	CH100 - CH290 (1					128 days	Nov 6 '22	Mar 13 '23					
546	TTA establishr					7 days	Nov 6 '22	Nov 12 '22					<b>\</b>
547		excavation and dispos				21 days	Nov 13 '22	Dec 3 '22					
548		n, laying sheetpile and	disposal			30 days	Dec 4 '22	Jan 2 '23			_		- <b>-</b>
549	Treatment of	=				21 days	Jan 3 '23	Jan 23 '23					
550	Pipe laying D.I					21 days	Jan 24 '23	Feb 13 '23					
551		d/aggregate, concurre	nt bend block			21 days	Feb 14 '23	Mar 6 '23					
552	Reinstatemen					7 days	Mar 7 '23	Mar 13 '23					1
553	CH000 - CH100 (1					34 days	Mar 14 '23	Apr 16 '23					Ă
554	TTA establishr	nent				1 day	Mar 14 '23	Mar 14 '23					<u>۲</u>
555	Hard material	excavation and dispos	al			2 days	Mar 15 '23	Mar 16 '23					
556	Soil excavation	n, laying sheetpile and	disposal			5 days	Mar 17 '23	Mar 21 '23					<b>F</b>
557	Treatment of	bedding				3 days	Mar 22 '23	Mar 24 '23					<b>F</b>
558	Pipe laying D.I					11 days	Mar 25 '23	Apr 4 '23					<b>K</b>
559	Backfilling san	d/aggregate, concurre	nt bend block			11 days	Apr 5 '23	Apr 15 '23					<b>K</b>
560	Reinstatemen	t				1 day	Apr 16 '23	Apr 16 '23					
561	Team B : CH540 - CH	11090 (550m)				216 days	Apr 20 '22	Nov 21 '22					
562	CH980 - CH1010	(30m)				56 days	Apr 20 '22	Jun 14 '22					
563	TTA establishr	nent				3 days	Apr 20 '22	Apr 22 '22				Ь	
564	Hard material	excavation and dispos	al			4 days	Apr 23 '22	Apr 26 '22				<b>*</b>	
565	Soil excavation	n, laying sheetpile and	disposal			14 days	Apr 27 '22	May 10 '22				*	
566	Treatment of	bedding				3 days	May 11 '22	May 13 '22				*	
567	Pipe laying D.I	-				7 days	May 14 '22	May 20 '22				*	
568		d/aggregate, concurre	nt bend block			24 days	May 21 '22	Jun 13 '22					
569	Reinstatemen					, 1 day	, Jun 14 '22	Jun 14 '22				🕇	
570	CH910 - CH980 (7					26 days	Jun 15 '22	Jul 10 '22					
571	TTA establishr	•				1 day	Jun 15 '22	Jun 15 '22				Б	
572		excavation and dispos	al			2 days	Jun 16 '22	Jun 17 '22					
		Task		Inactive Task			Manual Summary			External N	lilestone	\$	Manual Progre
Projec	t: 3WSD20 Programme	Split					Manual Summary	y I		Deadline		+	
	May 20 '22	Milestone	<b>♦</b>	Inactive Summary	0	0	Start-only	C		Critical			•
		Summary		Manual Task			Finish-only	3		Critical Sp	lit		
		Project Summary	00	Duration-only			External Tasks			Progress			_

_			2024				2025 Q1				202	6	
Q	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	<u>Q1</u>	Q2	Q3
		_				-							

)	Task Name					Duration	Start	Finish	TRA Notes		2022	Q2 Q3 Q4	2023
573	Soil excavation	n, laying sheetpile and	disposal			10 days	Jun 18 '22	Jun 27 '22			13   U4   U1		
574	Treatment of I		•			, 3 days	Jun 28 '22	Jun 30 '22					
575	Pipe laying D.I	-				7 days	Jul 1 '22	Jul 7 '22					
576		d/aggregate, concurre	nt bend block			, 2 days	Jul 8 '22	Jul 9 '22					
577	Reinstatement					1 day	Jul 10 '22	Jul 10 '22					
578	CH840 - CH910 (7					24 days	Jul 11 '22	Aug 3 '22					
579	TTA establishn					1 day	Jul 11 '22	Jul 11 '22				5	
580		excavation and dispos	al			1 day	Jul 12 '22	Jul 12 '22					
581		n, laying sheetpile and				14 days	Jul 13 '22	Jul 26 '22					
582	Treatment of I		usposa			3 days	Jul 27 '22	Jul 29 '22					
583	Pipe laying D.I	-				2 days	Jul 30 '22	Jul 31 '22					
584		d/aggregate, concurre	nt hend block			2 days	Aug 1 '22	Aug 2 '22					
585	Reinstatement					1 day	Aug 1 22 Aug 3 '22	Aug 2 22					
586	CH740 - CH840 (1					32 days	Aug 3 22	Sep 4 '22					
587	TTA establishn					1 day	Aug 4 '22 Aug 4 '22	Aug 4 '22					
			al			-		-					
588		excavation and dispos				3 days	Aug 5 '22	Aug 7 '22					
589		n, laying sheetpile and	uisposai			14 days	Aug 8 '22	Aug 21 '22					
590	Treatment of I					3 days	Aug 22 '22	Aug 24 '22					
591	Pipe laying D.I					7 days	Aug 25 '22	Aug 31 '22					
592	-	d/aggregate, concurre	nt bena block			3 days	Sep 1 '22	Sep 3 '22					
593	Reinstatement					1 day	Sep 4 '22	Sep 4 '22					
594	CH640 - CH740 (1					30 days	Sep 5 '22	Oct 4 '22				<b>F</b>	
595	TTA establishn					1 day	Sep 5 '22	Sep 5 '22					
596		excavation and dispos				2 days	Sep 6 '22	Sep 7 '22					
597		n, laying sheetpile and	disposal			14 days	Sep 8 '22	Sep 21 '22					
598	Treatment of I	-				3 days	Sep 22 '22	Sep 24 '22				5	
599	Pipe laying D.I					7 days	Sep 25 '22	Oct 1 '22				1	
600	Backfilling san	d/aggregate, concurre	nt bend block			2 days	Oct 2 '22	Oct 3 '22				N N	
601	Reinstatement	t				1 day	Oct 4 '22	Oct 4 '22					
602	CH540 - CH640 (1	00m)				24 days	Oct 5 '22	Oct 28 '22				The second secon	
603	TTA establishn	nent				1 day	Oct 5 '22	Oct 5 '22				Ъ	
604	Hard material	excavation and dispos	al			1 day	Oct 6 '22	Oct 6 '22					
605	Soil excavation	n, laying sheetpile and	disposal			14 days	Oct 7 '22	Oct 20 '22					
606	Treatment of I	oedding				3 days	Oct 21 '22	Oct 23 '22				R R	
607	Pipe laying D.I					2 days	Oct 24 '22	Oct 25 '22					
608	Backfilling san	d/aggregate, concurre	nt bend block			2 days	Oct 26 '22	Oct 27 '22				T T	
609	Reinstatemen	t				1 day	Oct 28 '22	Oct 28 '22					
610	CH1010 - CH1090	(80m)				24 days	Oct 29 '22	Nov 21 '22				A -	_
611	TTA establishn	nent				1 day	Oct 29 '22	Oct 29 '22				Ь	
612	Hard material	excavation and dispos	al			1 day	Oct 30 '22	Oct 30 '22				5	
613		, laying sheetpile and				, 14 days	Oct 31 '22	Nov 13 '22					
614	Treatment of I		•			3 days	Nov 14 '22	Nov 16 '22					
615	Pipe laying D.I	-				2 days	Nov 17 '22	Nov 18 '22					
616		d/aggregate, concurre	nt bend block			2 days	Nov 19 '22	Nov 20 '22					
617	Reinstatement					1 day	Nov 21 '22	Nov 21 '22					
618	Overall pressure test	-				30 days	Feb 10 '23	Mar 11 '23					+
619	Pipe connection and co	mpletion				30 days	Mar 12 '23	Apr 10 '23					
620	RW43 : DN150 DI pipe	•				467 days	Feb 7 '22	May 19 '23					
		Task		Inactive Task			Manual Summar	v Rollun	Exte	rnal Milestone	\$	Мя	unual Progre
、 .		Split		Inactive Milestone			Manual Summar		Dead		Ŧ	1/10	
	: 3WSD20 Programme	Milestone	•	Inactive Summary	-		Start-only	, . г	Criti				
Jate: ]	May 20 '22	Summary	·	Manual Task			Finish-only			cal Split			
		Project Summary						-					
		Project Summary		Duration-only			External Tasks		Prog	ICSS			

_			2024				2025 Q1				202	6	
Q	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	<u>Q1</u>	Q2	Q3
		_				-							

D	Task Name					Duration	Start	Finish	TRA	Notes . O2	2022 Q3 Q4 Q1	02 03 04	2023
621	Team A CH0 to CH1	50 (150m) - with the D	OSD Project DC/2018/06			144 days	Mar 21 '22	Aug 11 '22					
522	Pending for relea	se of EVA from DSD Co	ontract			72 days	Mar 21 '22	May 31 '22			-		
523	TTA establishmer	nt				1 day	Jun 1 '22	Jun 1 '22				K	
524	Hard material exc	cavation and disposal				2 days	Jun 2 '22	Jun 3 '22				K	
525	Soil excavation , I	aying sheetpile and dis	sposal			31 days	Jun 4 '22	Jul 4 '22					
526	Treatment of bec	lding				10 days	Jul 5 '22	Jul 14 '22					
627	Pipe laying D.I.					12 days	Jul 15 '22	Jul 26 '22					
628	Backfilling gerner	al fill and compaction				14 days	Jul 27 '22	Aug 9 '22					
629	Reinstatement					2 days	Aug 10 '22	Aug 11 '22				★	
630	Team B CH150 to CH	1710 (560m) - Chu Wa	n Street , trench depth 1	.5m, trench width 0	.6m	439 days	Feb 7 '22	Apr 21 '23				_	
631	Team B CH180 to	CH210 (30m)				123 days	Feb 7 '22	Jun 9 '22					
632	Pending for re	lease of TTA from othe	er Contractor			102 days	Feb 7 '22	May 19 '22					
633	TTA establishr	ment				1 day	May 20 '22	May 20 '22					
634	Hard material	excavation and dispos	sal			2 days	May 21 '22	May 22 '22					
635		n, laying sheetpile and				9 days	May 23 '22	May 31 '22					
636	Treatment of		•			1 day	Jun 1 '22	Jun 1 '22					
637	Pipe laying D.I	-				, 3 days	Jun 2 '22	Jun 4 '22					
638		eral fill and compaction	on			4 days	Jun 5 '22	Jun 8 '22					
639	Reinstatemen	•				1 day	Jun 9 '22	Jun 9 '22					
640	Team B CH210 to					20 days	Jun 10 '22	Jun 29 '22				H	
641	TTA establishr	· · ·				2 days	Jun 10 '22	Jun 11 '22					
642		excavation and dispos	sal			3 days	Jun 12 '22	Jun 14 '22					
643		n, laying sheetpile and				7 days	Jun 15 '22	Jun 21 '22					
644	Treatment of					2 days	Jun 22 '22	Jun 23 '22					
645	Pipe laying D.I	-				1 day	Jun 24 '22	Jun 24 '22					
646		neral fill and compactic	n			4 days	Jun 25 '22	Jun 28 '22				$\rightarrow$	
647	Reinstatemen					1 day	Jun 29 '22	Jun 29 '22					
648	Team B CH270 to						Jun 30 '22	Juli 29 22 Jul 20 '22					
	TTA establishr					21 days	Jun 30 '22	Jul 20 22 Jul 1 '22					
649						2 days	Juli 2 '22	Jul 1 22 Jul 3 '22					
650		excavation and dispos				2 days	Jul 2 22 Jul 4 '22	Jul 3 22 Jul 12 '22					
651		n, laying sheetpile and				9 days							
652	Treatment of	•				1 day	Jul 13 '22 Jul 14 '22	Jul 13 '22					
653	Pipe laying D.I		~~			1 day	Jul 14 22 Jul 15 '22	Jul 14 '22 Jul 19 '22					
654		neral fill and compactio	חר			5 days							
655	Reinstatemen					1 day	Jul 20 '22	Jul 20 '22					
656	Team B CH300 to					19 days	Jul 21 '22	Aug 8 '22					
657	TTA establishr					1 day	Jul 21 '22	Jul 21 '22					
658		excavation and dispos				3 days	Jul 22 '22	Jul 24 '22				↓ <b>↓</b>	
659		n, laying sheetpile and	d disposal			7 days	Jul 25 '22	Jul 31 '22					
660	Treatment of	-				1 day	Aug 1 '22	Aug 1 '22					
661	Pipe laying D.I					1 day	Aug 2 '22	Aug 2 '22	_			1 5	
662		eral fill and compactio	on			5 days	Aug 3 '22	Aug 7 '22				1 5	
663	Reinstatemen					1 day	Aug 8 '22	Aug 8 '22				1	
664	Team B CH330 to					18 days	Aug 9 '22	Aug 26 '22					
665	TTA establishr					1 day	Aug 9 '22	Aug 9 '22				1 5	
666		excavation and dispos				2 days	Aug 10 '22	Aug 11 '22				1 5	
667		n, laying sheetpile and	d disposal			7 days	Aug 12 '22	Aug 18 '22					
668	Treatment of	bedding				1 day	Aug 19 '22	Aug 19 '22					
		Task		Inactive Task			Manual Summary	v Rollun		<ul> <li>External Milestor</li> </ul>	ne \land	М	anual Prog
		Split		Inactive Task Inactive Milestone			Manual Summary			<ul><li>Deadline</li></ul>	•	111	i 10g
	et: 3WSD20 Programme	-	<b>A</b>		×		Start-only	y "		Critical	·		
Date:	May 20 '22	Milestone	~	Inactive Summary	U			-					
		Summary		Manual Task			Finish-only	3		Critical Split			
		Project Summary		Duration-only			External Tasks			Progress			

_			2024				2025 Q1				202	6	
Q	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	<u>Q1</u>	Q2	Q3
		_				-							

D	Task Name				Duration	Start	Finish	TRA	Notes	2022	2023 Q2 Q3 Q4 Q1	
669	Pipe laying D.I.				2 days	Aug 20 '22	Aug 21 '22					
670	Backfilling gen	eral fill and compaction	on		4 days	Aug 22 '22	Aug 25 '22				<b>T</b>	
671	Reinstatement				1 day	Aug 26 '22	Aug 26 '22				<b>T</b>	
672	Team B CH360 to	CH390 (30m)			20 days	Aug 27 '22	Sep 15 '22				<b>n</b>	
673	TTA establishm	ient			2 days	Aug 27 '22	Aug 28 '22					
674	Hard material	excavation and dispos	sal		2 days	Aug 29 '22	Aug 30 '22					
675	Soil excavation	, laying sheetpile and	d disposal		7 days	Aug 31 '22	Sep 6 '22					
676	Treatment of b				1 day	Sep 7 '22	Sep 7 '22					
677	Pipe laying D.I.				2 days	Sep 8 '22	Sep 9 '22				5	
678	Backfilling gen	eral fill and compaction	on		5 days	Sep 10 '22	Sep 14 '22					
679	Reinstatement				1 day	Sep 15 '22	Sep 15 '22				5	
680		CH420 (30m) (Shek Sl	hueng River Bridge)		18 days	Sep 16 '22	Oct 3 '22				M	
681	TTA establishm				1 day	Sep 16 '22	Sep 16 '22					
682		excavation and dispos			2 days	Sep 17 '22	Sep 18 '22				<u> </u>	
683		, laying sheetpile and	d disposal		7 days	Sep 19 '22	Sep 25 '22				1 <u>5</u>	
684	Treatment of b	-			1 day	Sep 26 '22	Sep 26 '22				<u> </u>	
685	Pipe laying D.I.				2 days	Sep 27 '22	Sep 28 '22					
686		eral fill and compaction	on		4 days	Sep 29 '22	Oct 2 '22				↓ <u></u>	
687	Reinstatement				1 day	Oct 3 '22	Oct 3 '22				5	
688		CH450 (30m) (Shek Sl	hueng River Bridge)		19 days	Oct 4 '22	Oct 22 '22					
689	TTA establishm				2 days	Oct 4 '22	Oct 5 '22				1 5	
690		excavation and dispos			2 days	Oct 6 '22	Oct 7 '22				5	
691		, laying sheetpile and	d disposal		7 days	Oct 8 '22	Oct 14 '22				1 5	
692	Treatment of b	-			1 day	Oct 15 '22	Oct 15 '22				5	
693	Pipe laying D.I.				1 day	Oct 16 '22	Oct 16 '22				5	
694		eral fill and compaction	on		5 days	Oct 17 '22	Oct 21 '22				1	
695	Reinstatement				1 day	Oct 22 '22	Oct 22 '22				1	
696	Team B CH450 to				19 days	Oct 23 '22	Nov 10 '22					
697	TTA establishm				1 day	Oct 23 '22	Oct 23 '22				1 5	
698		excavation and dispos			2 days	Oct 24 '22	Oct 25 '22				↓ <u></u>	
699		, laying sheetpile and	d disposal		7 days	Oct 26 '22	Nov 1 '22				1	
700	Treatment of b	-			1 day	Nov 2 '22	Nov 2 '22				↓	
701	Pipe laying D.I.				1 day	Nov 3 '22	Nov 3 '22				↓ <u></u>	
702		eral fill and compaction	on		6 days	Nov 4 '22	Nov 9 '22					
703	Reinstatement				1 day	Nov 10 '22	Nov 10 '22				1	
704	Team B CH480 to				19 days	Nov 11 '22	Nov 29 '22					
705	TTA establishm		1		1 day	Nov 11 '22	Nov 11 '22					
706		excavation and dispos			3 days	Nov 12 '22	Nov 14 '22					
707		, laying sheetpile and			7 days	Nov 15 '22	Nov 21 '22 Nov 22 '22					
708	Treatment of b	-			1 day	Nov 22 '22						
709	Pipe laying D.I.				1 day	Nov 23 '22	Nov 23 '22					
710 711	Reinstatement	eral fill and compaction	זו		5 days	Nov 24 '22 Nov 29 '22	Nov 28 '22 Nov 29 '22				$\downarrow$	
					1 day							
712 713	Team B CH510 to TTA establishm				18 days 1 day	Nov 30 '22 Nov 30 '22	Dec 17 '22 Nov 30 '22					
713		excavation and dispos	al		2 days	Dec 1 '22	Dec 2 '22					
714		, laying sheetpile and			7 days	Dec 1 22 Dec 3 '22	Dec 2 22 Dec 9 '22					
716	Treatment of k		ง ดเวิมบวินา		1 days	Dec 3 22 Dec 10 '22	Dec 9 22 Dec 10 '22					
/10					1 Udy	Dec 10 22					<u> </u>	
		Task		Inactive Task		Manual Summar	ry Rollup		<ul> <li>External Mileston</li> </ul>	ne 🔷	Manual Pr	rogress
Ducie	t 2WCD20 Des answer	Split		Inactive Milestone		Manual Summar			Deadline	+		
	t: 3WSD20 Programme	Milestone	•	Inactive Summary	0	Start-only	E		Critical			
Date: I	May 20 '22	Summary	, <b></b>	Manual Task		<ul> <li>Finish-only</li> </ul>	з		Critical Split			
		Project Summary		Duration-only		<ul> <li>External Tasks</li> </ul>			Progress			

_			2024				2025 Q1				202	6	
Q	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	<u>Q1</u>	Q2	Q3
		_				-							

)	Task Name				Duration	Start	Finish	TRA	Notes .	02 03	2022 Q4 Q1 Q2 Q3	2023
717	Pipe laying D.I.				2 days	Dec 11 '22	Dec 12 '22					
718	Backfilling gen	eral fill and compactio	n		4 days	Dec 13 '22	Dec 16 '22					K
719	Reinstatement				1 day	Dec 17 '22	Dec 17 '22					<b>K</b>
720	Team B CH540 to	CH570 (30m) (crossin	g Po Wan Road)		18 days	Dec 18 '22	Jan 4 '23					п
721	TTA establishm	nent			2 days	Dec 18 '22	Dec 19 '22					<b>F</b>
722	Hard material	excavation and dispos	al		2 days	Dec 20 '22	Dec 21 '22					5
723	Soil excavation	, laying sheetpile and	disposal		7 days	Dec 22 '22	Dec 28 '22					
724	Treatment of b	edding			1 day	Dec 29 '22	Dec 29 '22					5
725	Pipe laying D.I.				1 day	Dec 30 '22	Dec 30 '22					5
726		eral fill and compactio	n		4 days	Dec 31 '22	Jan 3 '23					5
727	Reinstatement				1 day	Jan 4 '23	Jan 4 '23					5
728	Team B CH570 to				18 days	Jan 5 '23	Jan 22 '23					
729	TTA establishm				1 day	Jan 5 '23	Jan 5 '23					5
730		excavation and dispos			3 days	Jan 6 '23	Jan 8 '23					5
731		, laying sheetpile and	disposal		7 days	Jan 9 '23	Jan 15 '23					5
732	Treatment of b	-			1 day	Jan 16 '23	Jan 16 '23					5
33	Pipe laying D.I.				1 day	Jan 17 '23	Jan 17 '23					5
34		eral fill and compactio	n		4 days	Jan 18 '23	Jan 21 '23					5
'35	Reinstatement				1 day	Jan 22 '23	Jan 22 '23					5
36	Team B CH600 to				19 days	Jan 23 '23	Feb 10 '23					<b>H</b>
37	TTA establishm				1 day	Jan 23 '23	Jan 23 '23					5
738		excavation and dispos			2 days	Jan 24 '23	Jan 25 '23					5
39		, laying sheetpile and	disposal		7 days	Jan 26 '23	Feb 1 '23					5
40	Treatment of b	-			1 day	Feb 2 '23	Feb 2 '23					5
41	Pipe laying D.I.				1 day	Feb 3 '23	Feb 3 '23					5
/42		eral fill and compactio	n		6 days	Feb 4 '23	Feb 9 '23					5
/43	Reinstatement				1 day	Feb 10 '23	Feb 10 '23					5
744	Team B CH150 to				48 days	Feb 11 '23	Mar 30 '23					
745	-	ease of TTA from othe	er Contractor		30 days	Feb 11 '23	Mar 12 '23					
746	TTA establishm				1 day	Mar 13 '23	Mar 13 '23					5
47		excavation and dispos			2 days	Mar 14 '23	Mar 15 '23					<u> </u>
48		, laying sheetpile and	disposal		7 days	Mar 16 '23	Mar 22 '23					
/49	Treatment of b	÷			1 day	Mar 23 '23	Mar 23 '23					5
50	Pipe laying D.I.				1 day	Mar 24 '23	Mar 24 '23					5
'51	Backfilling gen	eral fill and compactio	n		5 days	Mar 25 '23	Mar 29 '23					5
'52	Reinstatement				1 day	Mar 30 '23	Mar 30 '23					<u>ل</u>
'53	Team B CH240 to				22 days	Mar 31 '23	Apr 21 '23					<b>–</b>
754	TTA establishm				1 day	Mar 31 '23	Mar 31 '23					
'55		excavation and dispos			3 days	Apr 1 '23	Apr 3 '23					ľ.
'56		, laying sheetpile and	disposal		7 days	Apr 4 '23	Apr 10 '23					5
'57	Treatment of b	-			1 day	Apr 11 '23	Apr 11 '23					5
/58	Pipe laying D.I.				1 day	Apr 12 '23	Apr 12 '23					5
59		eral fill and compactio	n		8 days	Apr 13 '23	Apr 20 '23					5
60	Reinstatement				1 day	Apr 21 '23	Apr 21 '23					
61	Team C CH630 to	• •			120 days	Feb 10 '22	Jun 9 '22					
762	-	of pipe fittings			99 days	Feb 10 '22	May 19 '22					
763	TTA establishm				2 days	May 20 '22	May 21 '22				E.	
764	Hard material	excavation and dispos	al		 2 days	May 22 '22	May 23 '22				K	
		Task		Inactive Task		Manual Summary	Rollup		External Mile	stone	\$	Manual Prog
	A DUCDOO D	Split		Inactive Milestone		Manual Summary			<ul> <li>Deadline</li> </ul>		+	
	t: 3WSD20 Programme	Milestone	•	Inactive Summary	0	Start-only	E		Critical			
ate:	May 20 '22	Summary	·	Manual Task		Finish-only	3		Critical Split			
		Project Summary		Duration-only		External Tasks	_		Progress			
		r roject Gummary	-	2 manon only		LACTINI I dono			11051033			

_			2024				2025 Q1				202	6	
Q	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	<u>Q1</u>	Q2	Q3
		_				-							

ID	Task Name	Duration	Start	Finish	TRA	Notes .	ר <u>ס  </u> 20	2022 04 01 0	202 Q2 Q3 Q4 Q1	23 1   Q2   (
765	Soil excavation, laying sheetpile and disposal	9 days	May 24 '22	Jun 1 '22						
766	Treatment of bedding	1 day	Jun 2 '22	Jun 2 '22					1 K	
767	Pipe laying D.I.	1 day	Jun 3 '22	Jun 3 '22					1	
768	Backfilling general fill and compaction	5 days	Jun 4 '22	Jun 8 '22					K	
769	Reinstatement	1 day	Jun 9 '22	Jun 9 '22						
770	Team C CH650 to CH670 (20m)	20 days	Jun 10 '22	Jun 29 '22					<b>H</b>	
771	TTA establishment	2 days	Jun 10 '22	Jun 11 '22						
772	Hard material excavation and disposal	2 days	Jun 12 '22	Jun 13 '22						
773	Soil excavation, laying sheetpile and disposal	8 days	Jun 14 '22	Jun 21 '22						
774	Treatment of bedding	2 days	Jun 22 '22	Jun 23 '22						
775	Pipe laying D.I.	1 day	Jun 24 '22	Jun 24 '22						
776	Backfilling general fill and compaction	4 days	Jun 25 '22	Jun 28 '22						
777	Reinstatement	1 day	Jun 29 '22	Jun 29 '22						
778	Team C CH670 to CH690 (20m)	20 days	Jun 30 '22	Jul 19 '22					m	
779	TTA establishment	1 day	Jun 30 '22	Jun 30 '22						
780	Hard material excavation and disposal	2 days	Jul 1 '22	Jul 2 '22						
781	Soil excavation, laying sheetpile and disposal	9 days	Jul 3 '22	Jul 11 '22						
782	Treatment of bedding	1 day	Jul 12 '22	Jul 12 '22						
783	Pipe laying D.I.	1 day	Jul 13 '22	Jul 13 '22						
784	Backfilling general fill and compaction	5 days	Jul 14 '22	Jul 18 '22					<b>†</b>	
785	Reinstatement	1 day	Jul 19 '22	Jul 19 '22					T	
786	Team C CH690 to CH710 (20m)	22 days	Jul 20 '22	Aug 10 '22						
787	TTA establishment	1 day	Jul 20 '22	Jul 20 '22					<b>T</b>	
788	Hard material excavation and disposal	2 days	Jul 21 '22	Jul 22 '22						
789	Soil excavation, laying sheetpile and disposal	9 days	Jul 23 '22	Jul 31 '22						
790	Treatment of bedding	2 days	Aug 1 '22	Aug 2 '22						
791	Pipe laying D.I.	2 days	Aug 3 '22	Aug 4 '22						
792	Backfilling general fill and compaction	5 days	Aug 5 '22	Aug 9 '22						
793	Reinstatement	1 day	Aug 10 '22	Aug 10 '22					<b>★</b>	
794	Team C CH710 to CH1050 (340m) -within the scope of Shueng Shui Hueng, trecnch depth 1.5m, trench width 0.6m	314 days	Apr 4 '22	Feb 11 '23				-		
795	Pending for release of STLA	60 days	Apr 4 '22	Jun 2 '22					<b>•</b>	
796	TTA establishment	7 days	Jun 3 '22	Jun 9 '22					K	
797	Hard material excavation and disposal	14 days	Jun 10 '22	Jun 23 '22						
798	Soil excavation, laying sheetpile and disposal	100 days	Jun 24 '22	Oct 1 '22						
799	Treatment of bedding	45 days	Oct 2 '22	Nov 15 '22						
800	Pipe laying D.I.	14 days	Nov 16 '22	Nov 29 '22					👗	
801	Backfilling general fill and compaction	60 days	Nov 30 '22	Jan 28 '23						
802	Reinstatement	14 days	Jan 29 '23	Feb 11 '23					<b>X</b>	
803	Team C CH1050 to CH1140 (94m) -Crossing Jockey Club Road to Connect the point of 4/WSD/16	97 days	Feb 12 '23	May 19 '23					-	
804	TTA establishment	1 day	Feb 12 '23	Feb 12 '23					- F	
805	Hard material excavation and disposal	3 days	Feb 13 '23	Feb 15 '23					F	
806	Soil excavation, laying sheetpile and disposal	14 days	Feb 16 '23	Mar 1 '23					1	ς    -
807	Treatment of bedding	4 days	Mar 2 '23	Mar 5 '23						Ҟ
808	Pipe layging for Open-cut trench	2 days	Mar 6 '23	Mar 7 '23						<u></u>
809	Trenchless	45 days	Mar 8 '23	Apr 21 '23						
810	Trenchless-Pipe laying D.I.	14 days	Apr 22 '23	May 5 '23						*
811	Manhole for Flowmeter and by-pss	14 days	May 6 '23	May 19 '23						1
	Task Inactive Task		Manual Summary	Rollup		External Miles	tone	\$	Manual	Progress
			Manual Summary			Deadline		÷		
	:: 3WSD20 Programme	1	Start-only	E		Critical				
Date:	May 20 '22 Summary Manual Task		Finish-only	3		Critical Split			_	
			External Tasks	-						

Project Summary

1

Duration-only

External Tasks


Progress

			2024				2025				2026	5	
Q	3	Q4	Q1	Q2	Q3	Q4	2025 Q1	Q2	Q3	Q4	Q1	Q2	Q3
		_											


D	Task Name				Durat	on Start	Finish	TRA	Notes .	2022	
812	Rackfilling gorner	al fill and compaction			5 day		May 10 '23				Q2 Q3 Q4 Q1 Q2
812	Reinstatement				1 day	May 11 '23	May 10 23 May 11 '23				
813	Overall testing				30 da						4
815	Swabbing				5 day						
816	CCTV				5 day						
817	Hydrostatic pressure	test			20 da						
818	Pipe connection and co				30 da		Jul 18 '23				
819	Planned completion for se				0 days		Jul 18 '23				
820					,-						
821	Section 5 - Water main laying	works in part 4 of th	e Site		1096	lays Jul 30 '21	Jul 29 '24				
822	Access Date (part 4 of the				1 day	Jul 30 '21	Jul 30 '21			6	
823	Initial survey (utility survey	•	tial photo)		90 da		Oct 28 '21				
824	Application and approval c				116 d		Feb 24 '22				
825	Procurement and Delivery	of pipes, fittings and r	related materials		100 d	ays Feb 28 '22	Jun 7 '22				
826	Submission and acceptance	e of method statemer	nt and material		60 da	vs Apr 11 '22	Jun 9 '22			1	
827	Mainlaying by trenchless I	method (RW04)			487 d	ays Jul 1 '22	Oct 30 '23				,
828	DN450 DI pipe ( 6 locat	ions , total length 237	7m )		487 d	ays Jul 1 '22	Oct 30 '23	60			<b>*</b>
829	TTA implementation				487 d	ays Jul 1 '22	Oct 30 '23				
830	Contruction of jackir	g pit and receiving pit	t		360 d	ays Jul 8 '22	Jul 2 '23		30d/pit		
831	Trenchless works an	d pipe laying			330 d	ays Sep 6 '22	Aug 1 '23				
832	Manhole / Chamber	construction			300 d	ays Nov 5 '22	Aug 31 '23				
833	Backfilling and comp	action			270 d	ays Jan 4 '23	Sep 30 '23				
834	Reinstatement				240 d	ays Mar 5 '23	Oct 30 '23				
835	Mainlaying by open trencl	n method (RW04)			686 d	ays Jun 15 '22	Apr 30 '24				1
836	RW04 : DN450 DI Pipe				686 d	ays Jun 15 '22	Apr 30 '24				
837	Tin Ping Road (1377)	n)			676 d	ays Jun 15 '22	Apr 20 '24				
838	CH050 to CH080				30 da		Jul 14 '22				п
839	TTA establishr				1 day	Jun 15 '22	Jun 15 '22				5
840		excavation and dispos			3 day		Jun 18 '22				15
841		n, laying sheetpile and	d disposal		14 da		Jul 2 '22				
842	Treatment of	-			2 day		Jul 4 '22				
843	Pipe laying D.I				2 day		Jul 6 '22				15
844		eral fill and compaction	on		7 day		Jul 13 '22				
845	Reinstatemen				1 day	Jul 14 '22	Jul 14 '22				15
846	CH080 to CH110				31 da		Aug 14 '22				
847	TTA establishr				2 day		Jul 16 '22				
848		excavation and dispos			3 days		Jul 19 '22				- L - 5
849		n, laying sheetpile and	d disposal		14 da		Aug 2 '22				
850	Treatment of I	-			2 days	-	Aug 4 '22				
851	Pipe laying D.I				2 day	-	Aug 6 '22				
852		eral fill and compactio	חכ		7 day	-	Aug 13 '22				
853 854	Reinstatemen				1 day	Aug 14 '22	Aug 14 '22				
854 855	CH110 to CH140 TTA establishr				30 da	Aug 15 '22 Aug 15 '22	Sep 13 '22				
855 856		nent excavation and dispos			1 day 3 day		Aug 15 '22 Aug 18 '22				
856		<ul> <li>, laying sheetpile and</li> </ul>			3 day	-	Aug 18 22 Sep 1 '22				
858	Treatment of		ะ แรกกรุย		2 day	-	Sep 1 22 Sep 3 '22				
859	Pipe laying D.I	-			2 day		Sep 5 22				
572	ripe laying D.I				2 udy	3ep 4 22	Jeh 2 27				
		Task		Inactive Task		Manual Summa	ary Rollun		External Milesto	one 🔷	Manual Progr
D .		Split		Inactive Milestone		Manual Summa			<ul><li>Deadline</li></ul>	•	ivialitati 110gr
	: 3WSD20 Programme	Milestone	•	Inactive Summary	0	Start-only	···· · <b>F</b>		Critical		
Date: I	vlay 20 '22	Summary		Manual Task	-	Finish-only	3		Critical Split		
		Project Summary		Duration-only		External Tasks			Progress		
		1 10 jool Summary		Duranon-only					- 11021035		—

2024 Q3 Q4 Q1 Q		2025		2026
<u>Q3</u> Q4 Q1 Q	2 Q3 Q4	Q1 Q2	Q3 Q4	Q1 Q2 Q3
ſ				
Jul 18 '23				
_				
_				
	1			


)	Task Name					Duration	Start	Finish	TRA	Notes	02 03	2022	2023 Q2 Q3 Q4 Q1 (
860	Backfilling gen	eral fill and compaction	on			7 days	Sep 6 '22	Sep 12 '22					
861	Reinstatemen	t				1 day	Sep 13 '22	Sep 13 '22					
862	Remaining Sectio	n of Tin Ping Road (12	87m)			585 days	Sep 14 '22	Apr 20 '24					<b>•</b>
863	Ma Sik Road (1323m	n)				681 days	Jun 20 '22	Apr 30 '24					
864	CH1400 to CH143	0 (30m)				30 days	Jun 20 '22	Jul 19 '22					н
865	TTA establishr	nent				1 day	Jun 20 '22	Jun 20 '22					Ь
866	Hard material	excavation and dispos	sal			3 days	Jun 21 '22	Jun 23 '22					
867		n, laying sheetpile and				, 14 days	Jun 24 '22	Jul 7 '22					
868	Treatment of I					2 days	Jul 8 '22	Jul 9 '22					↓ ★
869	Pipe laying D.I	-				2 days	Jul 10 '22	Jul 11 '22					
870		eral fill and compaction	าท			7 days	Jul 12 '22	Jul 18 '22					
871	Reinstatemen					1 day	Jul 19 '22	Jul 19 '22					
872	CH1430 to CH146					31 days	Jul 20 '22	Aug 19 '22					D=1
873	TTA establishr					2 days	Jul 20 '22	Jul 21 '22					
874		excavation and dispos				2 days 3 days	Jul 22 '22	Jul 24 '22					
		•				-							$\downarrow$
875 876		n, laying sheetpile and	น นเรมบรสเ			14 days	Jul 25 '22	Aug 7 '22					
	Treatment of I	-				2 days	Aug 8 '22	Aug 9 '22					
877	Pipe laying D.I		~~			2 days	Aug 10 '22	Aug 11 '22					↓ 🗜
878		eral fill and compactio	on			7 days	Aug 12 '22	Aug 18 '22					
879	Reinstatemen					1 day	Aug 19 '22	Aug 19 '22					<b>H</b>
880	CH1460 to CH149					30 days	Aug 20 '22	Sep 18 '22					
881	TTA establishr					1 day	Aug 20 '22	Aug 20 '22					
882		excavation and dispos				3 days	Aug 21 '22	Aug 23 '22					5
883		n, laying sheetpile and	d disposal			14 days	Aug 24 '22	Sep 6 '22					
884	Treatment of					2 days	Sep 7 '22	Sep 8 '22					
885	Pipe laying D.I					2 days	Sep 9 '22	Sep 10 '22					<u> </u>
886	Backfilling gen	eral fill and compaction	on			7 days	Sep 11 '22	Sep 17 '22					<u> </u>
887	Reinstatemen	t				1 day	Sep 18 '22	Sep 18 '22					5
888	Remaining Sectio	n of Ma Sik Road (123	3m)			590 days	Sep 19 '22	Apr 30 '24					
889	Sha Tau Kok Road (8	69m)				580 days	Sep 1 '22	Apr 2 '24		1.5m/day			
890	Overall testing					60 days	May 1 '24	Jun 29 '24					
891	Swabbing					15 days	May 1 '24	May 15 '24					
892	CCTV					15 days	May 16 '24	May 30 '24					
893	Hydrostatic pressure te	st				30 days	May 31 '24	Jun 29 '24					
894	Pipe connection and comp	letion				30 days	Jun 30 '24	Jul 29 '24					
895	Planned completion for se	ction 5				0 days	Jul 29 '24	Jul 29 '24					
896													
897	Section 6 - Water main laying	works in part 5 of th	e Site			1280 days	Jul 30 '21	Jan 29 '25			I		
898	Access Date (part 5 of the	Site)				1 day	Jul 30 '21	Jul 30 '21					
899	Initial survey (utility survey		tial photo)			, 90 days	Jul 31 '21	Oct 28 '21			🔟	-	
900	Application and approval c	•				, 167 days	Oct 1 '21	Mar 16 '22					
901	Procurement and Delivery		elated materials			30 days	May 30 '22	Jun 28 '22					-
902	Submission and acceptance					30 days	May 30 '22	Jun 28 '22					-
903	Mainlaying by trenchless i					519 days	Jun 1 '23	Oct 31 '24					
904	DN400, DN300 DI pipe		ngth 126m )			353 days	Jun 1 '23	May 18 '24	30				
905	TTA implementation		J= <del>.</del> ,			353 days	Jun 1 '23	May 18 '24					
906		ig pit and receiving pit				120 days	Jun 8 '23	Oct 5 '23		30d/pit			
907	Trenchless works an		•			60 days	Aug 23 '23	Oct 21 '23		sou, pit			
		מ אואר ומאוווצ				oo uays	nug 23 23	00021 23					1
		Task		Inactive Task			Manual Summar	v Rollun		External Mi	lestone	\$	Manual Pro
		Split		Inactive Milestone			Manual Summar			Deadline	Restolle	L.	Ivialiual PIO
	et: 3WSD20 Programme		•		~	P		y <b>–</b>				•	
Date:	May 20 '22	Milestone	×	Inactive Summary			Start-only	L		Critical			
		Summary		Manual Task			Finish-only	3		Critical Spl	t		
		Project Summary	1	Duration-only			External Tasks			Progress			




Task Name					Duration	Start	Finish	TRA	Notes		2022		2023
Manhole / Chamber	construction				90 days	Oct 22 '23	Jan 19 '24				5   U4   U1   (	<u>12   Q3   Q4</u>	+   Q1   Q2
Backfilling and comp	action				60 days	Jan 20 '24	Mar 19 '24						
Reinstatement					60 days	Mar 20 '24	May 18 '24						
DN150 DI pipe ( 1 locat	ion , total length 33m	)			166 days	May 19 '24	Oct 31 '24	15					
TTA implementation					4 days	May 19 '24	May 22 '24						
Contruction of jackin	g pit and receiving pit				60 days	May 23 '24	Jul 21 '24		30d/pit				
Trenchless works and	d pipe laying				30 days	Jul 22 '24	Aug 20 '24						
Manhole / Chamber	construction				30 days	Aug 21 '24	Sep 19 '24						
Backfilling and comp	action				21 days	Sep 20 '24	Oct 10 '24						
Reinstatement					21 days	Oct 11 '24	Oct 31 '24						
Contractor's Design and Co	onstruction of distribu	ition mains			60 days	May 16 '22	Jul 14 '22					( <b></b> -1	
Submission and accepta	nce of detailed design	n proposal			30 days	May 16 '22	Jun 14 '22						
Site investigation and lia	aison with relevant pa	rties			30 days	Jun 15 '22	Jul 14 '22						
Mainlaying by open trench	n method				836 days	Jul 15 '22	Oct 27 '24						
RW41 (DN150) - Sheung	g Shui Tung Hing Road	(288m)			280 days	Jul 15 '22	Apr 20 '23						
RW42 (DN150) - No nan	ne road in Sheung Shu	i Heung (210m)			210 days	Apr 21 '23	Nov 16 '23						
RW71 (DN150) - Jockey	Club Road (308m)				308 days	Nov 17 '23	Sep 19 '24						
					38 days	Sep 20 '24	Oct 27 '24						
					510 days	Dec 1 '22	Apr 23 '24	30				· ·	
· · · · ·					38 days	Apr 24 '24	May 31 '24						
					290 days	Jul 1 '23	Apr 15 '24						
					392 days	Jul 15 '22	-	15					
		oad (390m)			390 days	Oct 1 '23	Oct 24 '24						
					464 days	Jul 15 '22							
					52 days	Oct 22 '23							
					372 days								
RW21 (DN150) - Sun Fat	t Street (105m)				105 days	Jul 7 '24	Oct 19 '24						
Overall testing					60 days	Nov 1 '24							
					30 days								
• •													
Planned completion for sec	ction 6				0 days	Jan 29 '25	Jan 29 '25						
	-	e Site					-						
					•					_			
		tial photo)			-					_			
												$\uparrow$	
		t and material									l		
					-			24					
		, total length 1028m )			-			21					
•									20-1/**				
							-	20	30a/pit	_			
						-		30					
					-								
Backfilling and comp					880 days	Dec 25 '22	IVIAY 22 '25						
	Task		Inactive Task			Manual Summar	y Rollup		External	Milestone	\$	N	Anual Progree
· 3WSD20 Dragomma	Split		Inactive Milestone								+		
-	Milestone	۲	Inactive Summary		0	Start-only	E		Critical				
11ay 20 22	Summary	I	Manual Task			Finish-only	з		Critical S	plit			
	1		Duration-only			External Tasks			~				
	Manhole / Chamber Backfilling and comp Reinstatement <b>DN150 DI pipe ( 1 locati</b> TTA implementation Contruction of jackin Trenchless works and Manhole / Chamber Backfilling and comp Reinstatement <b>Contractor's Design and Co</b> Submission and accepta Site investigation and lia <b>Mainlaying by open trench</b> RW41 (DN150) - Sheung RW42 (DN150) - No nan RW71 (DN150) - Jockey RW44 (DN150) - Jockey RW44 (DN150) - Jockey RW44 (DN150) - Jockey RW45 (DN150) - Fung N RW06 (DN300) - Lung Si RW05 (DN400) - Jockey RW15 (DN150) - Sun Fui RW15 (DN150) - Sun Fui RW18 (DN150) - Sun Fui RW18 (DN150) - Sun Fui RW14 (DN150) - Sun Fui RW14 (DN150) - Sun Fai Overall testing Swabbing CCTV Hydrostatic pressure tes Pipe connection and compl Planned completion for sec <b>Section 7 - Water main laying</b> Access Date (part 6 of the S Initial survey (utility survey Application and approval o Procurement and Delivery Submission and acceptance <b>Mainlaying by trenchless r</b> <b>DN450, DN400, DN300</b> TTA implementation Contruction of jackin Trenchless works and	Manhole / Chamber construction Backfilling and compaction Reinstatement DN150 DI pipe (1 location , total length 33m TTA implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction Reinstatement Contractor's Design and Construction of distribu Submission and acceptance of detailed design Site investigation and liaison with relevant pa Mainlaying by open trench method RW41 (DN150) - Sheung Shui Tung Hing Road RW42 (DN150) - No name road in Sheung Shu RW71 (DN150) - Jockey Club Road (38m) RW41 (DN150) - Jockey Club Road (38m) RW41 (DN150) - Jockey Club Road (38m) RW41 (DN150) - Jockey Club Road (38m) RW46 (DN150) - Fung Nam Lane (38m) RW46 (DN150) - Fung Nam Lane (38m) RW06 (DN300) - Lung Sum Avenue (290m) RW05 (DN400) - Jockey Club Road (377m) RW15 (DN150) - Sun Fung Road / Sun Shing Ru RW18 (DN150) - Sun Fung Road / Sun Shing Ru RW18 (DN150) - Sun Fung Road / Sun Shing Ru RW45 (DN150) - Sun Fung Street (464m) RW20 (DN150) - Sun Fung Street (372m) RW45 (DN150) - Fun Hing Street (372m) RW41 (DN150) - Fun Hing Street (372m) RW21 (DN150) - Sun Fat Street (105m) Overall testing Swabbing CCTV Hydrostatic pressure test Pipe connection and completion Planned completion for section 6 Section 7 - Water main laying works in part 6 of the Access Date (part 6 of the Site) Initial survey (utility survey, condition survey, init Application and approval of XP and TTA Procurement and Delivery of pipes, fittings and r Submission and acceptance of method statemen Mainlaying by trenchless method DN450, DN400, DN300 DI pipe (13 locations TTA implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction	Manhole / Chamber construction Backfilling and compaction Reinstatement DN150 DI pipe (1 location , total length 33m ) TTA implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction Reinstatement Contractor's Design and Construction of distribution mains Submission and acceptance of detailed design proposal Site investigation and liaison with relevant parties Mainlaying by open trench method RW41 (DN150) - Sheung Shui Tung Hing Road (288m) RW42 (DN150) - No name road in Sheung Shui Heung (210m) RW71 (DN150) - Jockey Club Road (38m) RW44 (DN150) - Jockey Club Road (38m) RW44 (DN150) - Jockey Club Road (38m) RW41 (DN150) - Jockey Club Road (38m) RW44 (DN150) - Jockey Club Road (37m) RW45 (DN150) - Fung Nam Road (480m) RW46 (DN150) - Fung Nam Road (480m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Street (22m) RW41 (DN150) - Sun Fu Street (28m) RW41 (DN150) - Fung Nam Lane (38m) RW41 (DN150) - Sun Fat Street (105m) Overall testing Swabbing CCTV Hydrostatic pressure test Pipe connection and completion Planned completion for section 6 Section 7 - Water main laying works in part 6 of the Site Access Date (part 6 of the Site) Initial survey (utility survey, condition survey, initial photo) Application and approval of XP and TTA Procurement and Delivery of pipes, fittings and related material Mainlaying by trenchess method DM450, DN400, DN300 DI pipe (13 locations , total length 1028m) TTak implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Mahole / Chamber construction Backfilling and compaction	Manhole / Chamber construction Backfilling and compaction Reinstatement DNJSO DI pipe (1 location , total length 33m) TTA limplementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction Reinstatement Contractor's Design and Construction of distribution mains Submission and acceptance of detailed design proposal Site investigation and liaison with relevant parties Mainlaying by open trench method RW44 (DN150) - Sheung Shui Tung Hing Road (288m) RW42 (DN150) - Sheung Shui Tung Hing Road (288m) RW42 (DN150) - Jockey Club Road (308m) RW44 (DN150) - Jockey Club Road (308m) RW44 (DN150) - Jockey Club Road (38m) RW46 (DN150) - Jockey Club Road (377m) RW05 (DN300) - Lung Sum Lane (38m) RW45 (DN150) - Sour Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sour Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sour Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sour Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Street (464m) RW44 (DN150) - Fung Road / Sun Shing Road (390m) RW12 (DN150) - Sun Fung Street (462m) RW45 (DN150) - Sun Fung Street (462m) RW44 (DN150) - Sun Fung Street (462m) RW44 (DN150) - Fung Is Street (105m) Overall testing Swabbing CCTV Hydrosatic pressure test Pipe connection and completion Planned completion for section 6 Section 7 - Water main laying works in part 6 of the Site Access Date (part 6 of the Site) TA implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction Tak implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction	Manhole / Chamber construction Backfilling and compaction Reinstatement DNISO D tippe ( 1 location, total length 33m ) TTA implementation Contruction of jacking pit and receiving pit Trenchless works and pipe laying Manhole / Chamber construction Backfilling and compaction Reinstatement Contractor's Design and Construction of distribution mains Submission and acceptance of detailed design proposal Site investigation and liaison with relevant parties Mainlaying by open trench method RW41 (DN150) - Non ame road in Sheurg Shui Heung (210m) RW42 (DN150) - Non ame Road (480m) RW42 (DN150) - Non ame Road (480m) RW44 (DN150) - Lockey Club Road (308m) RW44 (DN150) - Lockey Club Road (308m) RW44 (DN150) - Lockey Club Road (37m) RW51 (DN150) - Fung Man Road (480m) RW44 (DN150) - Lockey Club Road (37m) RW51 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW45 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW42 (DN150) - Sun Fung Road / Sun Shing Road (390m) RW42 (DN150) - Sun Fung Road (25m)	Manhole / Chamber construction     90 days       Backfilling and compaction     60 days       Reinstatement     60 days       TA implementation     4 days       Contruction of jacking pit and receiving pit     60 days       Trenchless works and pice laying     30 days       Backfilling and compaction     31 days       Backfilling and construction of jacking pit and receiving pit     60 days       Contructor's Design and Construction of pice in the pice in t	Mainbole / Chamber construction         90 days         Oct 22 23           Backfilling and compaction         60 days         Jan 20 74           Reinstatement         60 days         Mar 20 74           ON130 Diple (1 location, total length 33m)         166 days         Mary 19 74           TA implementation         60 days         Mary 19 74           Contruction of jacking pit and receiving pit         60 days         Mary 19 74           Tenchless works and pipe laying         30 days         Aug 21 74           Backfilling and compaction         21 days         Sep 20 24           Reinstatement         21 days         Sep 20 24           Contractor Design and Construction of distribution mains         60 days         Mar 16 72           Submission and acceptance of detailed design proposal         30 days         Jul 15 22           Mixed (28m)         280 days         Jul 15 22           RW41 (DNISO) - No name road in Sheung Shul Hang (28m)         280 days         Jul 15 22           RW41 (DNISO) - No name road in Sheung Shul Hang (28m)         30 days         Mar 15 22           RW42 (DNISO) - No name road in Sheung Shul Hang (28m)         30 days         Mar 15 22           RW44 (DNISO) - No name road in Sheung Shul Hang (28m)         30 days         Sp 20 24           RW44 (DNISO) - No n	Manhole / Chamber construction         90 days         0 ct 22 23         Jan 19 ?24           Baschfiling and compaction         60 days         Jan 20 ?24         Mays 18 ?44           International construction         60 days         Mar 20 ?24         Mays 18 ?44           ON 150 D1 pipe (1 location , total length 33m)         166 days         Mays 18 ?44         Oct 31 ?24           Contruction of jacking pit and receiving pit         60 days         May 23 ?24         Jul 21 ?44         Mays 24 /4 Jul 21 ?44         Mays 27 /4 Jul 22 ?4         Augs 27 /4 Jul 22 ?4	Manhole / Chamber construction         90 days         0 Ct 22 23         Jan 19'24           Beachtling and compaction         00 days         Amo 20'24         May 19'24           Reinstatement         00 days         Amo 20'24         May 18'24         ONISO Diple(1) location, total length 33m)         156 days         May 19'24         ORISO 20'24         May 19'24         ORISO 20'24         May 19'24         ORISO 20'24         May 19'24         ORIS 20'24         ORIS 20'24'24         ORIS 20'24         ORIS 20'24'24<	Marriele / Chamber construction         80 days         0 c12 2:3         an 19 74	Mannole / Chamber construction         Dot apy Bod sys         OC 2 (2) (2) (2) (2) (2) (2) (2) (2) (2) (2	Mathole / Damber construction         Sol days         Out 22 23         Jun 19 74         Loc         Disc         Disc <thdisc< th=""> <thdisc< th=""> <thdisc< td="" th<=""><td>Marhole / Chamber construction         Oct 2012         Jam 19 74         Oct 2012         Jam 19 74           Boddilling and compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Render at compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Boddilling and compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Data Stap page (1) location, rotal length 32m )         16 dbyr         May 19 27         Jam 22 74         Status           Contraction (1) palking pain negating 28         66 dbyr         May 12 74         Jam 22 74         Status           Markhole / Chamber construction         21 dbyr         Mark 12 74         Jam 22 74         Status           Markhole / Chamber construction of distribution mains         66 dbyr         May 19 27         Jam 14 72         Jam 14 72           Status construction of distribution mains         66 dbyr         May 16 72         Jal 14 72         Jal 14 72           Status construction of distribution mains         66 dbyr         May 15 72         Jal 14 72         Jal 14 72           Status construction of distribution mains         80 dbyr         Max 15 72         Jal 14 72         Jal 14 72           Rever (Distror), facitor fastribution mains         80 dbyr</td></thdisc<></thdisc<></thdisc<>	Marhole / Chamber construction         Oct 2012         Jam 19 74         Oct 2012         Jam 19 74           Boddilling and compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Render at compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Boddilling and compaction         60 dbys         Jam 22 74         Mar 19 24         Inc.           Data Stap page (1) location, rotal length 32m )         16 dbyr         May 19 27         Jam 22 74         Status           Contraction (1) palking pain negating 28         66 dbyr         May 12 74         Jam 22 74         Status           Markhole / Chamber construction         21 dbyr         Mark 12 74         Jam 22 74         Status           Markhole / Chamber construction of distribution mains         66 dbyr         May 19 27         Jam 14 72         Jam 14 72           Status construction of distribution mains         66 dbyr         May 16 72         Jal 14 72         Jal 14 72           Status construction of distribution mains         66 dbyr         May 15 72         Jal 14 72         Jal 14 72           Status construction of distribution mains         80 dbyr         Max 15 72         Jal 14 72         Jal 14 72           Rever (Distror), facitor fastribution mains         80 dbyr



D 1	Task Name				Duration	Start	Finish	TRA Notes		2022	2023	
050	Deinstetensent				000 4-				Q2 Q	<u>3 Q4 Q1 Q</u>	2 Q3 Q4 Q1 Q	<u>1</u> 2 Q
956	Reinstatement	<b></b>			860 days	Feb 23 '23	Jul 1 '25					
957	Mainlaying by open trend				1120 days		Jun 30 '25					
958	RW07 (DN300) - Ma Sik				360 days	May 1 '24	Apr 25 '25					
959	RW05 (DN400) - Jockey				681 days	Jul 1 '23	May 11 '25					
960	RW05 (DN300) - Jackey				720 days	Oct 1 '22	Sep 19 '24					
961	RW05 (DN300) - Pik Fur				270 days	Sep 20 '24	Jun 16 '25	20				
962	RW05 (DN300) - Sun W				975 days	Jun 21 '22	Feb 19 '25	30				
963	RW08 (DN400) - Fanling				750 days	Jun 21 '22	Jul 9 '24					
964	RW08 (DN400) - Lok Yip				616 days	Oct 1 '23	Jun 7 '25					
965	RW17 (DN150) - Sun Sh				114 days	Mar 1 '24	Jun 22 '24					
966	RW16 (DN250) - Sun Fu				741 days	Mar 1 '23	Mar 10 '25					
967	RW47 (DN100) - Tee to				82 days	Mar 11 '25	May 31 '25					
968	RW22 (DN150) - San W				877 days	Jun 21 '22	Nov 13 '24					
969	RW24 (DN150) - Chi Mi				120 days	Nov 14 '24	Mar 13 '25					
970	RW49 (DN150) - San W				75 days	Mar 14 '25	May 27 '25					
971	RW23 (DN150) - Lung V				171 days	Nov 1 '24	Apr 20 '25					
972	RW69 (DN150) - Lung S				60 days	Apr 21 '25	Jun 19 '25					
973	RW25 (DN150) - Road t	o Fanling Wai (330m)			330 days	Jul 1 '23	May 25 '24					
974	RW26 (DN150) - Ka Siu	Road (133m)			130 days	May 26 '24	Oct 2 '24					
975	RW27 (DN150) - Fanling				270 days	Oct 3 '24	Jun 29 '25					
976	RW34 (DN150) - Road T	ee from RW08 (380m	)		380 days	Feb 1 '23	Feb 15 '24					
977	RW36 (DN150) - Lok Fu	ng Street (495m)			495 days	Feb 1 '23	Jun 9 '24					
978	RW13 (DN150) - Wo Ta	Street (270m)			270 days	Jun 7 '22	Mar 3 '23					
979	RW28 (DN150) - Wo Mi	un Street (312m)			300 days	Mar 4 '23	Dec 28 '23					
980	RW31 (DN150) - Luen C	heong Street (185m)			185 days	Dec 29 '23	Jun 30 '24					
981	RW32 (DN150) - Luen S	hing Street (185m)			185 days	Jul 1 '24	Jan 1 '25					
982	RW33 (DN150) - Luen H	ing Street (199m)			180 days	Jan 2 '25	Jun 30 '25					
983	RW13 (DN150) - Wo Ta	Street (371m)			371 days	Jun 21 '22	Jun 26 '23					
984	RW30 (DN150) - Luen C	n Street / Luen Wo Ro	oad / Luen Fai Street (649	Əm)	649 days	Jun 27 '23	Apr 5 '25					
985	RW29 (DN150) - Wo Mi	uk Street / Luen Hing S	Street (360m)		360 days	Jun 1 '23	May 25 '24					
986	RW12 (DN150) - Luen C	hit Street (120m)			120 days	May 26 '24	Sep 22 '24					
987	RW55 (DN150) - Mount	One (44m)			44 days	Sep 23 '24	Nov 5 '24					
988	RW03 (DN450) - Jockey	Club Road / MTR Rail	way (810m)		810 days	Jul 4 '22	Sep 20 '24					
989	Overall testing				60 days	Jul 2 '25	Aug 30 '25					
990	Swabbing				15 days	Jul 2 '25	Jul 16 '25					
991	CCTV				15 days	Jul 17 '25	Jul 31 '25					
992	Hydrostatic pressure te	st			30 days	Aug 1 '25	Aug 30 '25					
993	Pipe connection and comp				30 days	Aug 31 '25	Sep 29 '25					
994	Planned completion for se				0 days	Sep 29 '25	Sep 29 '25					
995					0 0010	000 20 20	000 10 10					
	Section 8 - Water main laying	works in part 7 of th	e Site		1676 days	Jul 30 '21	Mar 1 '26					
997	Access Date (part 7 of the	-			1 day	Jul 30 '21	Jul 30 '21					
998	Initial survey (utility survey	•	tial photo)		90 days	Jul 31 '21	Oct 28 '21					
999	Application and approval of				180 days	Nov 1 '21	Apr 29 '22		_			
1000	Procurement and Delivery		colated materials		60 days	Apr 6 '22	Jun 4 '22					
	Submission and acceptanc					•	Jun 4 '22 Jun 4 '22					
1001	Mainlaying by trenchless		it and material		30 days	May 6 '22				1		
1002			1		153 days	Jul 2 '25	Dec 1 '25					
1003	DN300 DI pipe ( 1 locat	ions , total length 58r			153 days	Jul 2 '25	Dec 1 '25					
		Task		Inactive Tech		Manual Summer	ry Rollun -	Externa	l Milestore	\$	Manual Draw	
				Inactive Task		Manual Summar			ll Milestone	~	Manual Prog	JUSS
Project	: 3WSD20 Programme	Split	•		⇒	Manual Summar	ry <b>–</b>	Deadlir		*		
Date: N	/lay 20 '22	Milestone	<ul> <li>•</li> </ul>	Inactive Summary		Start-only	E	Critical				
		Summary Project Summary		Manual Task		Finish-only External Tasks	2	Critical				
				Duration-only				Progres				




ID	Task Name				Duration	Start	Finish	TRA No			Q2 Q3 Q4 Q	023
1004	TTA implementation				1 day	Jul 2 '25	Jul 2 '25					<u>1 Q</u> 2
1005	Contruction of jackin	g pit and receiving pit			50 days	Jul 3 '25	Aug 21 '25					
1006	Trenchless works and	d pipe laying			60 days	Aug 22 '25	Oct 20 '25					
1007	Manhole / Chamber	construction			30 days	Oct 21 '25	Nov 19 '25					
1008	Backfilling and comp	action			7 days	Nov 20 '25	Nov 26 '25					
1009	Reinstatement				5 days	Nov 27 '25	Dec 1 '25					
1010	Mainlaying by open trench	n method			1274 day	s Jun 6 '22	Nov 30 '25				r	
1011	RW38 (DN150) - Yip Che	ong Street (351m)			351 days	Feb 1 '24	Jan 16 '25					
1012	RW39 (DN150) - Yip Che	eong Street (14m)			14 days	Jan 17 '25	Jan 30 '25					
1013	RW37 (DN150) - Yip Wo	Street (420m)			420 days	Jul 1 '24	Aug 24 '25					
1014	RW10 (DN300) - On Lok	Mun Street (930m)			934 days		Jan 13 '25				1	
1015	CH000 to CH030 (30r	m)			30 days	Jun 25 '22	Jul 24 '22				н	
1016	TTA establishmen				2 days	Jun 25 '22	Jun 26 '22				<u>上</u>	
1017		avation and disposal			2 days	Jun 27 '22	Jun 28 '22					
1018		aying sheetpile and di	sposal		14 days	Jun 29 '22	Jul 12 '22					
1019	Treatment of bed	ding			2 days	Jul 13 '22	Jul 14 '22					
1020	Pipe laying D.I.				2 days	Jul 15 '22	Jul 16 '22					
1021		I fill and compaction			7 days	Jul 17 '22	Jul 23 '22					
1022	Reinstatement				1 day	Jul 24 '22	Jul 24 '22					
1023	CH030 to CH060 (30r	-			31 days	Jul 25 '22	Aug 24 '22				<u> </u>	
1024	TTA establishmen				2 days	Jul 25 '22	Jul 26 '22				<u> </u>	
1025		avation and disposal			2 days	Jul 27 '22	Jul 28 '22				5	
1026		aying sheetpile and dis	sposal		14 days	Jul 29 '22	Aug 11 '22					
1027	Treatment of bed	ding			2 days	Aug 12 '22	Aug 13 '22				<u> </u>	
1028	Pipe laying D.I.				3 days	Aug 14 '22	Aug 16 '22					
1029		I fill and compaction			7 days	Aug 17 '22	Aug 23 '22				5	
1030	Reinstatement				1 day	Aug 24 '22	Aug 24 '22				1 5	
1031	CH600 to CH900 (30r	-			33 days	Aug 25 '22	Sep 26 '22					
1032	TTA establishmen				2 days	Aug 25 '22	Aug 26 '22				5	
1033		avation and disposal			3 days	Aug 27 '22	Aug 29 '22				5	
1034		aying sheetpile and dis	sposal		14 days	Aug 30 '22	Sep 12 '22					
1035	Treatment of bed	ding			2 days	Sep 13 '22	Sep 14 '22				5	
1036	Pipe laying D.I.				4 days	Sep 15 '22	Sep 18 '22				- L - 🗳	
1037		I fill and compaction			7 days	Sep 19 '22	Sep 25 '22				- L - Š	
1038	Reinstatement		\		1 day	Sep 26 '22	Sep 26 '22				5	
1039	-	f On Lok Mun Street (8	340m)		840 days		Jan 13 '25					
1040	RW35 (DN150) - On Chu				768 days		Jul 12 '24				l.	
1041	CH650 to CH680 (30r				33 days	Jun 6 '22	Jul 8 '22					
1042	TTA establishmen				2 days	Jun 6 '22	Jun 7 '22					
1043		avation and disposal			3 days	Jun 8 '22	Jun 10 '22					
1044		aying sheetpile and di	sposal		14 days	Jun 11 '22	Jun 24 '22					
1045	Treatment of bed	aing			2 days	Jun 25 '22	Jun 26 '22					
1046	Pipe laying D.I.	fill and some			4 days	Jun 27 '22	Jun 30 '22					
1047		I fill and compaction			7 days	Jul 1 '22	Jul 7 '22					
1048	Reinstatement	m)			1 day	Jul 8 '22	Jul 8 '22 Jul 24 '22					
1049	CH620 to CH650 (30r TTA establishmen				16 days	Jul 9 '22 Jul 9 '22	Jul 24 22 Jul 9 '22					
1050					1 day							
1051	Hard material exc	avation and disposal			1 day	Jul 10 '22	Jul 10 '22					
		Task		Inactive Task		Manual Summa	ry Rollup		External Mileston	e 🗇	Manual	l Progress
Drainet	· 3WSD20 Dragona	Split		Inactive Milestone		Manual Summa		1	Deadline	+		
	: 3WSD20 Programme	Milestone	•	Inactive Summary	1	Start-only	C		Critical			
Date. I	May 20 '22	Summary	·1	Manual Task		Finish-only	з		Critical Split			
		Project Summary	00	Duration-only		External Tasks			Progress			
				2					-			



ID	Task Name	Duration	Start	Finish	TRA	Notes	ŀ			2022		I	202		1
1052	Soil exervation lowing chapterile and dispaced	7 dava	Jul 11 '22	Jul 17 '22			Q2	Q3	Q4	Q1	Q2	Q3   (	Q4 Q1	. Q2	<u> </u>
1052	Soil excavation, laying sheetpile and disposal	7 days	Jul 11 22 Jul 18 '22	Jul 17 22 Jul 18 '22								$\downarrow$			
1053	Treatment of bedding	1 day										$\mathbf{r}$			
1054	Pipe laying D.I.	1 day	Jul 19 '22	Jul 19 '22											
1055	Backfilling general fill and compaction	4 days	Jul 20 '22	Jul 23 '22											
1056	Reinstatement	1 day	Jul 24 '22	Jul 24 '22											
1057	CH590 to CH620 (30m)	29 days	Jul 25 '22	Aug 22 '22								┎ <sub>┥</sub> ݓ┥ݓ┥ݓ┥ <u>ݓ</u> ┥ <sup>┯</sup> ┥ <sup>┲</sup> ┥ <sup>┲</sup> ┥ <sup>┲</sup> ┥			
1058	TTA establishment	1 day	Jul 25 '22	Jul 25 '22								5			
1059	Hard material excavation and disposal	2 days	Jul 26 '22	Jul 27 '22								5			
1060	Soil excavation, laying sheetpile and disposal	14 days	Jul 28 '22	Aug 10 '22								5			
1061	Treatment of bedding	2 days	Aug 11 '22	Aug 12 '22								5			
1062	Pipe laying D.I.	2 days	Aug 13 '22	Aug 14 '22								5			
1063	Backfilling general fill and compaction	7 days	Aug 15 '22	Aug 21 '22								5			
1064	Reinstatement	1 day	Aug 22 '22	Aug 22 '22								5			
1065	Remaining Section of On Chuen Street (630m)	690 days	Aug 23 '22	Jul 12 '24	60										
1066	RW09 (DN150) - Wo Hing Road (436m)	436 days	Jun 1 '23	Aug 9 '24											
1067	RW60 (DN150) - Tee from RW09 (14m)	28 days	Aug 10 '24	Sep 6 '24	14										
1068	RW40 (DN150) - Tai Wo Service Road West (420m)	450 days	Sep 7 '24	Nov 30 '25	30										
1069	Overall testing	60 days	Dec 2 '25	Jan 30 '26											
1070	Swabbing	15 days	Dec 2 '25	Dec 16 '25											
1071	CCTV	15 days	Dec 17 '25	Dec 31 '25											
1072	Hydrostatic pressure test	30 days	Jan 1 '26	Jan 30 '26											
1073	Pipe connection and completion	30 days	Jan 31 '26	Mar 1 '26											
1074	Planned completion for section 8	0 days	Mar 1 '26	Mar 1 '26											
1075															
1076	Section 9 - Conversion works to effect the supply of reclaimed water	1676 days	Jul 30 '21	Mar 1 '26				0							
1077	Access Date	1 day	Jul 30 '21	Jul 30 '21											
1078	Initial survey by stages	180 days	Jul 1 '22	Dec 27 '22											
1079	Liaison, coordination and enabling work for conversion	300 days	Aug 1 '22	May 27 '23										_	$\neg$
1080	Conversion works	944 days	Aug 1 '23	Mar 1 '26											+
1081	Section 4 (Part 3) - 3 nos.	60 days	Aug 1 '23	Sep 29 '23											
1082	Section 5 (Part 4) - 11 nos.	220 days	Dec 23 '23	Jul 29 '24											
1083	Section 6 (Part 5) - 11 nos.	220 days	Jun 24 '24	Jan 29 '25											
1084	Section 7 (Part 6) - 40 nos.	, 400 days	Aug 26 '24	Sep 29 '25											
1085	Section 8 (Part 7) - 3 nos.	, 60 days	Jan 1 '26	Mar 1 '26											
1086	Planned completion for section 9	, O davs	Mar 1 '26	Mar 1 '26											

	Task		Inactive Task		Manual Summary Rollur	)	External Milestone	\$	Manual Progress
Project: 3WSD20 Programme Date: May 20 '22	Split		Inactive Milestone		Manual Summary	1	Deadline	÷	
	Milestone	٠	Inactive Summary	00	Start-only	E	Critical		
	Summary	I1	Manual Task		Finish-only	3	Critical Split		
	Project Summary	11	Duration-only		External Tasks		Progress		
					P	22			






#### SITE OVERVIEW PHOTO IN THE REPORTING PERIOD





## Appendix D


### Location of Designated Noise Monitoring Station CP-KTN-NMS5





## Appendix E

## Valid Calibration Certificates of Monitoring Equipment



Sun Creation Engineering Limited

Calibration & Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC21-2189)	Date of Receipt / 收件日期: 25 October 2021
Description / 儀器名稱 :	:	Sound Level Meter (EQ016)	
Manufacturer / 製造商 :	:	Rion	
Model No. / 型號 :	:	NL-52	
Serial No. / 編號 :	:	00464681	
Supplied By / 委託者 :	:	Action-United Environmental Services ar	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ling,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	Т.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 9 November 2021

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Project Engineer

K C/Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

10 November 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



**Sun Creation Engineering Limited** 

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C210084
CL281	Multifunction Acoustic Calibrator	AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	Α	Fast	94.00	1	93.6	± 1.1

#### 6.1.2 Linearity

	UU	Г Setting		Applied	d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

#### 6.2 Time Weighting

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

		Setting		Appl	ied Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>A</sub>	А	Fast	94.00	63 Hz	67.3	$-26.2 \pm 1.5$
					125 Hz	77.4	$-16.1 \pm 1.5$
					250 Hz	84.9	$-8.6 \pm 1.4$
					500 Hz	90.4	$-3.2 \pm 1.4$
					1 kHz	93.6	Ref.
					2 kHz	94.8	$+1.2 \pm 1.6$
					4 kHz	94.6	$+1.0 \pm 1.6$
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					16 kHz	85.7	-6.6 (+3.5 ; -17.0)

#### 6.3.2 C-Weighting

		Setting		Appli	ed Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L <sub>C</sub>	С	Fast	94.00	63 Hz	92.7	$\textbf{-0.8} \pm 1.5$
					125 Hz	93.4	$-0.2 \pm 1.5$
					250 Hz	93.6	$0.0 \pm 1.4$
					500 Hz	93.6	$0.0 \pm 1.4$
					1 kHz	93.6	Ref.
					2 kHz	93.5	$-0.2 \pm 1.6$
					4 kHz	92.8	$\textbf{-0.8} \pm 1.6$
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					16 kHz	83.7	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



## Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 17434

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	$\pm 0.35 \text{ dB}$
		250 Hz - 500 Hz	$\pm 0.30 \text{ dB}$
		1 kHz	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		16 kHz	$\pm 0.70 \text{ dB}$
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC21-1345)	Date of Receipt / 收件日期:	8 July 2021								
Description / 儀器名稱 :	Sound Calibrator (EQ082)										
Manufacturer / 製造商 :	Brüel & Kjær										
Model No. / 型號 :	4231										
Serial No. / 編號 :	2713428										
Supplied By / 委託者 :	Action-United Environmental Services and Consulting										
	Unit A, 20/F., Gold King Industrial Building,										
	35-41 Tai Lin Pai Road, Kwai Chung, N	I.T.									
TEST CONDITIONS / 測試條件											
Temperature / 溫度 : (23	$(\pm 2)^{\circ}C$	Relative Humidity / 相對濕度 :	$(50 \pm 25)\%$								
Line Voltage / 電壓 :											

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 24 July 2021

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

 Tested By
 :
 Chence

 測試
 K P Cheuk

 Project Engineer

 Certified By
 :

 K C Lee
 簽發日期

 Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C213954
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C201309

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

- 2				
	UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
	Nominal Value	(dB)	(dB)	(dB)
	94 dB, 1 kHz	94.0	$\pm 0.2$	± 0.2
	114 dB, 1 kHz	114.1		

#### 5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.


The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



## Appendix F


### Monitoring Schedule of the Reporting Month and Coming Month



#### The Reporting Monitoring Schedule (May 2022)

✓	Monitoring Day
	Sunday or Public Holiday





#### The Coming Month Monitoring Schedule (June 2022)

AUES

Note:

Ecology monitoring dates are tentative and are subject to change

✓	Monitoring Day
	Sunday or Public Holiday



Appendix G

**Database of Monitoring Result** 




Daytime No	aytime Noise Measurement Results (dB) at CP-KTN-NMS5																				
	644	1st Leq (5min)		2nd Leq (5min)		3rd	3rd Leq (5min)		4th Leq (5min)		5th Leq (5min)		6th Leq (5min)			Leq30min,	Corrected				
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Leqsumin
11	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
6-May-22	13:02	53.4	55.2	49.3	54.8	56.5	48.6	51.9	54.6	49.3	53.1	55.2	49.7	54.8	56.4	49.6	51.2	53.5	48.6	53.4	56.4
13-May-22	9:25	53.5	55.2	50.9	53.8	55.8	51.5	53.3	55.4	50.7	52.7	54.8	50.1	54.2	57.7	51.7	53.8	55.9	50.9	53.6	56.6
18-May-22	9:25	53.4	55.1	50.8	53.7	55.5	51.1	53.1	55.3	50.7	52.5	54.4	50.0	54.3	57.0	51.7	53.8	55.8	50.3	53.5	56.5
24-May-22	14:24	54.7	58.2	53.3	54.2	58.6	53.0	56.7	59.7	53.4	56.2	58.9	52.9	57.4	59.9	55.3	56.8	60.2	55.7	56.1	59.1
30-May-22	9:23	56.3	57.5	53.6	54.6	55.6	53.2	57.4	60.3	52.3	58.7	61.4	53.3	57.9	60.5	52.8	56.0	56.4	53.7	57.0	60.0



## Appendix H

### **Graphical Plots for Monitoring Result**







## Appendix I

## Monthly Summary Waste Flow Table

#### Appendix 22

#### Contract No. : <u>3/WSD/20</u> Contact Name: <u>Reclaimed Water Supply to Sheung Shui and Fanling</u>

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly		Actual Quantities of C&D Wastes Generated Monthly						
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse		
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )		
Jan	0.3031	0	0	0	0.3031	0	0	0	0	0	0.0016		
Feb	0.5411	0	0	0	0.5411	0	0	0	0	0	0.0019		
Mar	0.8459	0	0	0	0.8459	0	0	0	0	0	0.0014		
Apr	3.2205	0	0	0	3.2205	0	0	0	0	0	0.0024		
May	3.8704	0	0	0	3.8704	0	0	0	0	0	0.0057		
June													
Sub-total	8.781	0	0	0	8.781	0	0	0	0	0	0.013		
July													
Aug													
Sept													
Oct													
Nov													
Dec													
Total	8.781	0	0	0	8.781	0	0	0	0	0	0.013		

### Monthly Summary Waste Flow Table for \_2022\_\_\_ (year)

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract*													
large Broken		Reused in other Projects	Disposed as Public Fill Imported Fill		Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse					
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )				
25.472	5.386	0	0	25.472	0	0	0	0	0	0.3885				

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m3 and 2.0 tonnes/m3 respectively; and densities of imported rock and soil to be 2.0 tonnes/m3 and 1.8 tonnes/m3 respectively.

(4) Boken concrete and bitumen = 2.4 tonnes/m3

(5) Conversion to 1000m3 for general refuse is weight in 1000kg multiply by 0.002



## Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		n Measures (Applicable to ALL Project Components, including DPs and Non-D	) Ps)		- -	•	•
	uction Dust		1	•	•	1	1
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	<ul> <li>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</li> <li>Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;</li> <li>Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;</li> <li>A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones;</li> <li>The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;</li> <li>Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities or hard cores;</li> <li>When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;</li> </ul>	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul> <li>The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;</li> <li>Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;</li> <li>Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;</li> <li>Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;</li> <li>Any skip hoist for material transport should be totally enclosed by impervious sheeting; and</li> <li>Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area</li> </ul>					
Nainali		sheltered on the top and the 3 sides.					
S4.9	Nİ	<ul> <li>struction Phase)</li> <li>Implement the following good site management practices: <ul> <li>only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;</li> <li>machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;</li> <li>silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works;</li> <li>mobile plant should be sited as far away from NSRs as possible and practicable; and</li> <li>material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul> </li> </ul>	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water G	Quality Impa	nct (Construction Phase)					
S5.7	Ŵ1	<ul> <li>Construction Runoff</li> <li>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below.</li> <li>Storm Water Pollution Control Plan</li> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction.</li> <li>Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications</li> </ul>	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EM&A .og Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Measures 7	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
	<ul> <li>where the influent is pumped.</li> <li>The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates.</li> <li>The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.</li> <li>Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.</li> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas.</li> <li>Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.</li> <li>All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, s</li></ul>					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul> <li>during storm events.</li> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> <li>Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain.</li> <li>Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts.</li> <li>All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby.</li> <li>Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds.</li> </ul>					
S5.7	W2	<ul> <li>Sewage from Workforce</li> <li>Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</li> <li>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures.</li> </ul>	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste l	Managemer	nt (Construction Waste)					
S7.6	WM1	<ul> <li>Waste Reduction Measures</li> <li>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</li> <li>segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;</li> <li>proper storage and site practices to minimize the potential for damage and contamination of construction materials;</li> <li>plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste;</li> <li>sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and</li> <li>provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling.</li> </ul>	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer for approval	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	<ul> <li><u>Good Site Practice</u> The following good site practices are recommended throughout the construction activities: <ul> <li>nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; <li>training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling;</li> <li>provision of sufficient waste disposal points and regular collection for disposal;</li> <li>appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;</li> <li>regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;</li> </li></ul></li></ul>	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	Storage of Waste The following recommendation should be implemented to minimize the impacts:	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul> <li>waste such as soil should be handled and stored well to ensure secure containment;</li> <li>stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away;</li> <li>different locations should be designated to stockpile each material to enhance reuse;</li> </ul>			sites		
S7.6	WM5	Collection and Transportation of WasteThe following recommendation should minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities.	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	<ul> <li>Excavated and C&amp;D Material</li> <li>Wherever practicable, C&amp;D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&amp;D materials:</li> <li>maintain temporary stockpiles and reuse excavated fill material for backfilling;</li> <li>carry out on-site sorting;</li> <li>deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products;</li> <li>make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate;</li> <li>implement a recording system for the amount of waste generated, recycled and disposed of for checking;</li> <li>Standard formwork should be used as far as practicable in order to minimize the arising of C&amp;D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area.</li> </ul>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	<ul> <li>Land (Miscellaneous Provisions) Ordinance</li> <li>Waste Disposal Ordinance</li> <li>ETWB TCW No. 19/2005</li> </ul>
S7.6	WM8	<ul> <li>Chemical Waste</li> <li>If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical</li> </ul>	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	<ul> <li>Waste Disposal (Chemical Waste) General) Regulation</li> <li>Code of Practice on the Packaging, Labelling and</li> </ul>

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	<ul> <li>General Waste</li> <li>General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling.</li> <li>Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean.</li> <li>A reputable waste collector should be employed to remove general refuse on a daily basis.</li> </ul>	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
S7.6	WM10	<ul> <li>Sewage</li> <li>The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities.</li> <li>Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts.</li> </ul>	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM11	<b>Topsoil reuse</b> – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	<ul> <li>ETWB Technical Circular (Works) No.29/2004</li> </ul>
Landsc	ape and Vis	sual (Construction)				1	
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Exiting trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.			the Preliminary Layout Plan		
S.12.9 MM5	LV7	Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum, Diospyros vaccinioides,</i> <i>Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia,</i> <i>Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa,</i> <i>Rhaphiolepis indica,</i> and <i>Rhododendron simsii</i> are suggested.	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Developer / Detailed Design	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
		green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).					
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	impact to adjacent VSRs	Developer / Contractor	NDAs	and Operation Phases	
Ecology	(Construc	tion Phase)		•	•	•	
S.13.9	E13	Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds.	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided.	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.



## Appendix K

### Waterbirds Survey Report for the Reporting Month



## WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for May 2022 (Issue 1)

> Job Ref.: 21/2063/582 AUES-SWHTSE Date: 7<sup>th</sup> June 2022

> > www.aechk.hk



### WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for May 2022

(Issue 1)

June 2022

1

	Name	Signature
Prepared by:	Nicholas Tam	at the
Reviewed by:	lda Yu	Eda yr
Date:	7 <sup>th</sup> June 2022	0

Job Ref.: 21/2063/582 AUES-SWHTSE

### CONTENTS

Introduction	1
Monitoring Methodology	.1
Analytical methodology	.2
Analysis	.4
Observations	5
References	5
	Introduction Monitoring Methodology Analytical methodology Results Analysis Observations References

#### LIST OF TABLES

Table 1 Ecological Monitoring Stations
--

- Table 2 Representative Waterbirds
- Table 3Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng<br/>Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase
- Table 4Weather Conditions and Tidal Information of Survey Dates in the Reporting Month
- Table 5
   Total Bird Species and Abundance at Point Count Locations in the Reporting Month
- Table 6
   Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month
- Table 7T-test Result for Waterbirds in the Reporting Month
- Table 8
   Observations during the Ecological Monitoring in the Reporting Month

#### LIST OF APPENDICES

- Appendix A Recorded Bird Species and their Abundance in the Reporting Month
- Appendix B Total Waterbird Abundance from Point Count
- Appendix C Abundance of Representative Waterbirds from Point Count

### LIST OF FIGURES

- Figure 1 Transect and Point Count Locations
- Figure 1a Transect and Point Count Locations (Zoomed In)

### 1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of "Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas", monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10<sup>th</sup> January 2022. This monthly report summarises the monitoring findings in May 2022.

### 2 MONITORING METHODOLOGY

2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under "Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Figure 1 and summarized in Table 1.

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1		
Transect T2		
Point Count Location P1	Along Ng Tung Divor	No
Point Count Location P2	Along Ng Tung River	NO
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River	No
	(Low-flow Channel)	118
Transect T3	Along Shek Sheung River &	Yes
	Sheung Yue River	165
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung	Yes
	Yue and Shek Sheung River	Tes

 Table 1 Ecological Monitoring Stations

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During



the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations follows Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1).

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

### **3** ANALYTICAL METHODOLOGY

3.1 Total number of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Common Name	Species Name	Chinese Name
Chinese Pond Heron	Ardeola bacchus	池鷺
Eastern Cattle Egret	Bubulcus coromandus	牛背鷺
Grey Heron	Ardea cinerea	蒼鷺
Great Egret	Ardea alba	大白鷺
Little Egret	Egretta garzetta	小白鷺
Great Cormorant	Phalacrocorax carbo	普通鸕鷀

### Table 2 Representative Waterbirds

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student's t-test assuming unequal variance to analyse whether the decline is significant.
- 3.3 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.



Action Level	Response	Limit Level	Response
Decline in numbers	Investigate cause(s) and	Decline in numbers of all	Investigate cause(s) and
of all waterbird species	if cause(s) identified as	waterbird species	if cause(s) identified as
relative to numbers	related to NDAs project	relative to numbers	related to the NDAs
during Baseline	instigate remedial action	during Baseline	project instigate
Monitoring such that the	to remove or reduce	Monitoring such that the	remedial action.
Action Level response is	source of disturbance.	Limit Level response is	Review and adjust
triggered.		triggered.	project's Long Valley
			Nature Park (LVNP)
			management measures
			to improve conditions
			for affected species.
Decline in numbers of	Investigate cause(s) and	Decline in numbers of	Investigate cause(s) and
any one Waterbird	if cause(s) identified as	any one Waterbird	if cause(s) identified as
species occurring in	related to NDAs project	species occurring in	related to the NDAs
significant numbers*	instigate remedial action	significant numbers*	project instigate
during Baseline	to remove or reduce	during Baseline	remedial action.
Monitoring such that the	source of disturbance.	Monitoring such that the	Review and adjust
Action Level response is		Limit Level response is	project's LVNP
triggered.		triggered.	management measures
			to improve conditions
			for affected species.

# **Table 3** Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds usingNg Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

3.4 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

### 4 RESULTS

4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

	High	Tide		Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
4-May-22	9:45	2.5	Sunny	7-May-22	7:00	1.2	Sunny
9-May-22	12:00	1.61	Sunny	14-May-22	13:00	1.2	Rainy
21-May-22	9:00	1.71	Sunny	19-May-22	16:00	1.5	Sunny
24-May-22	15:30	2	Sunny	26-May-22	15:30	0.5	Cloudy

**Table 4** Weather Conditions and Tidal Information of Survey Dates in the Reporting Month



# 4.2 Abundance and diversity of key species are summarized in **Table 5** and **Table 6**. Detailed list of avifauna recorded is provided in **Appendix A**.

**Table 5** Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	35	843
Waterbirds	13	204

**Table 6** Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	Ardeola bacchus	池鷺	34
Eastern Cattle Egret	Bubulcus coromandus	牛背鷺	33
Grey Heron	Ardea cinerea	蒼鷺	1
Great Egret	Ardea alba	大白鷺	24
Little Egret	Egretta garzetta	小白鷺	68
Great Cormorant	Phalacrocorax carbo	普通鸕鷀	0

### 5 ANALYSIS

5.1 The result of Student's t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

	Monthly				Seasonal					
Category	T-value	df	р	Action Level	Limit Level	T-value	df	p	Action Level	Limit Level
All Waterbirds		No decline				No decline				
Chinese Pond Heron	-2.457	8	0.020	*		-3.609	4	0.011	*	
Eastern Cattle Egret	No decline				No decline					
Grey Heron		No decline				-0.781	15	0.224		
Great Egret	No decline				No decline					
Little Egret	-1.331	10	0.106			-2.092	5	0.453	*	
Great Cormorant	No decline			No decline						

**Table 7** T-test Result for Waterbirds in the Reporting Month

\* = level triggered

- 5.2 Total number of waterbirds and most representative species have not declined compared to the baseline data. The only species that had triggered action level were Chinese Pond Heron and Little Egret.
- 5.3 The non-collective decline in waterbird numbers indicates that the decline in Chinese Pond Heron and Little Egret can be accounted by natural fluctuations. In fact, an addition of 38 Chinese Pond Heron and 60 Little Egret were recorded from the three surveyed transects in this reporting month, showing that considerable numbers of these two species still utilising the habitats within the survey area. Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds.



### 6 **OBSERVATIONS**

- 6.1 Waterbird behavior observed during ecological monitoring is listed below:
  - Flying
  - Resting
  - Foraging

### 6.2 The anthropogenic activities observed during ecological monitoring is listed in **Table 8**

**Table 8** Observations during the Ecological Monitoring in the Reporting Month

Location	Observations
T1 (PC1, PC2)	Fishing
T2 (PC3, PC4)	Fishing
T3 (PC6, PC7)	Fishing

### 7 **REFERENCES**

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from <u>https://shekwuhui.cinotech.hk/?page\_id=24</u> in Jan 2022.



### Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Common Name Chinese Name Scient		Waterbird	Point Count Abundance	Transect Abundance
Chinese Pond Heron	池鷺	Ardeola bacchus	Y	34	++++
Eastern Cattle Egret	牛背鷺	Bubulcus coromandus	Bubulcus coromandus Y		+
Grey Heron	蒼鷺	Ardea cinerea	Y	1	+
Great Egret	大白鷺	Ardea alba	Y	24	+++
Little Egret	小白鷺	Egretta garzetta	Y	68	+++++
Crested Serpent Eagle	蛇鵰	Spilornis cheela	N		+
Black Kite	黑鳶	Milvus migrans	N	2	+
White-breasted Waterhen	白胸苦惡鳥	Amaurornis phoenicurus	Y	1	+
Black-winged Stilt	黑翅長腳鷸	Himantopus himantopus	Y	17	+
Common Sandpiper	磯鷸	Actitis hypoleucos	Y	7	+
Common Greenshank	青腳鷸	Tringa nebularia	Y	12	+
Spotted Dove	珠頸斑鳩	Spilopelia chinensis	N	52	+++++
Greater Coucal	褐翅鴉鵑	Centropus sinensis	N	4	
Asian Koel	噪鵑	Eudynamys scolopaceus	N	27	+++
Large Hawk-cuckoo	大鷹鵑	Hierococcyx sparverioides	N	7	+
House swift	小白腰雨燕	Apus nipalensis	N		+
White-throated Kingfisher	白胸翡翠	Halcyon smyrnensis	Y	3	+
Common Kingfisher	普通翠鳥	Alcedo atthis	Y	1	
Pied Kingfisher	斑魚狗	Ceryle rudis	Y	2	+
Black Drongo	黑卷尾	Dicrurus macrocercus	N	3	+
Red-billed Blue Magpie	紅嘴藍鵲	Urocissa erythroryncha	N	1	+
Oriental Magpie	喜鵲	Pica serica	Pica serica N		++
Collared Crow	白頸鴉	Corvus torquatus	Y	1	
Cinereous Tit		Parus cinereus	,		++
Red-whiskered Bulbul	紅耳鵯	Pycnonotus jocosus	N	30	+++++
Chinese Bulbul	白頭鵯	Pycnonotus sinensis	N	21	++
Barn Swallow	家燕	Hirundo rustica	N	36	+++++
Yellow-bellied Prinia	黃腹鷦鶯	Prinia flaviventris	N	42	+++
Plain Prinia	純色鷦鶯	Prinia inornata	N	1	
Common Tailorbird	長尾縫葉鶯	Orthotomus sutorius	N	20	++
Masked Laughingthrush	黑臉噪鶥	Pterorhinus perspicillatus	N	24	+++++
Swinhoe's white-eye	暗綠繡眼鳥	Zosterops simplex	N	18	++++
Crested Myna	八哥	Acridotheres cristatellus	N	250	+++++
, Black-collared Starling		Gracupica nigricollis N		57	+++++
Oriental Magpie Robin	鵲鴝	Copsychus saularis			+
Eurasian Tree Sparrow	樹麻雀	Passer montanus N		4	++
White Wagtail	白鶺鴒	Motacilla alba	N	8	++
- 0		Total Point Count Abundance		843	
		Total Waterbirds		204	-

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40



Survey Information				Number of Waterbirds			
Week	Date	Time	Tide Level	Individuals Recorded	Total		
1	4-May-22	9:45	High	15	73		
T	7-May-22	7:00	Low	58	/3		
2	9-May-22	12:00	High	12	66		
2 –	14-May-22	13:00	Low	54	66		
3	19-May-22	9:00	Low	23	34		
3	21-May-22	16:00	High	11	34		
4	24-May-22	15:30	High	10	31		
4 –	26-May-22	15:30	Low	21	31		
				Survey Average	51		
				May Average	41.44		
				Summer Average	45.34		

Representa	Recorded Abundance (May 2022)					Baseline			
Common Name	Species Name	Week 1	Week 2	Week 3	Week 4		Average	May Average	Summer Average
Chinese Pond Heron	Ardeola bacchus	12	10	3	9		8.5	15	16.18
Eastern Cattle Egret	Bubulcus coromandus	5	23	5	0		8.25	2.33	3.32
Grey Heron	Ardea cinerea	0	0	0	1		0.25	0	5.55
Great Egret	Ardea alba	10	4	4	6		6	1.67	2.61
Little Egret	Egretta garzetta	18	20	17	13		17	20	20.53
Great Cormorant	Phalacrocorax carbo	0	0	0	0		0	0	0

### Appendix C Abundance of Representative Waterbirds from Point Count




### Appendix D Survey Photos



Figure 1

## **Transect and Point Count Location**






		Propose Plant	d Shek W	'u Hui Wate	er Reclai	mation
			irvey Bou	ndarv		
				ed Water M	ains	
		Walk Tra				
72/12-27			unt Locat	ions		
<u></u>		i onit co				
A AS						
<b>59</b> )/2						
—•						
비사망						
16 -15						
- Jung						
Silver X						
34537						
WR						
ALL T						
LHA						(
		ecolog biodiv	y ersity	$\searrow$	ae	
		landsc				
31115						<u> </u>
ZTH KA	Project	Title:				
SN LAT				ct No. 3/WSE		
	Recl			to Sheung S (Ecological)		
TL-L/						-
	Figure <sup>-</sup>	Title:				
SA ( N	3					
		Tran	sect and P	oint Count L	ocations	
SI HA						
	Drawn		JH	Scale:	1:14,50	
RATE	Checke		NT	Date:	11 Ma	ar 2022
	Approv	ved by: Number:	IY			Revision:
IN ISH PS	rigure	wumber:	Fi	gure 1		1

Figure 1a

## Transect and Point Count Location (Zoomed In)





	Proposed Shek	Wu Hui Water Recl	amation
N N N N N N N N N N N N N N N N N N N	500m Survey B	oundary	
		ined Water Mains	
	Walk Transect		
	Point Count Lo	cations	
$\bigcirc$			
Ye.			
12			
-1 \			
SAR F			
11-1/52			
	ecology		
0)////	biodiversity		ec
30	landscape		_
	Project Title:		
		ract No. 3/WSD/20 - oly to Sheung Shui and	Fanling -
		&A (Ecological) Monito	
UN VI	Figure Title:		
	Transact and Drivin	Count Looptiges (	and in )
	transect and Point	Count Locations (zoon	neu m)
	Drawn by "	Coolor	
	Drawn by: JH Checked By: NT	Scale: 1:6,000 Date: 11 M	
	Approved by: NT	11 M	ar 2022
	The second second	Figure 1a	Revision:
	·	19410 14	1