

JOB NO.: TCS01216/21

**WSD Contract No.: 3/WSD/20 -
Reclaimed Water Supply to Sheung Shui and Fanling**

**MONTHLY ENVIRONMENTAL MONITORING & AUDIT
REPORT (NO.15) – FEBRUARY 2023**

**PREPARED FOR
WATER SUPPLIES DEPARTMENT**

Quality Index

Date	Reference No.	Prepared By	Approved By
7 March 2023	TCS01216/21/600/R0069v1	 Martin Li Environmental Consultant	 TW Tam Environmental Team Leader

Version	Date	Description
1	7 March 2023	First Submission



NATURE & TECHNOLOGIES (HK) LIMITED

科技環保(香港)有限公司

Unit 1102, 11/F, 88 Gloucester Road, Wan Chai, Hong Kong

香港灣仔告士打道 88 號 11 樓 1102 室

Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922

Email 電郵: enquiry@nt.com.hk Website 網址: <http://www.nt.com.hk>

Date: 13th March 2023

Project Manager
Water Supplies Department
Immigration Tower, 7 Gloucester Road,
Wan Chai, Hong Kong
Attn: Mr. Tim Wong

Dear Sir,

Agreement No. CE67/2017(WS)

Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction

Independent Environmental Checker (IEC) Services for

Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for February 2023

We refer to the monthly EM&A Report for February 2023 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 7th March 2023. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 6113 2368.

Yours Sincerely,

Vega Wong

Independent Environmental Checker

c.c.

- ET Leader — AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer – Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chanew@binnies.com]

EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as “the Contract Works”), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”).
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities under the Contract Works were commenced on **7 December 2021**.
- ES.04 This is the **15th** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1** to **28 February 2023** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1 Environmental monitoring activities in the Reporting Period

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	$L_{eq(30min)}$ Daytime	4
Ecology	Waterbirds	4
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	5

BREACH OF ACTION AND LIMIT (A/L) LEVELS

- ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Table ES-2 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Construction Noise	$L_{eq(30min)}$ Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

- ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3 Environmental Complaint Summaries in the Reporting Month

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

ES.09 In addition, no complaint received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

REPORTING CHANGE

ES.11 No report change in the reporting period.

SITE INSPECTION

ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on **2, 9, 15, 23** and **28 February 2023**. No non-compliance was noted during the site inspection.

ES.13 No site visit was undertaken by EPD within the Reporting Period. IEC inspection was conducted on 23 February 2023.

FUTURE KEY ISSUES

ES.14 Construction of reinforced concrete structure of ReWPS and HCF will still be the major construction work in the coming month. Noise mitigation measures such as using soft face hammer for hammering work and erect barrier for wood/steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing and formwork erection work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and implement measure to collect spilt cement/concrete washings during concreting works.

ES.15 As the coming month will be dry season, the Contractor was general reminded to paid attention to air quality mitigation measures such as regularly water at dry haul road and cover any stockpile on site when not in use to reduce dust generation.

ES.16 Details of the future issues in the coming month are described in Section 9.4.

TABLE OF CONTENTS

1.	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	PROJECT ORGANIZATION	3
2.2	CONSTRUCTION PROGRESS	4
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	6
3.1	GENERAL	6
3.2	REQUIREMENT OF CONSTRUCTION NOISE MONITORING	6
3.3	LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING	6
3.4	ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE	6
3.5	NOISE MONITORING METHODOLOGY	7
3.6	MONITORING PROCEDURE	7
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	7
3.8	REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.9	MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING	8
3.10	EVENT ACTION PLAN	9
4.	CONSTRUCTION NOISE MONITORING	11
4.1	GENERAL	11
4.2	RESULTS OF NOISE MONITORING	11
5.	ECOLOGY WATERBIRD MONITORING	12
5.1	GENERAL	12
5.2	RESULTS OF WATERBIRDS SURVEY	12
6.	WASTE MANAGEMENT	14
6.1	GENERAL WASTE MANAGEMENT	14
6.2	RECORDS OF WASTE QUANTITIES	14
7.	SITE INSPECTION	15
7.1	REQUIREMENTS	15
7.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	15
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	16
8.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	16
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	17
9.1	GENERAL REQUIREMENTS	17
9.2	IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD	17
9.3	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	17
9.4	KEY ISSUES FOR THE COMING MONTH	17
10.	CONCLUSIONS AND RECOMMENDATIONS	19
10.1	CONCLUSIONS	19
10.2	RECOMMENDATIONS	19

LIST OF TABLES

TABLE 2-3-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-4-1	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-5-1	EQUIPMENT OF NOISE IMPACT MONITORING
TABLE 3-8-1	MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS
TABLE 3-9-1	ECOLOGICAL MONITORING STATIONS
TABLE 3-10-1	EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
TABLE 3-10-2	EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
TABLE 4-2-1	SUMMARIES OF NOISE MONITORING RESULTS OF CP-KTN-NMS5
TABLE 5-1-1	REPRESENTATIVE WATERBIRDS
TABLE 5-2-1	TOTAL BIRD SPECIES AND ABUNDANCE AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 5-2-2	ABUNDANCE OF REPRESENTATIVE WATERBIRDS AT POINT COUNT LOCATIONS IN THE REPORTING MONTH
TABLE 6-2-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-2-1	SITE OBSERVATIONS
TABLE 8-1-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-1-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-1-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1-1	ENVIRONMENTAL MITIGATION MEASURES IMPLEMENTED IN THE REPORTING PERIOD

LIST OF APPENDICES

APPENDIX A	LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
APPENDIX B	PROJECT ORGANIZATION
APPENDIX C	MASTER CONSTRUCTION PROGRAM AND SITE OVERVIEW PHOTO IN THE REPORTING PERIOD
APPENDIX D	DESIGNATED NOISE MONITORING STATION LOCATION
APPENDIX E	VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
APPENDIX F	MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
APPENDIX G	DATABASE OF MONITORING RESULT
APPENDIX H	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX I	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX J	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX K	AS-BUILT DRAWING OF SITE TEMPORARY DRAINAGE
APPENDIX L	WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as “the Main-Contractor”) was awarded WSD Contract Works 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as “the Contract Works”).
- 1.1.2 The reclaimed water supply to Sheung Shui and Fanling (SSF) comprises a Shek Wu Hui Water Reclamation Plant (SWHWRP), part of pumping water mains to Table Hill Reclaimed Water Service Reservoir (TBHRWSR), and Kwu Tung North (KTN) New Development Area (NDA) and distribution water mains to SSF area.
- 1.1.3 The SWHWRP, which comprises Hypo-Chlorination Facilities (HCF) and Reclaimed Water Pumping Station (ReWPS), will be located at a long-stripped area between Ng Tung River and Sheung Shui Slaughter House at the northwest of the Shek Wu Hui Sewage Treatment Works (SWHSTW).
- 1.1.4 The HCF, which consists of a hypo-chlorination dosing plant, a chlorine contact tank, dye dosing system, water refilling station, other post-treatment facilitates and storage areas for chemicals, would produce reclaimed water by further treatment of the treated sewage effluent (TSE) pumped from the discharge outlet of the SWHSTW. The treatment capacity of the SWHWRP will be 73,000m³/day.
- 1.1.5 The Reclaimed Water P/S, which will be located at the northwest of the HCF, will receive reclaimed water by gravity from the HCF and deliver to the TBHRWSR serving SSF areas, Kwu Tung North Flushing Water Service Reservoir (KTN FLWSR) serving KTN NDA and Fanling North Flushing Water Service Reservoir (FLN FLWSR) serving Fanling North (FLN) NDA
- 1.1.6 This Work Contract mainly comprise construction of Shek Wu Hui Water Reclamation Plant and laying of the associated water main to produce reclaimed water for supply to the Northeast New Territories areas for non-potable used. It is estimated that about 22 million cubic metres of fresh water can be saved each year ultimately.
- 1.1.7 The construction of Shek Wu Hui Water Reclamation Plant under the Work Contract is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as “the FEP-01/470/2013” or “the FEP”). Location of Shek Wu Hui Water Reclamation Plant is shown in [Appendix A](#).
- 1.1.8 The major work of the Work Contract under FEP included:
- Civil engineering construction works, including structures, foundations and earthworks for the SWHWRP and ancillary buildings;
 - Electrical and mechanical (E&M), building services, fire services installations, and treatment process system engineering work;
 - Other associated systems and facilities for the SWHWRP.
- 1.1.9 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as “AUES”) as Environmental Team (hereinafter referred as “ET”) perform relevant EM&A programme and as well as the associated duties.
- 1.1.10 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on **24 November 2021**. Also, construction activities of the Contract were commencement on **7 December 2021**.

1.1.11 This is 15th monthly EM&A report to presenting the monitoring results and inspection findings from 1 to 28 February 2023 of the Reporting Period.

1.2 REPORT STRUCTURE

1.2.1 The report was structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization and Construction Progress</i>
Section 3	<i>Summary of Impact Monitoring Requirements</i>
Section 4	<i>Construction Noise Monitoring</i>
Section 5	<i>Ecology Waterbirds Monitoring</i>
Section 6	<i>Waste Management</i>
Section 7	<i>Site Inspections</i>
Section 8	<i>Environmental Complaints and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION

2.1.1 The project organization is shown in [Appendix B](#). The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Employ an IEC to audit the results of the EM&A works carried out by the ET; and
- Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:

- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
- Provide assistance to ET in carrying out monitoring and auditing;
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
- Implement measures to reduce impact where Action and Limit levels are exceeded; and
- Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:

- Set up all the required environmental monitoring stations;
- Monitor various environmental parameters as required in the EM&A Manual;
- Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
- Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
- Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
- Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of

- Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

2.1.7 The duties and responsibilities of IEC with respect to EM&A are:

- Review the EM&A works performed by the ET (at not less than monthly intervals);
- Audit the monitoring activities and results (at not less than monthly intervals);
- Report the audit results to the ER and EPD in parallel;
- Review the EM&A reports (monthly summary reports) submitted by the ET;
- Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
- Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
- Report the findings of site inspections and other environmental performance reviews to ER and EPD;
- Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
- Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

2.2.1 In the Reporting Period, the major construction activities of the Contract Works under FEP are listed in below. Moreover, the master construction program and site overview photo in the reporting period are enclosed in [Appendix C](#).

- Construction of R.C. Structure of HCF – Concreting work at Roof Floor
- Construction of R.C. Structure of ReWPS – Concreting for Beam, Slab & Staircase at Basement Floor; concreting for staircase at ground level; Formwork Erection work & rebar fixing for wall & column up to Corbel

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 To according with the FEP stipulation, the required documents has submitted to EPD for retention as listed below:

- Project Location Plans;
- Updated Environmental Monitoring and Audit Manual of Project Specific (TCS01176/21/600/R0012v2); and
- Baseline Monitoring Report (TCS01216/21/600/R0017v3) for the Project.

2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in [Table 2-3-1](#).

Table 2-3-1 Status of Environmental Licenses and Permits

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control (Construction Dust) Regulation	Notification was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account No.: 7041397	8 Aug 2021	Till the Contract ends
3	Chemical Waste Producer Registration	Application was made on 3 Aug 2021	3 Aug 2021	Till the Contract ends
4	Water Pollution Control	Discharge Licence No.:	17 Nov 2021	30 Nov 2026

Item	Description	Licence/Permit Status		
		Ref. no.	Effective Date	Expiry Date
	Ordinance – Discharge Licence	WT00039707-2021		
5	Construction Noise Permit	CNP No. GW-RN1226-22	27 Jan 2023	26 April 2023

3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 REQUIREMENT OF CONSTRUCTION NOISE MONITORING

3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 - *Advance and First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.

3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named “CP-NMS7”) shown in [Appendix D](#), is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:

- (i) at locations close to the major site activities which are likely to have noise impacts;
- (ii) close to the noise sensitive receivers; and
- (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.

3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

3.4.1 The Action and Limit levels for construction noise are defined in [Table 3-4-1](#). Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.

Table 3-4-1 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) ^{Note 1}

Note 1: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

- 3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in **Table 3-5-1**.

Table 3-5-1 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL – 52
Calibrator	Rion NC – 73

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <https://webstore.iec.ch/publication/17086>)

- 3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in **Appendix E**.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.

3.8 REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.

3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Table 3-8-1 Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng Tung, Sheung Yue and Shek Sheung Rivers

Phase	Methodology
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.
Construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities throughout the construction period.
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix L and summarized in *Table 3-9-1*.

Table 3-9-1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

Noise

- 3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Table 3-10-1 Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level Exceedance	<ol style="list-style-type: none"> 1. Notify the IEC, ER and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the monitoring data submitted by the ET; 2. Review the construction methods and proposed remedial measures by the Contractor, and advise the ET and ER if the proposed remedial measures would be sufficient; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify the Contractor; 3. Require the Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to the ER and IEC and copy to the ET; 2. Implement noise mitigation proposals.
Limit Level Exceedance	<ol style="list-style-type: none"> 1. Identify sources. 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency; 5. Carry out analysis of the Contractor's working procedures with the ER and Contractor to determine possible mitigations to be implemented; 6. Inform IEC, ER, EPD and Contractor the causes and 	<ol style="list-style-type: none"> 1. Discuss amongst the ER, ET and Contractor on the potential remedial actions; 2. Review the Contractor's remedial action whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analyzed noise problems; 4. Ensure remedial measures are properly implemented; 5. If exceedance continues, 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial action to the ER and IEC and copy to the ET within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit

Event	Action			
	ET	IEC	ER	Contractor
	actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring.		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

Waterbird of Ecological

- 3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in **Table 3-10-2** shall be carried out.

Table 3-10-2 Event and Action Plan of Waterbirds of Ecological

Action Level	Response	Limit Level	Response
Construction Phase			
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.
Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause and if cause identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause and if caused identified as related to NDAs project instigate remedial action. Review and adjust LVNP management measures to improve conditions for affected species.

(*) *Waterbird numbers refer to combined numbers using the channels*

4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in *Appendix F* and the monitoring results are presented in the following sections.

4.2 RESULTS OF NOISE MONITORING

4.2.1 In the Reporting Period, a total of **4** occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables 4-2-1*. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

Table 4-2-1 Summaries of Noise Monitoring Results of CP-KTN-NMS5

Date	Start Time	L _{Aeq30min} (dB(A))
10-Feb-23	10:25	60
16-Feb-23	11:29	60
22-Feb-23	13:18	55
27-Feb-23	9:53	60
Limit Level		75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.

4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.

4.2.4 During the reporting period, no construction work was carried out during restricted hours.

5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Table 5-1-1 Representative Waterbirds

Species Name	Common Name	Chinese Name
<i>Egretta garzetta</i>	Little Egret	小白鷺
<i>Ardea alba</i>	Great Egret	大白鷺
<i>Ardea cinerea</i>	Grey Heron	蒼鷺
<i>Ardeola bacchus</i>	Chinese Pond Heron	池鷺
<i>Bubulcus coromandus</i>	Eastern Cattle Egret	牛背鷺
<i>Phalacrocorax carbo</i>	Great Cormorant	普通鸕鶿

5.2 RESULTS OF WATERBIRDS SURVEY

- 5.2.1 *Four (4)* occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of total bird species and key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

Table 5-2-1 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	40	432
Waterbirds	14	165

Table 5-2-2 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	11
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	16
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	30
Great Egret	<i>Ardea alba</i>	大白鷺	25
Little Egret	<i>Egretta garzetta</i>	小白鷺	35
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	30

- 5.2.3 The result was compared with the baseline data (both February average and Winter average) and decline in abundance of all waterbirds were recorded. A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix L**. (Appendix C of the waterbirds survey report).

- 5.2.4 The decline of individual waterbird species was concluded not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage all waterbirds from foraging near the transect and point count locations instead. Thus it is concluded that the decline in the number of multiple species of waterbirds is not related to the construction works of the Project.
- 5.2.5 According to surveyors, the construction works by other Projects around the survey transects observed in previous month are still active during the reporting month.
- 5.2.6 Concrete blocks laying work was observed across Ng Tung River at P2 and P3 by other Project since November 2022. It was observed during the survey in the reporting period that a barrier was constructed on the concrete blocks, and the gathered water is now directed to a low flow channel that leads to a lower part of the river. Hence, it is expected that the water level of Ng Tung River along T1 (P1 and P2 included) will now be permanently higher than the baseline survey, which may reduce the foraging area at P1 and/or P2 and attract less waterbirds to forage at these two points.
- 5.2.7 Construction involving excavators by an unknown party were observed to be operating near P6 since the survey in Mid-February 2023. At the same time, sediments piles were observed in the river in T3 close to P6, and thus the sediment piles are believed to be related to the construction by the unknown party. The increased water level as a result of accumulation of sediments would decrease area available for foraging waterbirds and activities of excavators are believed to be a source of disturbance that may discourage waterbirds from foraging near P6.
- 5.2.8 The construction involving excavation and sheet piling work right next to P3 by other Projects were both observed active throughout the entire reporting month.
- 5.2.9 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix L**.

6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 RECORDS OF WASTE QUANTITIES

6.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m ³)	0.2932	-
Reused in this Contract (Inert) (in '000 m ³)	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	0	-
Disposal as Public Fill (Inert) (in '000 m ³)	0.2932	TM38

Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m ³)	0.0105	SENT

7. SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on **2, 9, 15, 23** and **28 February 2023** to evaluate site environmental performance of the Contract Works. During the site inspections, no non-compliance was noted.

7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in **Table 7-2-1**.

Table 7-2-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
2 February 2023	• The Contractor was advised to cover stockpiles properly within site area. (Near ReWPS)	Dusty stockpiles were removed from site.
9 February 2023	• The Contractor was advised to dispose of cumulated construction waster regularly near site entrance.	Construction waste was disposed regularly.
15 February 2023	• Stockpiles of excavated material should be covered properly with impervious sheet to reduce dust generation. (Near Site Entrance)	Stockpiles of excavated material were removed from site.
23 February 2023	• No adverse environmental issue was observed during site inspection.	NA
28 February 2023	• Empty cement bags should be properly disposed of. (HCF Roof)	The empty cement bags were disposed of properly.

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2* and *8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

Table 8-1-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

Table 8-1-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 28 February 2023	0	0	NA

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix J](#).

9.2 IMPLEMENTATION STATUS OF THE MITIGATION MEASURES IN THE REPORTING PERIOD

9.2.1 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures implemented by the Main Contractor in this Reporting Month are summarized in [Table 9-1-1](#). An as-built drawing of site temporary drainage is shown in [Appendix K](#).

Table 9-1-1 Environmental Mitigation Measures Implemented in the Reporting Period

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> All vehicles must be washed before leaving the site; Sprayed water during excavation works; Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; Water spraying on haul road and dry site area was provided regularly; and Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting;
Constriction Noise	<ul style="list-style-type: none"> Keep all vehicles/plants in good condition to minimize noise impact; Shut down the plants when not in used; Provided quiet powered mechanical equipment to use onsite; Avoided using multiple vehicles at the same time as far as practicable
Water Quality	<ul style="list-style-type: none"> All the surface runoff are collected to sedimentation pit and tanks for sedimentation prior discharged Sand bag bund was provided along the boundary of the site area near Ng Tung River to divert the surface runoff to sedimentation pit and avoid direct discharge of surface runoff. Standby water pumps were provided on site to pump the runoff water collected at pit to the sedimentation tank for sedimentation. Standby sedimentation tanks were provided on site to ensure sufficient sedimentation capacity. Complied with the requirement under the discharge license. Avoid spilt concrete during concreting works Haul road was hard paved to reduce muddy runoff during rainy days.
Waste and Chemical Management	<ul style="list-style-type: none"> Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; Debris and refuse generated on-site collected regularly; Oils and fuels were stored in designated areas; Kept the site tidy and clean.

9.3 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

9.3.1 The tentative construction works schedule of the Contract Works under FEP in the coming month are listed below:

- Construction of R.C. Structure of HCF – Water tightness test, interior decoration work and waterproofing work
- Construction of R.C. Structure of ReWPS – Formwork erection, rebar fixing and concreting work for Wall & Column up to Corbel

9.4 KEY ISSUES FOR THE COMING MONTH

9.4.1 Key issues to be considered in the coming month for the Contract Works under FEP include:

R.C. Structure of ReWPS (Formwork erection, rebar fixing and concreting work)

- Collect spilt cement/concrete washings during concreting works to avoid water quality impact
- Erect barrier for wood/steel bar cutting machine to reduce noise impact;
- Using soft face hammer for hammering work
- Restrict operation time of PME from 07:00 to 19:00 on any working day;

General

- Ensure the sand bag bund at site boundary near the Ng Tung River is properly maintained to avoid muddy discharge during heavy rain;
- Ensure sufficient capacity of sedimentation pit and tanks for wastewater sedimentation;
- Ensure all surface runoff are diverted to sedimentation pit and tanks properly;
- Sufficient stock of standby pump should be available on site for pumping the runoff water/wastewater to the sedimentation tank.
- Cover the dusty stockpile on site to reduce potential fugitive dust quality impact;
- Spraying water at dry haul road more frequently to reduce dust generation;
- All the vehicles should be properly washed prior leaving the site;
- Use Quiet powered mechanical equipment (QPME) whenever applicable;
- Minimize the number of plants used at the same time to reduce cumulative noise impact;
- Properly management of general refuse and chemical waste generated on site.

10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is **15th** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **28 February 2023**.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Four (4) occasions of the weekly waterbirds survey has been taken in the Reporting Period. Although decline in waterbirds were recorded in the Reporting Period, the cause of decline was considered unlikely due to the Project. No action and limit level exceedance was considered triggered in the Reporting Month.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or WSD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on **2, 9, 15, 23** and **28 February 2023**. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS

- 10.2.1 Construction of reinforced concrete structure of ReWPS and HCF will still be the major construction work in the coming month. Noise mitigation measures such as using soft face hammer for hammering work and erect barrier for wood/steel bar cutting machines were recommended to reduce noise impact generated from rebar fixing and formwork erection work. In addition, the Contractor should pay attention to potential water quality impact from concreting works and implement measure to collect spilt cement/concrete washings during concreting works.
- 10.2.2 As the coming month will be dry season, the Contractor was general reminded to paid attention to air quality mitigation measures such as regularly water at dry haul road and cover any stockpile on site when not in use to reduce dust generation.
- 10.2.3 The Contractor was reminded to pay attention to the key issues for the coming month mentioned in Section 9.4.

Appendix A



Location of Shek Wu Hui Water Reclamation Plant

NOTES:

1. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.
2. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-SE ADN 3-SW.
3. TOP SLABS OF STRUCTURES ARE NOT SHOWN FOR CLARITY.

LEGEND:

- SITE BOUNDARY OF SSWHRP
- [Symbol] FENCING
- [Symbol] EVA
- [Symbol] PLANTER GREENING AREA
- [Symbol] GRASSCRETE
- [Symbol] RIVERSIDE PROMENADE
- [Symbol] GROUND LEVEL
- [Symbol] TREE (INDICATIVE)
- [Symbol] F/P FOOTPATH
- [Symbol] MANHOLE/CABLE PIT
- [Symbol] ACCESS GATE



PLAN
SCALE 1 : 400

Revision	Date	Description			Initial
		Designed	Checked	Drawn	
Initial	CWC	GC	SZ	GC	
Date	02/21	02/21	02/21	02/21	

Approved:

Contract No. **3 / WSD / 20**

Contract Title
RECLAIMED WATER SUPPLY TO SHEUNG SHUI AND FANLING

Drawing Title
GENERAL ARRANGEMENT OF SSWHRP - GENERAL PLAN

Drawing No.	Revision
401582/B&V/WRP/GA/101	-


Scale AS SHOWN



Appendix B

Project Organization

Project Organization Chart



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Email
WSD	Project Proponent	Tim Wong	2829 5638	tim_cw_wong@wsd.gov.hk
Binnies	Senior Resident Engineer	S.H. Chung	2608 7380	sre.3wsd20@gmail.com
Binnies	Resident Engineer	Chester Chan,	2608 7380	chancw@binnies.com
N&T	Independent Environmental Checker	Vega Wong	2877 3122	vegawong@nt.com.hk
CGC	Site Agent	Wong Fai	9785 2545	3wsd20@gmail.com
CGC	Environmental Officer	Walter Man	6711 9155	cgc.walterman@gmail.com
AUES	Environmental Team Leader	T. W. Tam	2959 6059	twtam@fordbusiness.com
AUES	Environmental Consultant	Nicola Hon	2959 6059	nicolahon@fordbusiness.com
AUES	Environmental Consultant	Martin Li	2959 6059	martinli@fordbusiness.com
AUES	Assistant Environmental Consultant	Fai So	2959 6059	faiso@fordbusiness.com

Legend:

WSD (Employer) – Water Supplies Department

Binnies (Engineer Representative) – Binnies Hong Kong Limited

CGC (Main Contractor) – China Geo-Engineering Corporation

N&T (IEC) – Nature & Technologies (HK) Limited

AUES (ET) – Action-United Environmental Services and Consulting (AUES)

Appendix C

Master Construction Program and Site Overview Photo in the Reporting Period

SITE OVERVIEW PHOTO IN THE REPORTING PERIOD



R.C. Structure of HCF - Concreting work at Roof Floor



R.C. Structure of ReWPS - Formwork Erection and rebar fixing work for Wall & Column up to Corbel

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022		2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
1	Key Dates	1676 days	Jul 30 '21	Mar 1 '26																			
2	Contract Date	1 day	Jul 30 '21	Jul 30 '21																			
3	Starting Date	1 day	Jul 30 '21	Jul 30 '21																			
4	Contract Period	1675 days	Jul 31 '21	Mar 1 '26																			
5	Section 1 - Shek Wu Hui Water Reclamation Plant (SWHWRP)	791 days	Jul 31 '21	Sep 29 '23	3		14FF																
6	Section 2 - Landscaping works of SWHWRP	791 days	Jul 31 '21	Sep 29 '23	3		14FF																
7	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	791 days	Jul 31 '21	Sep 29 '23	3		14FF																
8	Section 4 - Mainlaying works in part 3 of the Site	791 days	Jul 31 '21	Sep 29 '23	3		14FF																
9	Section 5 - Mainlaying works in part 4 of the Site	1095 days	Jul 31 '21	Jul 29 '24	3		14FF																
10	Section 6 - Mainlaying works in part 5 of the Site	1279 days	Jul 31 '21	Jan 29 '25	3		14FF																
11	Section 7 - Mainlaying works in part 6 of the Site	1522 days	Jul 31 '21	Sep 29 '25	3		14FF																
12	Section 8 - Mainlaying works in part 7 of the Site & remaining WM works	1675 days	Jul 31 '21	Mar 1 '26	3		14FF																
13	Section 9 - Conversion works of reclaimed water	1675 days	Jul 31 '21	Mar 1 '26	3		14FF																
14	Contract Completion date	0 days	Mar 1 '26	Mar 1 '26			5FF,6FF,7FF,8FF																
15																							
16	Preliminary & General	1675 days	Jul 30 '21	Feb 28 '26																			
17	Submission of Draft Safety Plan	14 days	Jul 30 '21	Aug 12 '21																			
18	Submission of Draft Environmental Management Plan	14 days	Jul 30 '21	Aug 12 '21																			
19	Submission of Sub-contractor Management Plan	14 days	Jul 30 '21	Aug 12 '21																			
20	Notification & request for UU record from utility undertakers	14 days	Jul 30 '21	Aug 12 '21																			
21	Submission and acceptance of selection procedure for supplier	29 days	Aug 3 '21	Aug 31 '21																			
22	Submission and acceptance of selection procedure for subcontractor	35 days	Aug 3 '21	Sep 6 '21																			
23	Agreement on preliminary office layout	35 days	Aug 12 '21	Sep 15 '21																			
24	Provision of Project Manager's Accommodation	222 days	Sep 10 '21	Apr 19 '22	22																		
25	Submission and acceptance of subletting package	14 days	Sep 10 '21	Sep 23 '21																			
26	Selection of Subcontractor	18 days	Sep 24 '21	Oct 11 '21	25																		
27	Submission and acceptance of design and material	60 days	Oct 12 '21	Dec 10 '21	26																		
28	Manufacture and delivery of MiC office	50 days	Dec 11 '21	Jan 29 '22	27																		
29	Erection of Project Manager's Accommodation	80 days	Jan 30 '22	Apr 19 '22	28																		
30	Selection of Traffic Consultant	1027 days	Sep 3 '21	Jun 25 '24																			
31	Submission and acceptance of subletting package	14 days	Sep 3 '21	Sep 16 '21																			
32	Selection of traffic consultant	13 days	Sep 17 '21	Sep 29 '21	31																		
33	XP application for different Sections	1000 days	Sep 30 '21	Jun 25 '24	32																		
34	TTA application and Attend TMLG Meetings for different Sections	1000 days	Sep 30 '21	Jun 25 '24	32																		
35	Selection of Concrete Supplier	29 days	Sep 6 '21	Oct 4 '21																			
36	Submission and acceptance of subletting package	9 days	Sep 6 '21	Sep 14 '21																			
37	Selection of concrete supplier	20 days	Sep 15 '21	Oct 4 '21	36																		
38	Selection of Subcontractor for Excavation and ELS Works at SWHWRP	42 days	Oct 7 '21	Nov 17 '21																			
39	Submission and acceptance of subletting package	21 days	Oct 7 '21	Oct 27 '21																			
40	Selection of subcontractor	21 days	Oct 28 '21	Nov 17 '21	39																		
41	Selection of Subcontractor for Structural Works	39 days	Jan 10 '22	Feb 17 '22																			
42	Submission and acceptance of subletting package	21 days	Jan 10 '22	Jan 30 '22																			
43	Selection of subcontractor	18 days	Jan 31 '22	Feb 17 '22	42																		
44	Selection of Subcontractor for Roadworks	51 days	Feb 18 '22	Apr 9 '22																			
45	Submission and acceptance of subletting package	30 days	Feb 18 '22	Mar 19 '22	43																		
46	Selection of subcontractor	21 days	Mar 20 '22	Apr 9 '22	45																		
47	Selection of Subcontractor for Architectural Works	90 days	Apr 10 '22	Jul 8 '22																			
48	Submission and acceptance of subletting package	60 days	Apr 10 '22	Jun 8 '22	46																		
49	Selection of subcontractor	30 days	Jun 9 '22	Jul 8 '22	48																		
50	Selection of Subcontractor for Landscape Works	90 days	Jul 9 '22	Oct 6 '22																			
51	Submission and acceptance of subletting package	60 days	Jul 9 '22	Sep 6 '22	49																		
52	Selection of subcontractor	30 days	Sep 7 '22	Oct 6 '22	51																		
53	Selection of Subcontractor for Mainlaying Works	442 days	Jan 24 '22	Apr 10 '23																			
54	Submission and acceptance of subletting package - open trench (for Section 4)	40 days	Jan 24 '22	Mar 4 '22																			
55	Selection of subcontractor - open trench (for Section 4)	7 days	Mar 5 '22	Mar 11 '22	54																		
56	Submission and acceptance of subletting package - open trench (for Section 5)	43 days	Apr 20 '22	Jun 1 '22																			
57	Selection of subcontractor - open trench (for Section 5)	14 days	Jun 2 '22	Jun 15 '22	56																		
58	Submission and acceptance of subletting package - open trench (SC-028)	30 days	Jul 6 '22	Aug 4 '22																			
59	Selection of subcontractor - open trench (SC-028)	14 days	Aug 5 '22	Aug 18 '22	58																		
60	Submission and acceptance of subletting package - open trench (Shek Wu Hui) (SC-035)	21 days	Sep 26 '22	Oct 16 '22																			
61	Selection of subcontractor - open trench (Shek Wu Hui) (SC-035)	7 days	Oct 17 '22	Oct 23 '22	60																		
62	Submission and acceptance of subletting package - open trench (Remaining) (SC-036)	21 days	Oct 3 '22	Oct 23 '22																			
63	Selection of subcontractor - open trench (Remaining) (SC-036)	7 days	Oct 24 '22	Oct 30 '22	62																		
64	Submission and acceptance of subletting package - road marking	21 days	Oct 31 '22	Nov 20 '22	63																		
65	Selection of subcontractor - road marking	7 days	Nov 21 '22	Nov 27 '22	64																		
66	Submission and acceptance of subletting package - trenchless (SC-029)	40 days	Oct 21 '22	Nov 29 '22																			
67	Selection of subcontractor - trenchless (SC-029)	7 days	Nov 30 '22	Dec 6 '22	66																		
68	Submission and acceptance of subletting package - trenchless (SC-042)	40 days	Oct 21 '22	Nov 29 '22																			
69	Selection of subcontractor - trenchless (SC-042)	7 days	Nov 30 '22	Dec 6 '22	68																		
70	Submission and acceptance of subletting package - trenchless (SC-051)	90 days	Dec 7 '22	Mar 6 '23	69																		
71	Selection of subcontractor - trenchless (SC-051)	7 days	Mar 7 '23	Mar 13 '23	70																		
72	Submission and acceptance of subletting package - trenchless (SC-052)	21 days	Mar 14 '23	Apr 3 '23	71																		
73	Selection of subcontractor - trenchless (SC-052)	7 days	Apr 4 '23	Apr 10 '23	72																		
74	Selection of Supplier for Survey Equipment	35 days	Dec 13 '21	Jan 16 '22																			
75	Submission and acceptance of subletting package	21 days	Dec 13 '21	Jan 2 '22																			
76	Selection of subcontractor																						

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022	2023	2024	2025	2026							
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
551	CLP's Inspection and Acceptance for Transformer Room(ReWPS), CLP Room(HCF), draw pit and associated cable ducts	48 days	Jun 12 '23	Jul 29 '23	547,548		552												
552	Handover of Transformer Room to CLP	1 day	Jul 30 '23	Jul 30 '23	551		554,553												
553	Lead time for CLP installation works	14 days	Jul 31 '23	Aug 13 '23	552		554												
554	CLP to install Transformers and Cabling	7 days	Aug 24 '23	Aug 30 '23	552,553,424		555												
555	Lead time for power energization	42 days	Aug 31 '23	Oct 11 '23	554		556												
556	Power Energization from CLP Transformer to LVS	3 days	Oct 12 '23	Oct 14 '23	555		557												
557	Power Energization from LVS to All Equipment	3 days	Oct 15 '23	Oct 17 '23	556														
558	FS / DG Inspection Related Items	518 days	Aug 1 '22	Dec 31 '23															
559	VAC Desgin Submission to FSD	60 days	Aug 1 '22	Sep 29 '22															
560	FS related statutory submission to FSD	60 days	Aug 1 '22	Sep 29 '22			561												
561	T&C of FS Related Installation (Integrated Test & Rehearsal)	14 days	Nov 12 '23	Nov 25 '23	429,530,546,566		562,566												
562	Submission of FSI 314 & 501	7 days	Nov 26 '23	Dec 2 '23	561		563												
563	Target FS Inpection	15 days	Dec 3 '23	Dec 17 '23	562		564												
564	Obtain FSD approval letter (Form FS172 Fire Certificate)	14 days	Dec 18 '23	Dec 31 '23	563														
565	DG Design Submission to FSD	30 days	Sep 18 '22	Oct 17 '22			566												
566	DG Inspection	30 days	Nov 26 '23	Dec 25 '23	540,561,565		567												
567	Obtain DG License	1 day	Dec 26 '23	Dec 26 '23	566														
568	Preliminary Test of Equipment	14 days	Oct 18 '23	Oct 31 '23	529,546		577												
569	Inspection of Equipment/System with SOR	3 days	Oct 18 '23	Oct 20 '23			570												
570	Trial Run of Equipment/System	4 days	Oct 21 '23	Oct 24 '23	569		571												
571	Site Acceptance Test (SAT) of Equipment/Systems with SOR	7 days	Oct 25 '23	Oct 31 '23	570														
572	Submission	180 days	Jun 1 '23	Nov 27 '23															
573	Submission of Testing Procedures & Commissioning Plan	45 days	Jun 1 '23	Jul 15 '23			577												
574	Submission of As Fitted Drawings	14 days	Oct 15 '23	Oct 28 '23	529		575,576SS												
575	Submission of Manual	30 days	Oct 29 '23	Nov 27 '23	574														
576	Submission of Training Material	14 days	Oct 15 '23	Oct 28 '23	574SS														
577	System Commissioning Test	60 days	Nov 1 '23	Dec 30 '23	568,573		589SS												
578	Planned completion for section 1	0 days	Dec 31 '23	Dec 31 '23	175FF,456FF														
579	Planned completion for section 2	0 days	Dec 31 '23	Dec 31 '23	449FF														
580																			
581	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	821 days	Oct 1 '21	Dec 30 '23															
582	Access Date (part 2 of the Site)	1 day	Oct 1 '21	Oct 1 '21															
583	Initial survey and condition survey	45 days	Feb 7 '22	Mar 23 '22			584FS+117 day												
584	Design submission and acceptance of the supplementary dosing and dyeing system (E&M)	141 days	Jul 19 '22	Dec 6 '22	583FS+117 days		585FS-45 days												
585	Submission and acceptance of method statement for supplementary dosing and dyeing system	60 days	Oct 23 '22	Dec 21 '22	584FS-45 days		586												
586	Selection of sub-contractor	60 days	Dec 22 '22	Feb 19 '23	585		587												
587	Construction of chemical room	160 days	Feb 20 '23	Jul 29 '23	586		588												
588	Installation of supplementary dosing and dyeing system	90 days	Jul 30 '23	Oct 27 '23	587		589												
589	T&C of E&M equipment	60 days	Nov 1 '23	Dec 30 '23	588,577SS		590FF												
590	Planned completion for section 3	0 days	Dec 30 '23	Dec 30 '23	589FF														
591																			
592	Section 4 - Water main laying works in part 3 of the Site	880 days	Jul 30 '21	Dec 26 '23															
593	Access Date (part 3 of the Site)	1 day	Jul 30 '21	Jul 30 '21			594												
594	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21	593														
595	1st TMLG meeting	1 day	Nov 15 '21	Nov 15 '21			596												
596	Application and approval of XP and TTA, including local consultation	122 days	Nov 16 '21	Mar 17 '22	595		597,602												
597	Implementation of TTA by stages	465 days	Mar 18 '22	Jun 25 '23	596														
598	Procurement and Delivery of pipes, fittings and related materials	60 days	Feb 10 '22	Apr 10 '22															
599	Submission and acceptance of method statement and material	60 days	Feb 10 '22	Apr 10 '22															
600	Excavation of Inspection Pit	396 days	Sep 1 '22	Oct 1 '23															
601	Mainlaying by open trench method (RW03 & RW43)	688 days	Feb 7 '22	Dec 26 '23			1027FF												
602	RW03 : DN600 DI pipe - 1092m (XP ID: 1301128, 1301129)	573.5 days	Mar 18 '22	Oct 12 '23	596														
603	Team A : CH000 - CH550	453 days	Mar 18 '22	Jun 13 '23			791												
604	CH450 - CH550 (100m)	178 days	Mar 18 '22	Sep 11 '22			620												
605	TTA establishment	3 days	Mar 18 '22	Mar 20 '22			606												
606	CE-041 _Inclement Weather in March 2022	4.5 days	Mar 21 '22	Mar 25 '22	605		607												
607	Hard material excavation and disposal	4 days	Mar 25 '22	Mar 29 '22	606		608												
608	Soil excavation , laying sheetpile and disposal	14 days	Mar 29 '22	Apr 12 '22	607		609												
609	Obstruction of unchart 900mm pipe	10 days	Apr 12 '22	Apr 22 '22	608		610												
610	Pending for setting out of DSD	14 days	Apr 22 '22	May 6 '22	609		611												
611	Amendment of ELS	28 days	May 6 '22	Jun 3 '22	610		612												
612	CE-052 _Inclement Weather in May 2022 (under assessment)	6 days	Jun 3 '22	Jun 9 '22	611		613												
613	Treatment of bedding	21 days	Jun 9 '22	Jun 30 '22	612		614												
614	CE-053 _Inclement Weather in June 2022 (under assessment)	6.5 days	Jun 30 '22	Jul 6 '22	613		615												
615	Pipe laying D.I. & PE (DSD's pipe)	36 days	Jul 7 '22	Aug 11 '22	614		616												
616	CE-054 _Inclement Weather in July 2022 (under assessment)	4 days	Aug 12 '22	Aug 15 '22	615		617												
617	Backfilling sand/aggregate, concurrent bend block/chambers	11 days	Aug 16 '22	Aug 26 '22	616		618												
618	Reinstatement	1 day	Aug 27 '22	Aug 27 '22	617		619												
619	CE-068 _Inclement Weather in August 2022	15 days	Aug 28 '22	Sep 11 '22	618														
620	CH420 - CH450 (30m)	43 days	Sep 12 '22	Oct 24 '22	604		628												
621	TTA establishment	1 day	Sep 12 '22	Sep 12 '22			622												
622	Hard material excavation and disposal	1 day	Sep 13 '22	Sep 13 '22	621		623												
623	Soil excavation , laying sheetpile and disposal	14 days	Sep 14 '22	Sep 27 '22	622		624												
624	Treatment of bedding	1 day	Sep 28 '22	Sep 28 '22	623		625												
625	Pipe laying D.I.	10 days	Sep 29 '22	Oct 8 '22	624		626												
626	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Oct 9 '22	Oct 22 '22	625		627												
627	Reinstatement	2 days	Oct 23 '22	Oct 24 '22	626														
628	CH390 - CH420 (30m)	83 days	Oct 25 '22	Jan 15 '23	620		636												
629	TTA establishment	1 day	Oct 25 '22	Oct 25 '22			630												
630	Hard material excavation and disposal	1 day	Oct 26 '22	Oct 26 '22	629		631												
631	Soil excavation , laying sheetpile and disposal	45 days	Oct 27 '22	Dec 10 '22	630		632												

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022		2023				2024				2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
661	TTA establishment	1 day	Apr 30 '23	Apr 30 '23			662																
662	Hard material excavation and disposal	2 days	May 1 '23	May 2 '23		661	663																
663	Soil excavation , laying sheetpile and disposal	7 days	May 3 '23	May 9 '23		662	664																
664	Treatment of bedding	2 days	May 10 '23	May 11 '23		663	665																
665	Pipe laying D.I.	3 days	May 12 '23	May 14 '23		664	666																
666	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	May 15 '23	May 28 '23		665	667																
667	Reinstatement	1 day	May 29 '23	May 29 '23		666																	
668	CH170 - CH190 (20m)	24 days	Jan 30 '23	Feb 22 '23			676																
669	TTA establishment	1 day	Jan 30 '23	Jan 30 '23			670																
670	Hard material excavation and disposal	2 days	Jan 31 '23	Feb 1 '23		669	671																
671	Soil excavation , laying sheetpile and disposal	7 days	Feb 2 '23	Feb 8 '23		670	672																
672	Treatment of bedding	2 days	Feb 9 '23	Feb 10 '23		671	673																
673	Pipe laying D.I.	1 day	Feb 11 '23	Feb 11 '23		672	674																
674	Backfilling sand/aggregate, concurrent bend block/chambers	10 days	Feb 12 '23	Feb 21 '23		673	675																
675	Reinstatement	1 day	Feb 22 '23	Feb 22 '23		674																	
676	CH120 - CH170 (50m)	48 days	Feb 23 '23	Apr 11 '23		668	682																
677	TTA establishment	1 day	Feb 23 '23	Feb 23 '23			678																
678	Removal of existing railing	3 days	Feb 24 '23	Feb 26 '23		677	679																
679	Installation of mild steel pipe	9 days	Feb 27 '23	Mar 7 '23		678	680																
680	Construction of thrust block	21 days	Mar 8 '23	Mar 28 '23		679	681																
681	Reinstatement of railing	14 days	Mar 29 '23	Apr 11 '23		680																	
682	CH080 - CH120 (40m)	30 days	Apr 12 '23	May 11 '23		676	698																
683	TTA establishment	1 day	Apr 12 '23	Apr 12 '23			684																
684	Hard material excavation and disposal	2 days	Apr 13 '23	Apr 14 '23		683	685																
685	Soil excavation , laying sheetpile and disposal	7 days	Apr 15 '23	Apr 21 '23		684	686																
686	Treatment of bedding	2 days	Apr 22 '23	Apr 23 '23		685	687																
687	Pipe laying D.I.	3 days	Apr 24 '23	Apr 26 '23		686	688																
688	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Apr 27 '23	May 10 '23		687	689																
689	Reinstatement	1 day	May 11 '23	May 11 '23		688																	
690	CH020 - CH080 (60m)	44 days	Nov 1 '22	Dec 14 '22			698																
691	TTA establishment	1 day	Nov 1 '22	Nov 1 '22			692																
692	Hard material excavation and disposal	2 days	Nov 2 '22	Nov 3 '22		691	693																
693	Soil excavation , laying sheetpile and disposal	14 days	Nov 4 '22	Nov 17 '22		692	694																
694	Treatment of bedding	2 days	Nov 18 '22	Nov 19 '22		693	695																
695	Pipe laying D.I.	3 days	Nov 20 '22	Nov 22 '22		694	696																
696	Backfilling sand/aggregate, concurrent bend block/chambers	21 days	Nov 23 '22	Dec 13 '22		695	697																
697	Reinstatement	1 day	Dec 14 '22	Dec 14 '22		696																	
698	Pressure test, swabbing and CCTV	15 days	May 30 '23	Jun 13 '23		682,660,690																	
699	Team B : CH550 - CH1090 (540m)	540.5 days	Apr 20 '22	Oct 12 '23			791																
700	CH970 - CH1010 (40m)	68.5 days	Apr 20 '22	Jun 27 '22			711																
701	TTA establishment	1 day	Apr 20 '22	Apr 20 '22			702																
702	Hard material excavation and disposal	1 day	Apr 21 '22	Apr 21 '22		701	703																
703	Soil excavation , laying sheetpile and disposal	14 days	Apr 22 '22	May 5 '22		702	704																
704	CE-068 _ Inclement Weather in August 2022	15 days	May 6 '22	May 20 '22		703	705																
705	Treatment of bedding	3 days	May 21 '22	May 23 '22		704	706																
706	Pipe laying D.I.	7 days	May 24 '22	May 30 '22		705	707																
707	CE-052 _ Inclement Weather in May 2022 (under assessment)	6 days	May 31 '22	Jun 5 '22		706	708																
708	Backfilling sand/aggregate	14 days	Jun 6 '22	Jun 19 '22		707	709																
709	CE-053 _ Inclement Weather in June 2022 (under assessment)	6.5 days	Jun 20 '22	Jun 26 '22		708	710																
710	Reinstatement	1 day	Jun 26 '22	Jun 27 '22		709																	
711	CH930 - CH970 (40m)	52 days	Jun 27 '22	Aug 18 '22		700	720																
712	TTA establishment	1 day	Jun 27 '22	Jun 28 '22			713																
713	Hard material excavation and disposal	2 days	Jun 28 '22	Jun 30 '22		712	714																
714	Soil excavation , laying sheetpile and disposal	21 days	Jun 30 '22	Jul 21 '22		713	715																
715	Treatment of bedding	2 days	Jul 21 '22	Jul 23 '22		714	716																
716	Pipe laying D.I.	7 days	Jul 23 '22	Jul 30 '22		715	717																
717	CE-054 _ Inclement Weather in July 2022 (under assessment)	4 days	Jul 30 '22	Aug 3 '22		716	718																
718	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Aug 3 '22	Aug 17 '22		717	719																
719	Reinstatement	1 day	Aug 17 '22	Aug 18 '22		718																	
720	CH880 - CH930 (50m)	66 days	Aug 18 '22	Oct 23 '22		711	733																
721	TTA establishment	1 day	Aug 18 '22	Aug 19 '22			722																
722	Hard material excavation and disposal (CH880 - CH910)	2 days	Aug 19 '22	Aug 21 '22		721	723																
723	Soil excavation, laying sheetpile and disposal (CH880 - CH910)	14 days	Aug 21 '22	Sep 4 '22		722	724																
724	Treatment of bedding (CH880 - CH910)	3 days	Sep 4 '22	Sep 7 '22		723	725																
725	Pipe laying D.I. (CH880 - CH910)	2 days	Sep 7 '22	Sep 9 '22		724	726																
726	Backfilling sand/aggregate, concurrent bend block/chambers (CH880 - CH910)	7 days	Sep 9 '22	Sep 16 '22		725	727																
727	Hard material excavation and disposal (CH850 - CH880)	2 days	Sep 16 '22	Sep 18 '22		726	728																
728	Soil excavation, laying sheetpile and disposal (CH850 - CH880)	14 days	Sep 18 '22	Oct 2 '22		727	729																
729	Treatment of bedding (CH850 - CH880)	3 days	Oct 2 '22	Oct 5 '22		728	730																
730	Pipe laying D.I. (CH850 - CH880)	2 days	Oct 5 '22	Oct 7 '22		729	731																
731	Backfilling sand/aggregate, concurrent bend block/chambers (CH850 - CH880)	14 days	Oct 7 '22	Oct 21 '22		730	732																
732	Reinstatement	2 days	Oct 21 '22	Oct 23 '22		731																	
733	CH780 - CH880 (100m)	102 days	Oct 23 '22	Feb 2 '23		720	746																
734	TTA establishment	2 days	Oct 23 '22	Oct 25 '22			735																
735	Hard material excavation and disposal (CH800 - CH850)	3 days	Oct 25 '22	Oct 28 '22		734	736																
736	Soil excavation , laying sheetpile and disposal (CH800 - CH850)	21 days	Oct 28 '22	Nov 18 '22		735	737																
737	Treatment of bedding (CH800 - CH850)	4 days	Nov 18 '22	Nov 22 '22		736	738																
738	Pipe laying D.I. (CH800 - CH850)	7 days	Nov 22 '22	Nov 29 '22		737	739																
739	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Nov 29 '22	Dec 13 '22		738	740																
740	Hard material excavation and disposal (CH750 - CH800)	3 days	Dec 13 '22	Dec 16 '22		739	741																
741	Soil excavation , laying sheetpile and disposal (CH750 - CH800)	21 days	Dec 16 '22	Jan 6 '23		740	742																
742	Treatment of bedding (CH750 - CH800)	4 days	Jan 6 '23	Jan 10 '23		741	743																
743	Pipe laying D.I. (CH750 - CH800)	7 days	Jan 10 '23	Jan 17 '23		742	744																
744	Backfilling sand/aggregate, concurrent bend block/chambers	14 days	Jan 17 '23	Jan 31 '23		743	745	</															

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022		2023				2024			2025				2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
1104	CH1920 to CH1950 (30m)	30 days	Dec 5 '22	Jan 3 '23																		
1105	TTA establishment	1 day	Dec 5 '22	Dec 5 '22			1106															
1106	Hard material excavation and disposal	2 days	Dec 6 '22	Dec 7 '22		1105	1107															
1107	Soil excavation , laying sheetpile and disposal	7 days	Dec 8 '22	Dec 14 '22		1106	1108															
1108	Treatment of bedding	2 days	Dec 15 '22	Dec 16 '22		1107	1109															
1109	Pipe laying D.I.	3 days	Dec 17 '22	Dec 19 '22		1108	1110															
1110	Backfilling general fill and compaction	14 days	Dec 20 '22	Jan 2 '23		1109	1111															
1111	Reinstatement	1 day	Jan 3 '23	Jan 3 '23		1110	1113															
1112	CH1950 to CH1990 (40m)	29 days	Jan 4 '23	Feb 1 '23																		
1113	TTA establishment	1 day	Jan 4 '23	Jan 4 '23		1111	1114															
1114	Hard material excavation and disposal	1 day	Jan 5 '23	Jan 5 '23		1113	1115															
1115	Soil excavation , laying sheetpile and disposal	7 days	Jan 6 '23	Jan 12 '23		1114	1116															
1116	Treatment of bedding	2 days	Jan 13 '23	Jan 14 '23		1115	1117															
1117	Pipe laying D.I.	3 days	Jan 15 '23	Jan 17 '23		1116	1118															
1118	Backfilling general fill and compaction	14 days	Jan 18 '23	Jan 31 '23		1117	1119															
1119	Reinstatement	1 day	Feb 1 '23	Feb 1 '23		1118	1121															
1120	CH1990 to CH2020 (30m)	37 days	Feb 2 '23	Mar 10 '23																		
1121	TTA establishment	1 day	Feb 2 '23	Feb 2 '23		1119	1122															
1122	Hard material excavation and disposal	2 days	Feb 3 '23	Feb 4 '23		1121	1123															
1123	Soil excavation , laying sheetpile and disposal	14 days	Feb 5 '23	Feb 18 '23		1122	1124															
1124	Treatment of bedding	2 days	Feb 19 '23	Feb 20 '23		1123	1125															
1125	Pipe laying D.I.	3 days	Feb 21 '23	Feb 23 '23		1124	1126															
1126	Backfilling general fill and compaction	14 days	Feb 24 '23	Mar 9 '23		1125	1127															
1127	Reinstatement	1 day	Mar 10 '23	Mar 10 '23		1126	1128															
1128	CH1790 to 2180 (390m)	450 days	Mar 11 '23	Jun 2 '24	60	1127																
1129	Ma Sik Road CH2180 to CH2400 (220m) (XP ID: 1301142, 1301146, 1301149)	450 days	Oct 24 '22	Jan 16 '24																		
1130	CH2210 to CH2240 (30m)	30 days	Oct 24 '22	Nov 22 '22																		
1131	TTA establishment	1 day	Oct 24 '22	Oct 24 '22			1132															
1132	Hard material excavation and disposal	2 days	Oct 25 '22	Oct 26 '22		1131	1133															
1133	Soil excavation , laying sheetpile and disposal	7 days	Oct 27 '22	Nov 2 '22		1132	1134															
1134	Treatment of bedding	2 days	Nov 3 '22	Nov 4 '22		1133	1135															
1135	Pipe laying D.I.	3 days	Nov 5 '22	Nov 7 '22		1134	1136															
1136	Backfilling general fill and compaction	14 days	Nov 8 '22	Nov 21 '22		1135	1137															
1137	Reinstatement	1 day	Nov 22 '22	Nov 22 '22		1136	1139															
1138	CH2240 to CH2270 (30m)	30 days	Nov 23 '22	Dec 22 '22																		
1139	TTA establishment	1 day	Nov 23 '22	Nov 23 '22		1137	1140															
1140	Hard material excavation and disposal	2 days	Nov 24 '22	Nov 25 '22		1139	1141															
1141	Soil excavation , laying sheetpile and disposal	7 days	Nov 26 '22	Dec 2 '22		1140	1142															
1142	Treatment of bedding	2 days	Dec 3 '22	Dec 4 '22		1141	1143															
1143	Pipe laying D.I.	3 days	Dec 5 '22	Dec 7 '22		1142	1144															
1144	Backfilling general fill and compaction	14 days	Dec 8 '22	Dec 21 '22		1143	1145															
1145	Reinstatement	1 day	Dec 22 '22	Dec 22 '22		1144	1146															
1146	CH2270 to CH2400 (130m)	390 days	Dec 23 '22	Jan 16 '24	60	1145																
1147	Ma Sik Road CH2400 to CH2600 (200m) (XP ID: 1301142, 1301146, 1301149)	360 days	Jan 3 '23	Dec 28 '23																		
1148	Tin Ping Road (1377m) (XP ID: 1309070, 1310475)	547 days	Jan 2 '23	Jul 1 '24																		
1149	CH450 to CH480 (30m)	22 days	Jan 2 '23	Jan 23 '23																		
1150	TTA establishment	1 day	Jan 2 '23	Jan 2 '23			1151															
1151	Hard material excavation and disposal	1 day	Jan 3 '23	Jan 3 '23		1150	1152															
1152	Soil excavation , laying sheetpile and disposal	3 days	Jan 4 '23	Jan 6 '23		1151	1153															
1153	Treatment of bedding	1 day	Jan 7 '23	Jan 7 '23		1152	1154															
1154	Pipe laying D.I.	1 day	Jan 8 '23	Jan 8 '23		1153	1155															
1155	Backfilling general fill and compaction	14 days	Jan 9 '23	Jan 22 '23		1154	1156															
1156	Reinstatement	1 day	Jan 23 '23	Jan 23 '23		1155	1158															
1157	CH480 to CH510 (30m)	22 days	Jan 24 '23	Feb 14 '23																		
1158	TTA establishment	1 day	Jan 24 '23	Jan 24 '23		1156	1159															
1159	Hard material excavation and disposal	1 day	Jan 25 '23	Jan 25 '23		1158	1160															
1160	Soil excavation , laying sheetpile and disposal	3 days	Jan 26 '23	Jan 28 '23		1159	1161															
1161	Treatment of bedding	1 day	Jan 29 '23	Jan 29 '23		1160	1162															
1162	Pipe laying D.I.	1 day	Jan 30 '23	Jan 30 '23		1161	1163															
1163	Backfilling general fill and compaction	14 days	Jan 31 '23	Feb 13 '23		1162	1164															
1164	Reinstatement	1 day	Feb 14 '23	Feb 14 '23		1163	1166															
1165	CH510 to CH540 (30m)	22 days	Feb 15 '23	Mar 8 '23																		
1166	TTA establishment	1 day	Feb 15 '23	Feb 15 '23		1164	1167															
1167	Hard material excavation and disposal	1 day	Feb 16 '23	Feb 16 '23		1166	1168															
1168	Soil excavation , laying sheetpile and disposal	3 days	Feb 17 '23	Feb 19 '23		1167	1169															
1169	Treatment of bedding	1 day	Feb 20 '23	Feb 20 '23		1168	1170															
1170	Pipe laying D.I.	1 day	Feb 21 '23	Feb 21 '23		1169	1171															
1171	Backfilling general fill and compaction	14 days	Feb 22 '23	Mar 7 '23		1170	1172															
1172	Reinstatement	1 day	Mar 8 '23	Mar 8 '23		1171	1174															
1173	CH540 to CH570 (30m)	22 days	Mar 9 '23	Mar 30 '23																		
1174	TTA establishment	1 day	Mar 9 '23	Mar 9 '23		1172	1175															
1175	Hard material excavation and disposal	1 day	Mar 10 '23	Mar 10 '23		1174	1176															
1176	Soil excavation , laying sheetpile and disposal	3 days	Mar 11 '23	Mar 13 '23		1175	1177															
1177	Treatment of bedding	1 day	Mar 14 '23	Mar 14 '23		1176	1178															
1178	Pipe laying D.I.	1 day	Mar 15 '23	Mar 15 '23		1177	1179															
1179	Backfilling general fill and compaction	14 days	Mar 16 '23	Mar 29 '23		1178	1180															
1180	Reinstatement	1 day	Mar 30 '23	Mar 30 '23		1179	1182															
1181	CH570 to CH610 (30m)	22 days	Mar 31 '23	Apr 21 '23																		
1182	TTA establishment	1 day	Mar 31 '23	Mar 31 '23		1180	1183															
1183	Hard material excavation and disposal	1 day	Apr 1 '23	Apr 1 '23		1182	1184															
1184	Soil excavation , laying sheetpile and disposal	3 days	Apr 2 '23	Apr 4 '23		1183	1185															
1185	Treatment of bedding	1 day	Apr 5 '23	Apr 5 '23		1184	1186															
1186	Pipe laying D.I.	1 day	Apr 6 '23	Apr 6 '23		1185	1187															
1187	Backfilling general fill and compaction	14 days	Apr 7 '23	Apr 20 '23		1186	1188															
1188	Reinstatement	1 day	Apr 21 '23	Apr 21 '23		1187	1190															
1189	CH610 to CH640 (30m)	22 days	Apr 22 '23	May 13 '23																		
1190	TTA establishment	1 day	Apr 22 '23	Apr 22 '23		1188	1191															
1191	Hard material excavation and disposal	1 day	Apr 23 '23	Apr 23 '23		1190	1192					</										

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022		2023		2024		2025		2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1437	Pipe laying D.I.	7 days	Dec 27 '22	Jan 2 '23		1436	1438										
1438	Backfilling general fill and compaction	14 days	Jan 3 '23	Jan 16 '23		1437	1439										
1439	Reinstatement	1 day	Jan 17 '23	Jan 17 '23		1438											
1440	RW24 (DN150) - Chi Ming Street (120m)	170 days	Mar 1 '25	Aug 17 '25													
1441	RW49 (DN150) - San Wan Road (75m)	110 days	May 1 '25	Aug 18 '25													
1442	RW23 (DN150) - Lung Wan Street (171m)	270 days	Jun 1 '24	Feb 25 '25													
1443	RW69 (DN150) - Lung Sum Lane (60m)	80 days	Jun 1 '25	Aug 19 '25													
1444	RW25 (DN150) - Road to Fanling Wai (330m)	260 days	Dec 1 '24	Aug 17 '25													
1445	RW26 (DN150) - Ka Siu Road (133m)	210 days	Oct 1 '24	Apr 28 '25													
1446	RW27 (DN150) - Fanling Station Road (273m)	350 days	Sep 1 '24	Aug 16 '25													
1447	RW34 (DN150) - Fan Leng Lau (380m) (XP ID: 1310580, 1310468)	360 days	Feb 1 '24	Jan 25 '25													
1448	RW36 (DN150) - Lok Fung Street (495m)	380 days	Aug 1 '24	Aug 15 '25													
1449	RW13 (DN150) - Wo Tai Street (630m)	930 days	Feb 1 '23	Aug 18 '25													
1450	RW28 (DN150) - Wo Mun Street (312m)	480 days	Nov 1 '23	Feb 22 '25													
1451	RW31 (DN150) - Luen Cheong Street (185m)	230 days	Jan 1 '25	Aug 18 '25													
1452	RW32 (DN150) - Luen Shing Street (185m)	270 days	Apr 1 '24	Dec 26 '24													
1453	RW33 (DN150) - Luen Hing Street (199m)	300 days	Sep 1 '24	Jun 27 '25													
1454	RW30 (DN150) - Luen On Street / Luen Wo Road / Luen Fai Street (649m)	960 days	Jan 2 '23	Aug 18 '25													
1455	RW29 (DN150) - Wo Muk Street / Luen Hing Street (360m)	570 days	Feb 1 '24	Aug 23 '25													
1456	RW12 (DN150) - Luen Chit Street (120m)	200 days	Feb 1 '25	Aug 19 '25													
1457	RW55 (DN150) - Mount One (44m)	80 days	Jun 1 '25	Aug 19 '25													
1458	Overall testing	21 days	Aug 26 '25	Sep 15 '25		1320,1412	1462										
1459	Swabbing	7 days	Aug 26 '25	Sep 1 '25			1460										
1460	CCTV	7 days	Sep 2 '25	Sep 8 '25		1459	1461										
1461	Hydrostatic pressure test	7 days	Sep 9 '25	Sep 15 '25		1460											
1462	Pipe connection and completion	14 days	Sep 16 '25	Sep 29 '25		1458	1463FF										
1463	Planned completion for section 7	0 days	Sep 29 '25	Sep 29 '25		1462FF											
1464																	
1465	Section 8 - Water main laying works in part 7 of the Site	1676 days	Jul 30 '21	Mar 1 '26													
1466	Access Date (part 7 of the Site)	1 day	Jul 30 '21	Jul 30 '21			1467										
1467	Initial survey (utility survey, condition survey, initial photo)	90 days	Jul 31 '21	Oct 28 '21		1466	1468										
1468	Application and approval of XP and TTA	180 days	Nov 1 '21	Apr 29 '22		1467	1472,1481										
1469	Procurement and Delivery of pipes, fittings and related materials	60 days	Apr 6 '22	Jun 4 '22			1472,1481										
1470	Submission and acceptance of method statement and material	30 days	May 6 '22	Jun 4 '22													
1471	Excavation of Inspection Pit	900 days	Oct 3 '22	Mar 20 '25													
1472	Mainlaying by trenchless method	190 days	Sep 1 '23	Mar 8 '24		1469,1468	1638										
1473	RW05 - DN300 DI pipe (trenchless)	190 days	Sep 1 '23	Mar 8 '24													
1474	Jockey Club Road (110m) - TBM Method	190 days	Sep 1 '23	Mar 8 '24													
1475	TTA implementation	3 days	Sep 1 '23	Sep 3 '23			1476										
1476	Construction of jacking pit and receiving pit	30 days	Sep 4 '23	Oct 3 '23		1475	1477										
1477	Trenchless works and pipe laying	120 days	Oct 4 '23	Jan 31 '24		1476	1478										
1478	Manhole / Chamber construction	21 days	Feb 1 '24	Feb 21 '24		1477	1479										
1479	Backfilling and compaction	14 days	Feb 22 '24	Mar 6 '24		1478	1480										
1480	Reinstatement	2 days	Mar 7 '24	Mar 8 '24		1479											
1481	Mainlaying by open trench method	1243 days	Sep 1 '22	Jan 25 '26		1469,1468	1638										
1482	RW38 (DN150) - Yip Cheong Street (351m)	540 days	Aug 1 '24	Jan 22 '26													
1483	RW39 (DN150) - Yip Cheong Street (14m)	60 days	Jun 1 '24	Jul 30 '24													
1484	RW37 (DN150) - Yip Wo Street (420m) (XP ID: 1309054)	510 days	Dec 1 '22	Apr 23 '24													
1485	CH210 to CH300 (90m)	32 days	Dec 1 '22	Jan 1 '23			1493										
1486	TTA establishment	1 day	Dec 1 '22	Dec 1 '22			1487										
1487	Hard material excavation and disposal	1 day	Dec 2 '22	Dec 2 '22		1486	1488										
1488	Soil excavation , laying sheetpile and disposal	7 days	Dec 3 '22	Dec 9 '22		1487	1489										
1489	Treatment of bedding	1 day	Dec 10 '22	Dec 10 '22		1488	1490										
1490	Pipe laying D.I.	7 days	Dec 11 '22	Dec 17 '22		1489	1491										
1491	Backfilling general fill and compaction	14 days	Dec 18 '22	Dec 31 '22		1490	1492										
1492	Reinstatement	1 day	Jan 1 '23	Jan 1 '23		1491											
1493	CH300 to CH360 (60m)	32 days	Jan 2 '23	Feb 2 '23		1485											
1494	TTA establishment	1 day	Jan 2 '23	Jan 2 '23			1495										
1495	Hard material excavation and disposal	1 day	Jan 3 '23	Jan 3 '23		1494	1496										
1496	Soil excavation , laying sheetpile and disposal	7 days	Jan 4 '23	Jan 10 '23		1495	1497										
1497	Treatment of bedding	1 day	Jan 11 '23	Jan 11 '23		1496	1498										
1498	Pipe laying D.I.	7 days	Jan 12 '23	Jan 18 '23		1497	1499										
1499	Backfilling general fill and compaction	14 days	Jan 19 '23	Feb 1 '23		1498	1500										
1500	Reinstatement	1 day	Feb 2 '23	Feb 2 '23		1499	1501										
1501	Remaining section of Yip Wo Street (270m)	446 days	Feb 3 '23	Apr 23 '24			1500										
1502	RW10 (DN300) - On Lok Mun Street (930m) (XP ID: 1301294, 1311241)	1211 days	Oct 3 '22	Jan 25 '26													
1503	CH930 to CH980 (50m)	56 days	Oct 3 '22	Nov 27 '22			1511										
1504	TTA establishment	2 days	Oct 3 '22	Oct 4 '22			1505										
1505	Hard material excavation and disposal	2 days	Oct 5 '22	Oct 6 '22		1504	1506										
1506	Soil excavation , laying sheetpile and disposal	21 days	Oct 7 '22	Oct 27 '22		1505	1507										
1507	Treatment of bedding	2 days	Oct 28 '22	Oct 29 '22		1506	1508										
1508	Pipe laying D.I.	14 days	Oct 30 '22	Nov 12 '22		1507	1509										
1509	Backfilling general fill and compaction	14 days	Nov 13 '22	Nov 26 '22		1508	1510										
1510	Reinstatement	1 day	Nov 27 '22	Nov 27 '22		1509											
1511	CH840 to CH930 (90m)	40 days	Nov 28 '22	Jan 6 '23		1503	1519										
1512	TTA establishment	1 day	Nov 28 '22	Nov 28 '22			1513										
1513	Hard material excavation and disposal	2 days	Nov 29 '22	Nov 30 '22		1512	1514										
1514	Soil excavation , laying sheetpile and disposal	7 days	Dec 1 '22	Dec 7 '22		1513	1515										
1515	Treatment of bedding	1 day	Dec 8 '22	Dec 8 '22		1514	1516										
1516	Pipe laying D.I.	14 days	Dec 9 '22	Dec 22 '22		1515	1517										
1517	Backfilling general fill and compaction	14 days	Dec 23 '22	Jan 5 '23		1516	1518										
1518	Reinstatement	1 day	Jan 6 '23	Jan 6 '23		1517											
1519	CH800 to CH840 (40m)	33 days	Jan 7 '23	Feb 8 '23		1511	1527										
1520	TTA establishment	1 day	Jan 7 '23	Jan 7 '23			1521										
1521	Hard material excavation and disposal	2 days	Jan 8 '23	Jan 9 '23		1520	1522										
1522	Soil excavation , laying sheetpile and disposal	7 days	Jan 10 '23	Jan 16 '23		1521	1523										
1523	Treatment of bedding	1 day	Jan 17 '23	Jan 17 '23		1522	1524										
1524	Pipe laying D.I.	7 days	Jan 18 '23	Jan 24 '23		1523	1525										
1525	Backfilling general fill and compaction	14 days	Jan 25 '23	Feb 7 '23		1524	1526										
1526	Reinstatement	1 day	Feb 8 '23	Feb 8 '23		1525											
1527	CH980 to CH1000 (20m)	30 days	Feb 9 '23	Mar 10 '23		1519	1535										
1528	TTA establishment	2 days	Feb 9 '23	Feb 10 '23			1529										
1529	Hard material excavation and disposal	2 days	Feb 11 '23	Feb 12 '23		1528	1530										
1530	Soil excavation , laying sheetpile and disposal	7 days	Feb 13 '23	Feb 19 '23		1529	1531										
1531	Treatment of bedding	2 days	Feb 20 '23	Feb 21 '23		1530	1532										
1532	Pipe laying D.I.	2 days	Feb 22 '23	Feb 23 '23		1531	1533										
1533	Backfilling general fill and compaction	14 days	Feb 24 '23	Mar 9 '23		1532	1534										
1534	Reinstatement	1 day	Mar 10 '23	Mar 10 '23		1533											
1535	CH830 to CH860 (30m)	37 days	Mar 11 '23	Apr 16 '23		1527	1543										
1536	TTA establishment	2 days	Mar 11 '23	Mar 12 '23			1537										
1537	Hard material excavation and disposal	2 days	Mar 13 '23	Mar 14 '23		1536	1538										
1538	Soil excavation , laying sheetpile and disposal	14 days	Mar 15 '23	Mar 28 '23		1537	1539										

ID	Task Name	Duration	Start	Finish	TRA	Predecessors	Successors	2022		2023		2024		2025		2026	
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
1548	Pipe laying D.I.	1 day	Apr 27 '23	Apr 27 '23		1547	1549										
1549	Backfilling general fill and compaction	14 days	Apr 28 '23	May 11 '23		1548	1550										
1550	Reinstatement	1 day	May 12 '23	May 12 '23		1549											
1551	CH110 to CH140 (30m)	26 days	May 13 '23	Jun 7 '23		1543	1559										
1552	TTA establishment	1 day	May 13 '23	May 13 '23			1553										
1553	Hard material excavation and disposal	1 day	May 14 '23	May 14 '23		1552	1554										
1554	Soil excavation , laying sheetpile and disposal	7 days	May 15 '23	May 21 '23		1553	1555										
1555	Treatment of bedding	1 day	May 22 '23	May 22 '23		1554	1556										
1556	Pipe laying D.I.	1 day	May 23 '23	May 23 '23		1555	1557										
1557	Backfilling general fill and compaction	14 days	May 24 '23	Jun 6 '23		1556	1558										
1558	Reinstatement	1 day	Jun 7 '23	Jun 7 '23		1557											
1559	CH080 to CH110 (30m)	37 days	Jun 8 '23	Jul 14 '23		1551	1567										
1560	TTA establishment	2 days	Jun 8 '23	Jun 9 '23			1561										
1561	Hard material excavation and disposal	2 days	Jun 10 '23	Jun 11 '23		1560	1562										
1562	Soil excavation , laying sheetpile and disposal	14 days	Jun 12 '23	Jun 25 '23		1561	1563										
1563	Treatment of bedding	2 days	Jun 26 '23	Jun 27 '23		1562	1564										
1564	Pipe laying D.I.	2 days	Jun 28 '23	Jun 29 '23		1563	1565										
1565	Backfilling general fill and compaction	14 days	Jun 30 '23	Jul 13 '23		1564	1566										
1566	Reinstatement	1 day	Jul 14 '23	Jul 14 '23		1565											
1567	Remaining Section of On Lok Mun Street (840m)	926 days	Jul 15 '23	Jan 25 '26		1559											
1568	RW35 (DN150) - On Chuen Street (720m) (XP ID: 1301294, 1311241)	992 days	Sep 1 '22	May 19 '25													
1569	CH590 to CH610 (30m)	26 days	Sep 1 '22	Sep 26 '22													
1570	TTA establishment	1 day	Sep 1 '22	Sep 1 '22			1571										
1571	Hard material excavation and disposal	1 day	Sep 2 '22	Sep 2 '22		1570	1572										
1572	Soil excavation , laying sheetpile and disposal	7 days	Sep 3 '22	Sep 9 '22		1571	1573										
1573	Treatment of bedding	1 day	Sep 10 '22	Sep 10 '22		1572	1574										
1574	Pipe laying D.I.	1 day	Sep 11 '22	Sep 11 '22		1573	1575										
1575	Backfilling general fill and compaction	14 days	Sep 12 '22	Sep 25 '22		1574	1576										
1576	Reinstatement	1 day	Sep 26 '22	Sep 26 '22		1575	1578										
1577	CH560 to CH590 (30m)	26 days	Sep 27 '22	Oct 22 '22													
1578	TTA establishment	1 day	Sep 27 '22	Sep 27 '22		1576	1579										
1579	Hard material excavation and disposal	1 day	Sep 28 '22	Sep 28 '22		1578	1580										
1580	Soil excavation , laying sheetpile and disposal	7 days	Sep 29 '22	Oct 5 '22		1579	1581										
1581	Treatment of bedding	1 day	Oct 6 '22	Oct 6 '22		1580	1582										
1582	Pipe laying D.I.	1 day	Oct 7 '22	Oct 7 '22		1581	1583										
1583	Backfilling general fill and compaction	14 days	Oct 8 '22	Oct 21 '22		1582	1584										
1584	Reinstatement	1 day	Oct 22 '22	Oct 22 '22		1583	1586										
1585	CH530 to CH560 (30m)	50 days	Oct 23 '22	Dec 11 '22													
1586	TTA establishment	1 day	Oct 23 '22	Oct 23 '22		1584	1587										
1587	Hard material excavation and disposal	2 days	Oct 24 '22	Oct 25 '22		1586	1588										
1588	Soil excavation , laying sheetpile and disposal	14 days	Oct 26 '22	Nov 8 '22		1587	1589										
1589	Treatment of bedding	2 days	Nov 9 '22	Nov 10 '22		1588	1590										
1590	Pipe laying D.I.	2 days	Nov 11 '22	Nov 12 '22		1589	1591										
1591	Backfilling general fill and compaction	28 days	Nov 13 '22	Dec 10 '22		1590	1592										
1592	Reinstatement	1 day	Dec 11 '22	Dec 11 '22		1591	1594										
1593	CH500 to CH530 (30m)	26 days	Dec 12 '22	Jan 6 '23													
1594	TTA establishment	1 day	Dec 12 '22	Dec 12 '22		1592	1595										
1595	Hard material excavation and disposal	1 day	Dec 13 '22	Dec 13 '22		1594	1596										
1596	Soil excavation , laying sheetpile and disposal	7 days	Dec 14 '22	Dec 20 '22		1595	1597										
1597	Treatment of bedding	1 day	Dec 21 '22	Dec 21 '22		1596	1598										
1598	Pipe laying D.I.	1 day	Dec 22 '22	Dec 22 '22		1597	1599										
1599	Backfilling general fill and compaction	14 days	Dec 23 '22	Jan 5 '23		1598	1600										
1600	Reinstatement	1 day	Jan 6 '23	Jan 6 '23		1599	1602										
1601	CH230 to CH260 (30m)	26 days	Jan 7 '23	Feb 1 '23													
1602	TTA establishment	1 day	Jan 7 '23	Jan 7 '23		1600	1603										
1603	Hard material excavation and disposal	1 day	Jan 8 '23	Jan 8 '23		1602	1604										
1604	Soil excavation , laying sheetpile and disposal	7 days	Jan 9 '23	Jan 15 '23		1603	1605										
1605	Treatment of bedding	1 day	Jan 16 '23	Jan 16 '23		1604	1606										
1606	Pipe laying D.I.	1 day	Jan 17 '23	Jan 17 '23		1605	1607										
1607	Backfilling general fill and compaction	14 days	Jan 18 '23	Jan 31 '23		1606	1608										
1608	Reinstatement	1 day	Feb 1 '23	Feb 1 '23		1607	1610										
1609	CH200 to CH230 (30m)	26 days	Feb 2 '23	Feb 27 '23													
1610	TTA establishment	1 day	Feb 2 '23	Feb 2 '23		1608	1611										
1611	Hard material excavation and disposal	1 day	Feb 3 '23	Feb 3 '23		1610	1612										
1612	Soil excavation , laying sheetpile and disposal	7 days	Feb 4 '23	Feb 10 '23		1611	1613										
1613	Treatment of bedding	1 day	Feb 11 '23	Feb 11 '23		1612	1614										
1614	Pipe laying D.I.	1 day	Feb 12 '23	Feb 12 '23		1613	1615										
1615	Backfilling general fill and compaction	14 days	Feb 13 '23	Feb 26 '23		1614	1616										
1616	Reinstatement	1 day	Feb 27 '23	Feb 27 '23		1615	1618										
1617	CH170 to CH200 (30m)	36 days	Feb 28 '23	Apr 4 '23													
1618	TTA establishment	1 day	Feb 28 '23	Feb 28 '23		1616	1619										
1619	Hard material excavation and disposal	2 days	Mar 1 '23	Mar 2 '23		1618	1620										
1620	Soil excavation , laying sheetpile and disposal	14 days	Mar 3 '23	Mar 16 '23		1619	1621										
1621	Treatment of bedding	2 days	Mar 17 '23	Mar 18 '23		1620	1622										
1622	Pipe laying D.I.	2 days	Mar 19 '23	Mar 20 '23		1621	1623										
1623	Backfilling general fill and compaction	14 days	Mar 21 '23	Apr 3 '23		1622	1624										
1624	Reinstatement	1 day	Apr 4 '23	Apr 4 '23		1623	1626										
1625	CH000 to CH060 (60m)	26 days	Apr 5 '23	Apr 30 '23													
1626	TTA establishment	1 day	Apr 5 '23	Apr 5 '23		1624	1627										
1627	Hard material excavation and disposal	1 day	Apr 6 '23	Apr 6 '23		1626	1628										
1628	Soil excavation , laying sheetpile and disposal	7 days	Apr 7 '23	Apr 13 '23		1627	1629										
1629	Treatment of bedding	1 day	Apr 14 '23	Apr 14 '23		1628	1630										
1630	Pipe laying D.I.	1 day	Apr 15 '23	Apr 15 '23		1629	1631										
1631	Backfilling general fill and compaction	14 days	Apr 16 '23	Apr 29 '23		1630	1632										
1632	Reinstatement	1 day	Apr 30 '23	Apr 30 '23		1631	1633										
1633	Remaining Section of On Chuen Street (630m)	750 days	May 1 '23	May 19 '25	60	1632											
1634	Coordination with ND/2019/04	90 days	Mar 1 '23	May 29 '23													
1635	RW09 (DN450) - Wo Hing Road (436m)	720 days	Feb 1 '24	Jan 20 '26													
1636	RW60 (DN150) - Tee from RW09 (14m)	29 days	Dec 1 '24	Dec 29 '24	14												
1637	RW40 (DN200) - Tai Wo Service Road West (420m)	450 days	Mar 1 '24	May 24 '25	30												
1638	Overall testing	21 days	Jan 26 '26	Feb 15 '26	1481,1472	1642											
1639	Swabbing	7 days	Jan 26 '26	Feb 1 '26		1640											
1640	CCTV	7 days	Feb 2 '26	Feb 8 '26	1639	1641											
1641	Hydrostatic pressure test	7 days	Feb 9 '26	Feb 15 '26	1640												
1642	Pipe connection and completion	14 days	Feb 16 '26	Mar 1 '26	1638	1643FF											
1643	Planned completion for section 8	0 days	Mar 1 '26	Mar 1 '26	1642FF												
1644																	
1645	Section 9 - Conversion works to effect the supply of reclaimed water	1676 days	Jul 30 '21	Mar 1 '26													
1646	Access Date	1 day	Jul 30 '21	Jul 30 '21													
1647	Initial survey by stages	180 days	Dec 1 '22	May 29 '23													
1648	Liaison, coordination and enabling work for conversion	210 days	Dec 1 '22	Jun 28 '23		1649											
1649	Conversion works	944 days	Aug 1 '23	Mar 1 '26	1648	1655FF											
1650	Section 4 (Part 3) - 3 nos.	60 days	Aug 1 '23	Sep 29 '23													
1651	Section 5 (Part 4) - 11 nos.	220 days	Dec 23 '23	Jul 29 '24													

Appendix D

Location of Designated Noise Monitoring Station CP-KTN-NMS5

NOTES:

1. ALL LEVELS ARE IN REFERENCE TO METRES ABOVE THE HONG KONG PRINCIPAL DATUM (mPD) UNLESS OTHERWISE STATED.
2. FOR GENERAL NOTES, REFER TO 401582/BAM/GEN/01/001
3. ALL DIMENSIONS ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.

COPYRIGHT RESERVED

THIS PRINT MAY NOT BE COPIED, TRACED, OR EXHIBITED WITHOUT PERMISSION OF THE WATER AUTHORITY.


1. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 2-NL, 2-SL, 30W AND 3-SM.

LEGEND:

-  PART 1 OF THE SITE
-  PART 2 OF THE SITE
-  PART 3 OF THE SITE
-  PART 4 OF THE SITE
-  PART 5 OF THE SITE
-  PART 6 OF THE SITE
-  PART 7 OF THE SITE
-  PART 8 OF THE SITE



LOCATION PLAN
A1 1 : 10000
A3 1 : 20000



Drawn	Site	Design		J&B
		Checked	Drawn	
WHL	CWC	WH	SZ	CC
Rev	02/21	02/21	02/21	02/21

Approved: 

Contract No. 3/WSD/20

Contract Title
RECLAIMED WATER SUPPLY TO SHEUNG SHUI AND FANLING

Drawing Title
Noise Monitoring Station

Proposed Reclamation Plant

CP-KTN-NMS5

梧桐河 NG TUNG RIVER

MATCH LINE

THIS CONTINUATION SEE DWG 401582/BAM/GEN/01/001

Appendix E

Valid Calibration Certificates of Monitoring Equipment



Certificate of Calibration

校正證書

Certificate No. : C224779
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-1539) Date of Receipt / 收件日期 : 4 August 2022
Description / 儀器名稱 : Sound Level Calibrator (EQ085)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-73
Serial No. / 編號 : 10655561
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(50 \pm 25)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 20 August 2022


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification & user's specified acceptance criteria.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By : 
測試 : _____
H T Wong
Assistant Engineer

Certified By : 
核證 : _____
K C Lee
Engineer

Date of Issue : 23 August 2022
簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration

校正證書

Certificate No. : C224779
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	User's Spec.	Uncertainty of Measured Value (Hz)
1	0.953	1 kHz ± 6 %	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室


c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC22-0258) Date of Receipt / 收件日期 : 14 February 2022

Description / 儀器名稱 : Sound Level Meter (EQ018)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 00809405
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (50 ± 25)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 12 March 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Fluke Everett Service Center, USA
- Agilent Technologies / Keysight Technologies

Tested By : 
測試 : K C Lee
Engineer

Certified By : 
核證 : H C Chan
Engineer

Date of Issue : 16 March 2022
簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606

Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C220381
CL281	Multifunction Acoustic Calibrator	AV210017

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準，局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.5
					250 Hz	85.4	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.0	+1.2 ± 1.6
					4 kHz	94.7	+1.0 ± 1.6
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	85.5	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.1	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.6	-0.2 ± 1.6
					4 kHz	92.9	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	83.5	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration

校正證書

Certificate No. : C221365
證書編號

- Remarks : - UUT Microphone Model No. : UC-59 & S/N : 16463
- Mfr's Spec. : IEC 61672 Class 1
- Uncertainties of Applied Value :
- | | | |
|--------|------------------|--------------------------|
| 94 dB | : 63 Hz - 125 Hz | : ± 0.35 dB |
| | 250 Hz - 500 Hz | : ± 0.30 dB |
| | 1 kHz | : ± 0.20 dB |
| | 2 kHz - 4 kHz | : ± 0.35 dB |
| | 8 kHz | : ± 0.45 dB |
| | 16 kHz | : ± 0.70 dB |
| 104 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Appendix F

Monitoring Schedule of the Reporting Month and Coming Month

The Reporting Monitoring Schedule (February 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Wed	1-Feb-23		✓ (High Tide)
Thu	2-Feb-23		
Fri	3-Feb-23		✓ (Low Tide)
Sat	4-Feb-23		
Sun	5-Feb-23		
Mon	6-Feb-23		
Tue	7-Feb-23		✓ (Low Tide)
Wed	8-Feb-23		
Thu	9-Feb-23		
Fri	10-Feb-23	✓	✓ (High Tide)
Sat	11-Feb-23		
Sun	12-Feb-23		
Mon	13-Feb-23		✓ (Low Tide)
Tue	14-Feb-23		
Wed	15-Feb-23		
Thu	16-Feb-23	✓	
Fri	17-Feb-23		✓ (High Tide)
Sat	18-Feb-23		
Sun	19-Feb-23		
Mon	20-Feb-23		
Tue	21-Feb-23		✓ (High Tide)
Wed	22-Feb-23	✓	
Thu	23-Feb-23		✓ (Low Tide)
Fri	24-Feb-23		
Sat	25-Feb-23		
Sun	26-Feb-23		
Mon	27-Feb-23	✓	
Tue	28-Feb-23		

✓	Monitoring Day
	Sunday or Public Holiday

The Coming Month Monitoring Schedule (March 2023)

Date		Noise Monitoring (Leq30min)	Ecology Monitoring (Water Bird) ^{Note}
Wed	1-Mar-23		✓
Thu	2-Mar-23		
Fri	3-Mar-23		
Sat	4-Mar-23		
Sun	5-Mar-23		
Mon	6-Mar-23		
Tue	7-Mar-23		
Wed	8-Mar-23		
Thu	9-Mar-23		✓
Fri	10-Mar-23	✓	
Sat	11-Mar-23		
Sun	12-Mar-23		
Mon	13-Mar-23		
Tue	14-Mar-23		✓
Wed	15-Mar-23	✓	
Thu	16-Mar-23		
Fri	17-Mar-23		
Sat	18-Mar-23		
Sun	19-Mar-23		
Mon	20-Mar-23		✓
Tue	21-Mar-23	✓	
Wed	22-Mar-23		
Thu	23-Mar-23		
Fri	24-Mar-23		
Sat	25-Mar-23		
Sun	26-Mar-23		
Mon	27-Mar-23	✓	
Tue	28-Mar-23		✓
Wed	29-Mar-23		
Thu	30-Mar-23		
Fri	31-Mar-23		

Note:

Ecology monitoring dates are tentative and are subject to change

✓	Monitoring Day
	Sunday or Public Holiday


Appendix G

Database of Monitoring Result

Daytime Noise Measurement Results (dB) at CP-KTN-NMS5																					
Date	Start Time	1st Leq (5min)			2nd Leq (5min)			3rd Leq (5min)			4th Leq (5min)			5th Leq (5min)			6th Leq (5min)			Leq30min, dB(A)	Corrected Leq30min dB(A)
		Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)		
10-Feb-23	10:25	55.9	58.3	52.2	57.4	60.3	52.9	57.1	59.2	51.6	56.8	59.2	53.0	56.5	59.5	52.1	58.8	61.0	52.0	57.2	60.2
16-Feb-23	11:29	54.9	57.2	50.7	58.6	61.1	53.8	56.5	58.5	54.1	54.9	57.9	47.7	55.7	58.2	51.2	59.1	61.7	50.6	57.0	60.0
22-Feb-23	13:18	53.1	55.6	50.0	52.6	55.1	49.0	52.1	55.3	48.2	50.4	51.7	48.8	52.8	55.8	49.1	53.6	56.5	49.6	52.5	55.5
27-Feb-23	9:53	56.9	58.1	54.4	55.5	56.1	54.2	57.7	61.2	54.7	57.8	61.2	53.6	57.9	60.7	53.0	56.5	56.8	53.7	57.1	60.1

Appendix H

Graphical Plots for Monitoring Result



Appendix I

Monthly Summary Waste Flow Table

Contract No. : 3/WSD/20

Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling**Monthly Summary Waste Flow Table for _2023__ (year)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.1842	0	0	0	0.1842	0	0	0	0	0	0.0034
Feb	0.2932	0	0	0	0.2932	0	0	0	0	0	0.0105
Mar											
Apr											
May											
June											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.4774	0	0	0	0.4774	0	0	0	0	0	0.0139

Forecast of Total Quantities of C&D Materials to be Generated from the Contract*										
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
25.472	5.386	0	0	25.472	0	0	0	0	0	0.3885

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
 - (3) The quantities of C&D material indicated in the half-yearly status report should be in tonnes. If the project offices do not have information on the densities of the material for the time being, they could initially adopt the following conversion factors for reporting purpose: insitu densities of rock and soil to be 2.5 tonnes/m³ and 2.0 tonnes/m³ respectively; and densities of imported rock and soil to be 2.0 tonnes/m³ and 1.8 tonnes/m³ respectively.
 - (4) Broken concrete and bitumen = 2.4 tonnes/m³
 - (5) Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Common Mitigation Measures (Applicable to ALL Project Components, including DPs and Non-DPs)							
Construction Dust Impact							
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m ² to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	<p>Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase:</p> <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hard cores; • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; and • Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 					
Noise Impact (Construction Phase)							
S4.9	N1	Implement the following good site management practices: <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; • silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; • mobile plant should be sited as far away from NSRs as possible and practicable; and • material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water Quality Impact (Construction Phase)							
S5.7	W1	<p>Construction Runoff</p> <p>In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below.</p> <p>Storm Water Pollution Control Plan</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications 	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>where the influent is pumped.</p> <ul style="list-style-type: none"> • The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. • Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. • All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. • Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff 					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>during storm events.</p> <ul style="list-style-type: none"> All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S5.7	W2	<p>Sewage from Workforce</p> <ul style="list-style-type: none"> Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. 	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste Management (Construction Waste)							
S7.6	WM1	<p>Waste Reduction Measures</p> <p>Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:</p> <ul style="list-style-type: none"> • segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; • proper storage and site practices to minimize the potential for damage and contamination of construction materials; • plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; • sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and • provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer for approval	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	<p>Good Site Practice</p> <p>The following good site practices are recommended throughout the construction activities:</p> <ul style="list-style-type: none"> • nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; • training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; • provision of sufficient waste disposal points and regular collection for disposal; • appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	<p>Storage of Waste</p> <p>The following recommendation should be implemented to minimize the impacts:</p>	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<ul style="list-style-type: none"> waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 			sites		
S7.6	WM5	<p>Collection and Transportation of Waste</p> <p>The following recommendation should minimize the impacts:</p> <ul style="list-style-type: none"> remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	<p>Excavated and C&D Material</p> <p>Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials:</p> <ul style="list-style-type: none"> maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; <p>Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area.</p>	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.6	WM8	<p>Chemical Waste</p> <ul style="list-style-type: none"> If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal (Chemical Waste General) Regulation Code of Practice on the Packaging, Labelling and

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	General Waste <ul style="list-style-type: none"> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM10	Sewage <ul style="list-style-type: none"> The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	<ul style="list-style-type: none"> Waste Disposal Ordinance
S7.6	WM11	Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	<ul style="list-style-type: none"> ETWB Technical Circular (Works) No.29/2004
Landscape and Visual (Construction)							
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Existing trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		<p>undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.</p> <p>A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.</p>			the Preliminary Layout Plan		
S.12.9 MM5	LV7	<p>Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme.</p> <p>A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work.</p> <p>For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.</p>	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	<p>Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006.</p> <p>Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots.</p> <p>Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum</i>, <i>Diospyros vaccinioides</i>, <i>Gardenia jasminoides</i>, <i>Ixora chinensis</i>, <i>Ligustrum sinense</i>, <i>Litsea rotundifolia</i>, <i>Melastoma dodecandrum</i>, <i>Atalantia buxifolia</i>, <i>Rhodomyrtus tomentosa</i>, <i>Rhaphiolepis indica</i>, and <i>Rhododendron simsii</i> are suggested.</p>	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Government / Developer / Detailed Design Consultant / Contractor	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		<p>minimize glare impact to adjacent VSRs during the Construction phase.</p> <p>Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.</p>	impact to adjacent VSRs	Developer / Contractor	NDAs	and Operation Phases	
Ecology (Construction Phase)							
S.13.9	E13	<p>Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna.</p> <p>No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July).</p> <p>Provision of alternative foraging habitat along main river channels for large waterbirds.</p>	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	<p>Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors;</p> <p>Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers.</p> <p>Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.</p>	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	<p>Use opaque, non-transparent, non-reflective noise barriers for all construction sites.</p> <p>Unnecessary lighting should be avoided.</p>	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.

Appendix K

As-built Drawing of Site Temporary Drainage

Legend:

-  Abandoned existing u-channel
-  Flow of surface runoff
-  Water flow by submersible pump
-  3" submersible pump

Sedimentation Pit
5m (W) x 5m (L) x 3m (D)

Line of continuous sand bags at site boundary near Ng Tung River

Sedimentation Tanks
2.5m (W) x 6m (L) x 2.4m(H)
(4nos.)

Discharge Outlet


ELS Pit
28m (W) x 30m (L) x 8.8m (D)

Abandoned Existing UC

SLAUGHTER HOUSE BOUNDARY WALL

ELS Pit
25m (W) x 80m (L) x 3m (D)

上水屠房



Appendix L

Waterbirds Survey Report for the Reporting Month



**WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to
Sheung Shui and Fanling - Provision of EM&A (Ecological)
Monitoring**

Monthly Report for February 2023
(Issue 1)

Job Ref.: 21/2063/582 AUES-SWHTSE
Date: 6th March 2023

WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for February 2023

(Issue 1)

March 2023

	Name	Signature
Prepared by:	Nicholas Tam	
Reviewed by:	Ida Yu	
Date:	6th March 2023	

CONTENTS

1	Introduction	1
2	Monitoring Methodology.....	1
3	Analytical methodology	2
4	Results	3
5	Analysis.....	4
6	Observations	5
7	References.....	5

LIST OF TABLES

Table 1	Ecological Monitoring Stations
Table 2	Representative Waterbirds
Table 3	Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase
Table 4	Weather Conditions and Tidal Information of Survey Dates in the Reporting Month
Table 5	Total Bird Species and Abundance at Point Count Locations in the Reporting Month
Table 6	Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month
Table 7	T-test Result for Waterbirds in the Reporting Month
Table 8	Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

Appendix A	Recorded Bird Species and their Abundance in the Reporting Month
Appendix B	Total Waterbird Abundance from Point Count
Appendix C	Abundance of Representative Waterbirds from Point Count

LIST OF FIGURES

Figure 1	Transect and Point Count Locations
Figure 1a	Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to Section 12.3.2.5 of “Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas”, monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in February 2023.

2 MONITORING METHODOLOGY

- 2.1 The survey methodology references the methodology stated in approved Baseline Monitoring Report (Ecology) (Version 1) (prepared by Cinotech Consultants Limited (2019)) under “Contract No. SPW 08/2019 – Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1”. Three transects and seven point count locations were selected within the 500m boundary of Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Table 1 Ecological Monitoring Stations

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1	Along Ng Tung River	No
Transect T2		
Point Count Location P1		
Point Count Location P2		
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P6	At Shek Sheung River	Yes
Point Count Location P7	At Intersection between Sheung Yue and Shek Sheung River	Yes

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location. During the surveys, the utilisation of Ng Tung River, Sheung Yue River and Shek Shui River and their immediate environs/habitats by waterbirds will be focused. For comparison and data analysis, the transect routes and point count locations followed Figure 1 of the approved Baseline Monitoring Report (Ecology) (Version 1). Locations of T1, T2, and P1 to P4 were adjusted to the opposite side of Ng Tung River as the original transects were inaccessible due to various construction projects.

- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presence of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

- 3.1 Total numbers of waterbirds and six representative waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to waterbirds at each of the survey location. Species listed as wetland-dependant according to Carey *et al.* (2001) are defined as waterbirds. A significant decline in the abundance of all or representative waterbirds would indicate a high level of disturbance.

Table 2 Representative Waterbirds

Common Name	Species Name	Chinese Name
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺
Grey Heron	<i>Ardea cinerea</i>	蒼鷺
Great Egret	<i>Ardea alba</i>	大白鷺
Little Egret	<i>Egretta garzetta</i>	小白鷺
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student’s t-test assuming unequal variance to analyse whether the decline is significant.
- 3.3 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Action Level	Response	Limit Level	Response
Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of all waterbird species relative to numbers during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project’s Long Valley Nature Park (LVNP) management measures

Action Level	Response	Limit Level	Response
			to improve conditions for affected species.
Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Action Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to NDAs project instigate remedial action to remove or reduce source of disturbance.	Decline in numbers of any one Waterbird species occurring in significant numbers* during Baseline Monitoring such that the Limit Level response is triggered.	Investigate cause(s) and if cause(s) identified as related to the NDAs project instigate remedial action. Review and adjust project's LVNP management measures to improve conditions for affected species.

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

- 3.4 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

4 RESULTS

- 4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

Table 4 Weather Conditions and Tidal Information of Survey Dates in the Reporting Month

High Tide				Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
1-Feb-23	15:00	1.61	Sunny	3-Feb-23	9:00	1.28	Sunny
10-Feb-23	14:00	1.81	Sunny	7-Feb-23	7:45	0.26	Cloudy
17-Feb-23	15:15	1.63	Sunny	13-Feb-23	9:30	0.9	Sunny
21-Feb-23	10:30	1.53	Sunny	23-Feb-23	9:00	0.52	Sunny

- 4.2 Abundance and diversity of total bird species and key species are summarized in **Tables 5** and **6** respectively. Detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance at Point Count Locations in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	40	432
Waterbirds	14	165

Table 6 Abundance of Representative Waterbirds at Point Count Locations in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	<i>Ardeola bacchus</i>	池鷺	11
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	牛背鷺	16
Grey Heron	<i>Ardea cinerea</i>	蒼鷺	30
Great Egret	<i>Ardea alba</i>	大白鷺	25
Little Egret	<i>Egretta garzetta</i>	小白鷺	35
Great Cormorant	<i>Phalacrocorax carbo</i>	普通鸕鶿	30

5 ANALYSIS

- 5.1 The results of Student’s t-test for all waterbirds and representative waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

Table 7 T-test Result for Waterbirds in the Reporting Month

Category	Monthly					Seasonal				
	T-value	df	p	Action Level	Limit Level	T-value	df	p	Action Level	Limit Level
All Waterbirds	-1.902	10	0.043	*		-3.121	6	0.010	*	
Chinese Pond Heron	-3.223	10	0.005	*	*	-5.700	9	0.000	*	*
Eastern Cattle Egret	No decline					No decline				
Grey Heron	-3.142	10	0.005	*	*	-2.709	10	0.011	*	
Great Egret	No decline					No decline				
Little Egret	-1.520	10	0.080			-3.721	12	0.001	*	*
Great Cormorant	-0.365	10	0.361			No decline				

* = level triggered

- 5.2 Decline in abundance of Chinese Pond Heron and Grey Heron have triggered the limit level compared to previous data in February, while decline in abundance of Chinese Pond Heron and Little Egret triggered the limit level of the Winter average. Additionally, decline in abundance of all waterbirds triggered the action level when compared to the February average while the decline in abundance of all waterbirds and Grey Heron triggered the action level compared to the Winter average.
- 5.3 As discussed in previous months, the decline of individual waterbird species should not be the result of increased disturbances from the Project or its surrounding on-going projects, as increased disturbance would discourage multiple waterbird species from foraging near the transect and point count locations instead. Thus it is suggested that construction of the current project did not cause the decline in Chinese Pond Heron, Grey Heron and Little Egret.
- 5.4 However, constructions around the survey transects are still active during the reporting month and the following activities were noted:
- 5.5 Since the survey dated on 4th November 2022, surveyors have recorded works involving laying concrete blocks using cranes across Ng Tung River at P2 and P3, these works were determined to be a part of the North East New Territories Sewerage System Upgrade led by Drainage Services Department (DSD). It was observed during the survey on 21st February 2023 (as seen in Photo 2 of **Appendix D**) that a barrier was constructed on the concrete blocks, and the gathered water is now directed to a low flow channel that leads to a lower part of the river. Hence, it is expected that the water level of Ng Tung River along T1 (P1 and P2 included) will now be permanently higher than the baseline survey, which may reduce the foraging area at P1 and/or P2 and attract less waterbirds to forage at these two points.
- 5.6 Additionally, construction involving excavators by an unknown party were observed to be operating near P6 since the survey on 17th February (indicated in Photo 3 of **Appendix D**). At the same time, sediments piles were observed in the river in T3 close to P6 (Photo 4 of **Appendix D**), and thus the sediment piles are believed to be related to the construction. The increased water level as a result of accumulation of sediments would decrease area available for foraging waterbirds and activities of excavators are believed to be a source of disturbance that may discourage waterbirds from foraging near P6.

- 5.7 The construction involving excavation and sheet piling (similar to the previous month) right next to P3 by DSD near the Sheung Shui Slaughter House and the construction by Civil Engineering and Development Department (CEDD) were both observed active throughout the entire reporting month.
- 5.8 Monitoring work will be continued next month to evaluate any construction impact on waterbirds. The construction site should continue keeping the best site practice in noise control to minimize disturbance caused to waterbirds. No further action is advised at the moment.

6 OBSERVATIONS

- 6.1 The types of Waterbird behavior observed during ecological monitoring are listed below:
- Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring are listed in **Table 8**.

Table 8 Observations of the anthropogenic activities during the Ecological Monitoring in the Reporting Month

Location	Observations	
	Project Related	Non-project Related
T1 (PC1, PC2)	/	Laying of concrete blocks at P2 (DSD)
T2 (PC3, PC4)	Use of crane, scaffolding	Fishing, laying of concrete blocks at P3 (DSD), road enhancement (DSD)
T3 (PC6, PC7)	/	Fishing, use of excavators near P6, piling works at P7 (CEDD)

7 REFERENCES

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Contract No. SPW 08/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Baseline Monitoring Report (Ecology) (Version 1). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Chinese Pond Heron	池鷺	<i>Ardeola bacchus</i>	Y	11	++
Eastern Cattle Egret	牛背鷺	<i>Bubulcus coromandus</i>	Y	16	+
Grey Heron	蒼鷺	<i>Ardea cinerea</i>	Y	30	+++++
Great Egret	大白鷺	<i>Ardea alba</i>	Y	25	+
Little Egret	小白鷺	<i>Egretta garzetta</i>	Y	35	+++
Great Cormorant	普通鸕鶿	<i>Phalacrocorax carbo</i>	Y	30	++++
Black Kite	黑鷲	<i>Milvus migrans</i>	N	3	+
Eastern Buzzard	普通鷲	<i>Buteo japonicus</i>	N		+
White-breasted Waterhen	白胸苦惡鳥	<i>Amaurornis phoenicurus</i>	Y	1	
Black-winged Stilt	黑翅長腳鸕	<i>Himantopus himantopus</i>	Y	1	+
Common Sandpiper	磯鶿	<i>Actitis hypoleucos</i>	Y	4	+
Green Sandpiper	白腰草鶿	<i>Tringa ochropus</i>	Y	2	+
Common Greenshank	青腳鶿	<i>Tringa nebularia</i>	Y	4	
Spotted Dove	珠頸斑鳩	<i>Spilopelia chinensis</i>	N	27	++
Greater Coucal	褐翅鴉鵂	<i>Centropus sinensis</i>	N		+
Asian Koel	噪鵲	<i>Eudynamis scolopacea</i>	N	4	+
White-throated Kingfisher	白胸翡翠	<i>Halcyon smyrnensis</i>	Y	4	+
Common Kingfisher	普通翠鳥	<i>Alcedo atthis</i>	Y	1	+
Pied Kingfisher	斑魚狗	<i>Ceryle rudis</i>	Y	1	+
Brown Shrike	紅尾伯勞	<i>Lanius cristatus</i>	N	1	
Black Drongo	黑卷尾	<i>Dicrurus macrocercus</i>	N		+
Red-billed Blue Magpie	紅嘴藍鵲	<i>Urocissa erythrorhyncha</i>	N	3	
Oriental Magpie	喜鵲	<i>Pica serica</i>	N	3	+
House Crow	家鴉	<i>Corvus splendens</i>	N	1	
Collared Crow	白頸鴉	<i>Corvus torquatus</i>	Y		+
Large-billed Crow	大嘴烏鴉	<i>Corvus macrorhynchos</i>	N	2	+
Cinereous Tit	蒼背山雀	<i>Parus cinereus</i>	N	2	+
Red-whiskered Bulbul	紅耳鶇	<i>Pycnonotus jocosus</i>	N	27	+++
Chinese Bulbul	白頭鶇	<i>Pycnonotus sinensis</i>	N	31	+
Barn Swallow	家燕	<i>Hirundo rustica</i>	N		+
Yellow-browed Warbler	黃眉柳鶇	<i>Phylloscopus inornatus</i>	N	6	+
Pallas's leaf Warbler	黃腰柳鶇	<i>Phylloscopus proregulus</i>	N	2	+++
Dusky Warbler	褐柳鶇	<i>Phylloscopus fuscatus</i>	N	1	+
Yellow-bellied Prinia	黃腹鷦鶯	<i>Prinia flaviventris</i>	N		+
Common Tailorbird	長尾縫葉鶯	<i>Orthotomus sutorius</i>	N	7	+
Masked Laughingthrush	黑臉噪鶇	<i>Pterorhinus perspicillatus</i>	N	16	++++
Swinhoe's white-eye	暗綠繡眼鳥	<i>Zosterops simplex</i>	N	17	+++++
Crested Myna	八哥	<i>Acridotheres cristatellus</i>	N	44	+++++
Black-collared Starling	黑領椋鳥	<i>Gracupica nigricollis</i>	N	30	++
White's Thrush	懷氏地鶇	<i>Zoothera aurea</i>	N		+
Grey-backed Thrush	灰背鶇	<i>Turdus hortulorum</i>	N	1	+

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Oriental Magpie Robin	鵲鴝	<i>Copsychus saularis</i>	N	3	+
Daurian Redstart	北紅尾鸲	<i>Phoenicurus auroreus</i>	N	5	+
Stejneger's Stonechat	黑喉石(即鳥)	<i>Saxicola stejnegeri</i>	N	1	+
Fork-tailed Sunbird	叉尾太陽鳥	<i>Aethopyga christinae</i>	N		+
Eurasian Tree Sparrow	樹麻雀	<i>Passer montanus</i>	N	4	+
White Wagtail	白鶺鴒	<i>Motacilla alba</i>	N	23	++
Olive-backed Pipit	樹鶺	<i>Anthus hodgsoni</i>	N	3	
Total Point Count Abundance				432	
Total Waterbirds				165	

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40

Appendix B Total Waterbird Abundance from Point Count

Survey Information				Number of Waterbirds		
Week	Date	Time	Tide Level	Individuals Recorded	Total	
1	1/2/2023	15:00	High	23	32	
	3/2/2023	9:00	Low	9		
2	7/2/2023	7:45	Low	24	37	
	10/2/2023	14:00	High	13		
3	13/2/2023	9:30	Low	14	40	
	17/2/2023	15:15	High	26		
4	21/2/2023	10:30	High	7	56	
	23/2/2023	9:00	Low	49		
				Survey Average	41.25	
				Baseline	February Average	61
					Winter Average	60.77

Appendix C Abundance of Representative Waterbirds from Point Count


Representative Species		Recorded Abundance (Feb 2023)					Baseline		
Common Name	Species Name	Week 1	Week 2	Week 3	Week 4		Average	Feb Average	Winter Average
Chinese Pond Heron	<i>Ardeola bacchus</i>	5	2	1	3		2.75	8.13	9.21
Eastern Cattle Egret	<i>Bubulcus coromandus</i>	0	3	10	3		4	2.38	3.77
Grey Heron	<i>Ardea cinerea</i>	4	8	7	11		7.5	15.75	12.82
Great Egret	<i>Ardea alba</i>	2	2	4	17		6.25	4.38	5.15
Little Egret	<i>Egretta garzetta</i>	10	11	7	7		8.75	11.5	14.36
Great Cormorant	<i>Phalacrocorax carbo</i>	3	6	9	12		7.5	8.63	7.08

Appendix D Survey Photos

<p>Photo 1 Works on current project at P4 (3/2/2023)</p>	<p>Photo 2 Concrete Blocks laid by DSD and damming at P2 (21/2/2023)</p>
	
<p>Photo 3 Slope construction by an unknown party at T3 near P6 (21/2/2023)</p>	<p>Photo 4 Accumulation of sediments at T3 (17/2/2023)</p>
	
<p>Photo 5 Fishing activities at P3</p>	<p>Photo 6 Great Cormorant at P1</p>
	

Figure 1

Transect and Point Count Location



- Proposed Shek Wu Hui Water Reclamation Plant
- 500m Survey Boundary
- Proposed Retained Water Mains
- Walk Transects
- Point Count Locations




Project Title:
 WSD Contract No. 3/WSD/20 -
 Reclaimed Water Supply to Sheung Shui and Fanling -
 Provision of EM&A (Ecological) Monitoring

Figure Title:
 Transect and Point Count Locations

Drawn by:	NT	Scale:	1:14,500 on A3
Checked By:	NT	Date:	5 July 2022
Approved by:	IV		
Figure Number:	Figure 1		Revision: 2

Figure 1a
Transect and Point Count Location (Zoomed In)



-  Proposed Shek Wu Hui Water Reclamation Plant
-  500m Survey Boundary
-  Proposed Retained Water Mains
-  Walk Transect
-  Point Count Locations



Project Title:
 WSD Contract No. 3/WSD/20 -
 Reclaimed Water Supply to Sheung Shui and Fanling -
 Provision of EM&A (Ecological) Monitoring

Figure Title:
 Transect and Point Count Locations (zoomed in)

Drawn by:	NT	Scale:	1:6,000	on A3
Checked By:	NT	Date:	5 July 2022	
Approved by:	IV			
Figure Number:	Figure 1a			Revision: 2