

JOB NO.: TCS01216/21

WSD Contract No.: 3/WSD/20 -

Reclaimed Water Supply to Sheung Shui and Fanling

MONTHLY ENVIRONMENTAL MONITORING & AUDIT Report (No.2) – January 2022

PREPARED FOR WATER SUPPLIES DEPARTMENT

Quality Index			
Date	Reference No.	Prepared By	Approved By
14 February 2022	TCS01216/21/600/R0022v2	Http	Phone
			TW Tam
		Martin Li	Environmental Team
		Environmental Consultant	Leader
T 7 •	D. (D	

Version	Date	Description
1	11 February 2022	First Submission
2	14 February 2022	Amended against IEC's comments

NATURE & TECHNOLOGIES (HK) LIMITED



科 技 環 保 (香 港)有 限 公 司 Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界北青衣担杆山路 12 號地段 Tel 電話: (852) 2877 3122 Fax 傳真: (852) 2511 0922 Email 電郵: enquiry@nt.com.hk Website 網址: http://www.nt.com.hk

Date: 14th February 2022

Project Manager Water Supplies Department Immigration Tower, 7 Gloucester Road, Wan Chai, Hong Kong Attn: Mr. Freeman Kei

Dear Sir,

Agreement No. CE67/2017(WS) Reclaimed Water Supply to Sheung Shi and Fanling – Investigation, Design and Construction Independent Environmental Checker (IEC) Services for Shek Wu Hui Water Reclamation Plant under Contract No. 3/WSD/20

Monthly EM&A Monitoring Report for January 2022

We refer to the monthly EM&A Report for January 2022 for WSD Contract No.: 3/WSD/20 – Reclaimed Water Supply to Sheung Shui and Fanling certified by the Environmental Team Leader on 13th January 2022. Please note we have no adverse comments on the captioned submission. The captioned submission is hereby verified in accordance with the requirement stipulated in Condition 3.4 of Environmental Permit No. FEP-01/470/2013.

Should you have any query, please feel free to contact the undersigned at 2877 3122 or at 6113 2368 (vegawong@nt.com.hk).

Yours Sincerely, For and on behalf of Nature & Technologies (HK) Limited

Vega Wong Independent Environmental Checker c.c.

- ET Leader -- AUES (Attn: Mr. T.W. Tam) [by Email: twtam@fordbusiness.com]
- Resident Engineer Binnies Hong Kong Limited (Attn: Mr. Chester Chan) [by Email: chancw@binnies.com]



EXECUTIVE SUMMARY

- ES.01 Water Supplies Department (WSD) is the Project Proponent and the Permit Holder of **Reclaimed Water Supply to Sheung Shui and Fanling** (hereinafter referred as "the Contract Works"), which is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- ES.02 In according with the Updated EM&A Manual stipulation and the location of Contract Works, only construction noise monitoring and waterbird of ecological monitoring are required during the construction phase of the Contract Works.
- ES.03 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on 24 November 2021. Also, construction activities under the Contract Works were commenced on 7 December 2021.
- ES.04 This is the 2nd monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from 1 to 31 January 2022 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.05 On 11th January 2022, ET was instructed to undertake the ecological waterbirds monitoring in accordance with the Updated EM&A Manual requirement. The waterbirds survey was commenced on 13th January 2022.
- ES.06 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Table ES-1Environmental monitoring activities in the Reporting Period

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Total Occasions during Reporting Period
Construction Noise	L _{eq(30min)} Daytime	4
Ecology	Waterbirds	3
Site Inspection / Audit	ET, the Contractor and RE joint site Environmental Inspection	4

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.07 In the Reporting Period, no construction noise limit level exceedance construction noise was recorded and no noise complaint (i.e. Action Level) was received. No action and limit level exceedance for waterbirds survey was recorded in the Reporting Period. No Notifications of Exceedances (NOEs) was issued to the Resident Engineer (RE), IEC and the Main Contractor. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

 Table ES-2
 Breach of Action and Limit (A/L) Levels in the Reporting Period

Environmental Monitoring		Action Limit		Event & Action		
Aspect	Parameters				Investigation	Corrective Actions
Construction Noise	Leq(30min) Daytime	0	0	0	0	0
Ecology	Waterbirds Abundance	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES.08 No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.



Table ES-3 Environmental Complaint Summaries in the Reporting Month

Depending Devied	Environmental Complaint Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature
1 – 31 January 2022	0	0	NA

ES.09 In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.10 No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4 Environmental Summons Summaries in the Reporting Month

Donortin a Dorio d	Envir	Environmental Summons Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 – 31 January 2022	0	0	NA	

Table ES-5Environmental Prosecution Summaries in the Reporting Month

Donorting Doriod	Enviro	Environmental Prosecution Statistics		
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 – 31 January 2022	0	0	NA	

REPORTING CHANGE

ES.11 No reporting change was made in the Reporting Period.

SITE INSPECTION

ES.12 Weekly site inspections to evaluate the site environmental performance have been carried out by the RE, ET and the Main Contractor on 6, 13, 21 and 27 January 2022. No non-compliance was noted during the site inspection. Furthermore, WSD representative attended site inspection on 21 January 2022. Additional, no site visit was undertaken by EPD or AFCD within the Reporting Period.

FUTURE KEY ISSUES

- ES.13 In coming month, piling works will be ongoing underway. Therefore, construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants or mobile noise barriers should be implemented in accordance with the EM&A requirement.
- ES.14 Raining season will come soon. To prevent muddy water or other water pollutants via site surface water runoff get into the rivers, mitigation measures such as temporary draining or wastewater treatment systems shall be to provide.
- ES.15 Moreover, the Contractor shall fully implement mitigation measures prevent dust emission.



TABLE OF CONTENTS

1.	INTRO	DUCTION	1
	1.1 B.	ACKGROUND	1
	1.2 R	EPORT STRUCTURE	1
2.	PROJE	CT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1 Pi	ROJECT ORGANIZATION	2
	2.2 C	ONSTRUCTION PROGRESS	3
	2.3 St	JMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3.	SUMM	ARY OF IMPACT MONITORING REQUIREMENTS	4
		ENERAL	4
	3.2 R	EQUIREMENT OF CONSTRUCTION NOISE MONITORING	4
	3.3 Lo	DCATION OF CONSTRUCTION NOISE IMPACT MONITORING	4
	3.4 E	VENT AND ACTION PLAN	4
	3.5 N	OISE MONITORING METHODOLOGY	5
		ONITORING PROCEDURE	5
	3.7 D	ATA MANAGEMENT AND DATA QA/QC CONTROL	5
		EQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING	6
	3.9 E	VENT ACTION PLAN	7
4.	CONST	TRUCTION NOISE MONITORING	9
	4.1 G	ENERAL	9
	4.2 R	ESULTS OF NOISE MONITORING	9
5.	ECOLO	OGY WATERBIRD MONITORING	10
		ENERAL	10
	5.2 R	ESULTS OF WATERBIRDS SURVEY	10
6.	WASTE	E MANAGEMENT	12
••		ENERAL WASTE MANAGEMENT	12
		ECORDS OF WASTE QUANTITIES	12
7.		SPECTION	13
/.		EQUIREMENTS	13
		NDINGS / DEFICIENCIES DURING THE REPORTING MONTH	13
0			
8.		ONMENTAL COMPLAINT AND NON-COMPLIANCE	14
	8.1 Ei	NVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	14
9.	IMPLE	MENTATION STATUS OF MITIGATION MEASURES	15
	9.1 G	ENERAL REQUIREMENTS	15
		ENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	15
	9.3 K	EY ISSUES FOR THE COMING MONTH	15
10.	CONCI	LUSIONS AND RECOMMENDATIONS	16
	10.1	Conclusions	16
	10.2	RECOMMENDATIONS	16



- TABLE 2-3-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
- TABLE 3-4-1
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 3-5-1
 EQUIPMENT OF NOISE IMPACT MONITORING
- TABLE 3-8-1MONITORING OF MEASURES TO MINIMIZE DISTURBANCE TO WATERBIRDS ON THE NG
TUNG, SHEUNG YUE AND SHEK SHEUNG RIVERS

AUES

- TABLE 3-9-1
 ECOLOGICAL MONITORING STATIONS
- TABLE 3-10-1
 EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE MONITORING
- TABLE 3-10-2
 EVENT AND ACTION PLAN OF ECOLOGICAL (WATERBIRDS) MONITORING
- TABLE 4-2-1
 Summaries of Noise Monitoring Results of CP-KTN-NMS5
- TABLE 5-1-1
 REPRESENTATIVE WATERBIRDS
- TABLE 5-2-1
 TOTAL BIRD SPECIES AND ABUNDANCE IN THE REPORTING MONTH
- TABLE 5-2-2
 ABUNDANCE OF REPRESENTATIVE WATERBIRDS IN THE REPORTING MONTH
- TABLE 6-2-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-2-1SITE OBSERVATIONS
- TABLE 8-1-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-1-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-1-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

- APPENDIX A LOCATION OF SHEK WU HUI WATER RECLAMATION PLANT
- APPENDIX B PROJECT ORGANIZATION
- APPENDIX C MASTER CONSTRUCTION PROGRAM
- APPENDIX D DESIGNATED NOISE MONITORING STATION LOCATION
- APPENDIX E VALID CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT
- $\label{eq:appendix} Appendix \ F \qquad Monitoring \ Schedule \ of the Reporting \ Month \ and \ Coming \ Month$
- APPENDIX G DATABASE OF MONITORING RESULT
- APPENDIX H GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX I MONTHLY SUMMARY WASTE FLOW TABLE
- APPENDIX J IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
- APPENDIX K WATERBIRDS SURVEY REPORT FOR THE REPORTING MONTH

1. INTRODUCTION

1.1 BACKGROUND

- 1.1.1 Water Supplies Department (WSD) is the Project Proponent of Utilization of Treated Sewage Effluent (TSE) from Shek Wu Hui Sewage Treatment Works. On 30th July 2021, China Geo-Engineering Corporation (hereinafter named as "the Main-Contractor") was awarded WSD Contract Works 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling (hereinafter referred as "the Contract Works").
- 1.1.2 The major work of the Contract Works is to construct the Shek Wu Hui Water Reclamation Plant. Location of Shek Wu Hui Water Reclamation Plant is shown in *Appendix A*. For the Contract Works, Shek Wu Hui Water Reclamation Plant construction is a Designated Project to be implemented under Further Environmental Permit number FEP-01/470/2013 (hereinafter referred as "the FEP-01/470/2013" or "the FEP").
- 1.1.3 Pursuant to the FEP stipulation, the Main Contractor has commissioned Action-United Environmental Services & Consulting (hereinafter referred as "AUES") as Environmental Team (hereinafter referred as "ET") perform relevant EM&A programme and as well as the associated duties.
- 1.1.4 As part of the EM&A programme, Baseline Monitoring Report which determined Action and Limit Levels (A/L Levels) based on the baseline data, has been verified by Independent Environmental Checker (IEC) and submitted to EPD endorsement on *24 November 2021*. Also, construction activities of the Contract were commencement on *7 December 2021*.
- 1.1.5 This is 2nd monthly EM&A report to presenting the monitoring results and inspection findings from *1* to *31 January 2022* of the Reporting Period.

1.2 REPORT STRUCTURE

1.2.1 The report was structured into the following sections:-

-	6
Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Impact Monitoring Requirements
Section 4	Construction Noise Monitoring
Section 5	Ecology Waterbirds Monitoring
Section 6	Waste Management
Section 7	Site Inspections
Section 8	Environmental Complaints and Non-Compliance
Section 9	Implementation Status of Mitigation Measures
Section 10	Conclusions and Recommendations

2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 **PROJECT ORGANIZATION**

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.1.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
 - Supervise the Contractor's activities and ensure that the requirements in the Contract Works Specific EM&A Manual are fully complied with;
 - Inform the Contractor when action is required to reduce impacts in accordance with the Even and Action Plans;
 - Employ an IEC to audit the results of the EM&A works carried out by the ET; and
 - Comply with the agreed Event Contingency Plan in the event of any exceedance.

The Main Contractor

- 2.1.5 The Main Contractor is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main Contractor with respect to EM&A are:
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
 - Provide assistance to ET in carrying out monitoring and auditing;
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
 - Implement measures to reduce impact where Action and Limit levels are exceeded; and
 - Adhere to the agreed procedures for carrying out compliant investigation.

Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
 - Set up all the required environmental monitoring stations;
 - Monitor various environmental parameters as required in the EM&A Manual;
 - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
 - Carry out site inspection to investigate and audit the Contractors' site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
 - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;
 - Report on the EM&A results to the IEC, Contractor, the ER and EPD or its delegated representative;
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of



Action and Limit levels in accordance with the Event and Action Plans;

- Undertake regular and ad-hoc on-site audits / inspections and report to the Contractor and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
 - Review the EM&A works performed by the ET (at not less than monthly intervals);
 - Audit the monitoring activities and results (at not less than monthly intervals);
 - Report the audit results to the ER and EPD in parallel;
 - Review the EM&A reports (monthly summary reports) submitted by the ET;
 - Review the proposal on mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
 - Check the mitigation measures submitted by the Contractor in accordance with the Event and Action Plans;
 - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
 - Report the findings of site inspections and other environmental performance reviews to ER and EPD;
 - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
 - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

2.2 CONSTRUCTION PROGRESS

•

- 2.2.1 In the Reporting Period, major construction activities of the Contract Works are listed in below. Moreover, a master construction program is enclosed in *Appendix C*.
 - Site formation works
 - Piling Work

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.3.1 To according with the EP stipulation, the required documents has submitted to EPD for retention as listed below:
 - Project Location Plans;
 - Updated Environmental Monitoring and Audit Manual of Project Specific (*TCS01176/21/600/R0012v2*); and
 - Baseline Monitoring Report (*TCS01216/21/600/R0017v3*) for the Project.
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project is presented in *Table 2-3-1*.

 Table 2-3-1
 Status of Environmental Licenses and Permits

		Licence/Permit Status		
Item	Description	Ref. no.	Effective Date	Expiry Date
1	Air Pollution Control	Notification was made	3 Aug 2021	Till the
	(Construction Dust) Regulation	on 3 Aug 2021		Contract ends
2	Waste Disposal Regulation –	Account No.: 7041397	8 Aug 2021	Till the
	Billing Account for Disposal of			Contract ends
	Construction Waste			
3	Chemical Waste Producer	Application was made	3 Aug 2021	Till the
	Registration	on 3 Aug 2021		Contract ends
4	Water Pollution Control	Discharge Licence No.:	17 Nov 2021	30/11/2026
	Ordinance – Discharge Licence	WT00039707-2021		
5	Construction Noise Permit	CNP No.	24 Nov 2021	23 Feb 2022
		GW-RN0857-21		



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 According to the Updated EM&A Manual and the location of the Contract Works, only construction noise monitoring and waterbirds ecological of environmental monitoring are related the Contract Works during the construction phase. Details requirement of noise and waterbirds ecological impact monitoring are presented sub-sections as below.

3.2 **REQUIREMENT OF CONSTRUCTION NOISE MONITORING**

- 3.2.1 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), $L_{eq(5min)}$ measurement will be carried out in accordance with the CNP requirements. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
- 3.2.2 Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.3 LOCATION OF CONSTRUCTION NOISE IMPACT MONITORING

- 3.3.1 According to the Updated EM&A Manual of CEDD Contract No. NDO 14/2018 Advance and *First Stage Works of Kwu Tung North and Fanling North New Development Areas*, four noise sensitive receivers are designated on Fanling North New Development Areas for construction noise monitoring.
- 3.3.2 According to the geographic location of proposed Shek Wu Hui Water Reclamation Plant and all the recommended designated construction noise monitoring stations, only the designated noise monitoring station CP-KTN-NMS5 (prior named "CP-NMS7") shown in *Appendix D*, is located near the proposed Shek Wu Hui Water Reclamation Plant within 300m (distance about 110m). Therefore, the designated noise monitoring station CP-KTN-NMS5 is recommended for the Contract Works to undertake construction noise monitoring. If the recommended noise monitoring location CP-KTN-NMS5 not available, the ET shall propose alternative monitoring locations/additional monitoring locations and seek approval from the Supervisor of the proposal. When alternative/new monitoring location is proposed, the monitoring location shall be chosen based on the following criteria:
 - (i) at locations close to the major site activities which are likely to have noise impacts;
 - (ii) close to the noise sensitive receivers; and
 - (iii) for monitoring locations located in the vicinity of the sensitive receivers, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- 3.3.3 The construction noise monitoring station shall normally be at a point 1 m from the exterior of the sensitive receivers building façade and be a position 1.2m above the ground. If there is problem with access to the normal monitoring position, an alternative position may be chosen, and a correction to the measurements shall be made to the free field measurements. The ET shall agree with the Supervisor on the monitoring station that is chosen for impact monitoring.

3.4 ACTION AND LIMIT LEVEL FOR CONSTRUCTION NOISE

3.4.1 The Action and Limit levels for construction noise are defined in *Table 3-4-1*. Should non-compliance of the criteria occur, action in accordance with the Action Plan which shown in Section 4 of this report, shall be carried out.



Table 3-4-1 Action and Limit Levels for Construction Noise

Manitaring Lagation	Action Level	Limit Level in dB(A)	
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays		
CP-KTN-NMS5	When one or more documented complaints are received	75 dB(A) ^{Note 1}	
Note 1: If works are to be carried out during restricted hours, the conditions stipulated in th construction noise permit issued by the NCA have to be followed.			

3.5 NOISE MONITORING METHODOLOGY

Monitoring Equipment

3.5.1 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications was used for carrying out the noise monitoring. Noise equipment used for impact monitoring is listed in *Table 3-5-1*.

 Table 3-5-1
 Equipment of Noise Impact Monitoring

Equipment	Model
Integrating Sound Level Meter	Rion NL – 52
Calibrator	B&K 4231

Remark: Sound level meter IEC 60651:1979 (Type 1) was replaced by 60672 (Type 1) in 2002 (Ref: <u>https://webstore.iec.ch/publication/17086</u>

3.5.2 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The valid calibration certificates of the monitoring equipment are shown in *Appendix E*.

3.6 MONITORING PROCEDURE

- 3.6.1 All noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30min) in six consecutive Leq_(5min) measurements was used as the monitoring parameter for the time period between 07:00-19:00 hours during the baseline monitoring.
- 3.6.2 In general, the sound level meter would be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone was pointed to the site with the microphone facing perpendicular to the line of sight. The windshield would be fitted for all measurement. Where a measurement was to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement was to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.3 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements would be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.4 Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed would be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.7.1 The monitoring data recorded in the equipment would be downloaded directly from the equipment at each monitoring day. The downloaded monitoring data would input into a computerized database properly maintained and handled by the ET's in-house data recording and management system.



3.8 **REQUIREMENT OF WATERBIRDS ECOLOGICAL IMPACT MONITORING**

- 3.8.1 Where development under the NDAs project is undertaken within 200m (the maximum distance at which it is predicted there may be some disturbance, and hence a reduction in numbers, of large waterbirds) of the Ng Tung, Sheung Yue and Shek Sheung Rivers and Long Valley the monitoring protocol detailed in the updated EM&A Manual Table 12.1 should be followed. A transect should be undertaken throughout the sections of the rivers where NDA construction activities are proposed; as the sensitive receivers (large waterbirds) are easily visible, the transect route needs only follow one bank of the rivers. The transect route should remain the same during the different phases in order to ensure that data are comparable. Monitoring of large waterbirds should be conducted in pre-construction, construction and operational phases of the concerned development.
- 3.8.2 The proposed Shek Wu Hui Water Reclamation Plant location is located less than 200m to Ng Tung River, Sheung Yue River and Shek Sheung River, waterbirds ecological monitoring included pre-construction (i.e. baseline), construction (i.e. impact) and post-construction (i.e. operating) should be requires. The detailed monitoring protocol is listed in *Table 3-8-1*.

Tung, Sneung Yue and Snek Sneung Kivers				
Phase	Methodology			
Pre-construction (baseline)	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels for 12 months prior to the commencement of construction.			
Construction Weekly transect at both high and low tides to identify and enumerate a bird species utilising the river channels and identify any sources of acture or potential disturbance to birds due to construction activities throughout the construction period.				
Post-construction	Weekly transect at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to operational activities for 12 months following the completion of the construction period.			

Table 3-8-1Monitoring of Measures to Minimize Disturbance to Waterbirds on the Ng
Tung, Sheung Yue and Shek Sheung Rivers

3.8.3 Waterbirds ecological baseline monitoring at Ng Tung River, Sheung Yue River and Shek Sheung River was conducted by DSD between *December 2017* and *June 2019* (total 19 months baseline monitoring), in compliance with the Updated EM&A Manual. Thus, the action and limit levels and responses to evidence of disturbance to waterbirds using in Ng Tung, Sheung Yue and Shek Sheung Rivers will be made reference during construction phase of the Project.

3.9 MONITORING METHODOLOGY FOR WATERBIRDS ECOLOGICAL IMPACT MONITORING

3.9.1 Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in Appendix K and summarized in *Table 3-9-1*.

Monitoring Stations	Descriptions	Influenced by Tidal Action	
Transect T1			
Transect T2			
Point Count Location P1	Along Ng Tung Divor	No	
Point Count Location P2	Along Ng Tung River	No	
Point Count Location P3			
Point Count Location P4			
Point Count Location P5	At Shek Sheung River	No	
1 onit Count Location 1 5	(Low-flow Channel)	110	
Transect T3	Along Shek Sheung River &	Yes	
	Sheung Yue River	105	
Point Count Location P6	At Shek Sheung River	Yes	
Point Count Location P7	At Intersection between Sheung	Yes	
1 onit Count Location 1 7	Yue and Shek Sheung River	105	

Table 3-9-1Ecological Monitoring Stations

- 3.9.2 Surveys will be conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 3.9.3 All avifauna species that were seen or heard would be identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.
- 3.9.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.

3.10 EVENT ACTION PLAN

<u>Noise</u>

3.10.1 Should non-compliance of the construction noise criteria occur, action in accordance with the Action Plan in **Table 3-10-1** shall be carried out.

Event	Action							
Event	ET IEC ER Contra		Contractor					
Action Level	1.	5	1.	Review the	1.	1	1.	Submit noise
Exceedance		and Contractor;		monitoring data		of notification		mitigation
	2.	Carry out		submitted by the		of failure in		proposals to
		investigation;		ET;		writing;		the ER and
	3.	Report the results of	2.	Review the	2.	•		IEC and copy
		investigation to the		construction		Contractor;		to the ET;
		IEC, ER and			3.	-	2.	Implement
		Contractor;		proposed remedial		Contractor to		noise
	4.	Discuss with the		measures by the		propose		mitigation
		Contractor and		Contractor, and		remedial		proposals.
		formulate remedial		advise the ET and		measures for		
		measures;		ER if the proposed		the analyzed		
	5.	Increase monitoring		remedial measures		noise problem;		
		frequency to check			4.	Ensure		
		mitigation		sufficient;		remedial		
		effectiveness.	3.	Supervise the		measures are		
				implementation of		properly		
	-			remedial measures.		implemented.		
		Identify sources.	1.	Discuss amongst	1.	1	1.	
Exceedance	2.	Inform IEC, ER,		the ER, ET and		of notification		immediate
		EPD and Contractor;		Contractor on the		of exceedance		action to
	3.	Repeat		potential remedial		in writing;		avoid
		measurements to		actions;	2.	Notify the		further
		confirm findings;	2.	Review the		Contractor.		exceedance
	4.	Increase the		Contractor's	3.	Require the	2.	Submit
		monitoring		remedial action		Contractor to		proposals fo
		frequency;		whenever		propose		remedial
	5.	Carry out analysis of		necessary to assure		remedial		action to the
		the Contractor's		their effectiveness		measures for		ER and IEC
		working procedures		and advise the ER		the analyzed		and copy to
		with the ER and \tilde{a}	_	accordingly;		noise problems;		the ET within
			3.	1	4.	Ensure		3 working
		determine possible		implementation of		remedial		days o
		mitigations to be		remedial measures.		measures are		notification;
		implemented;				properly	3.	Implement
	6.	Inform IEC, ER,			_	implemented;		the agreed
		EPD and Contractor			5.	If exceedance		proposals;
		the causes and				continues,	4.	Resubmit

Table 5-10-1 Event and Action Plan for Construction Noise	Table 3-10-1	Event and Action Plan for Construction Noise
---	--------------	---

 $\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Log(201)\label{eq:label} Log(201)\label{eq$



E 4		Action		
Event	ET	IEC	ER	Contractor
	 actions taken for the exceedances; 7. Assess the effectiveness of the Contractor's remedial action with the ER and keep the IEC informed of the results; 8. If exceedance stops, cease additional monitoring. 		consider what portion of work is responsible and instruct the Contractor to stop that portion of works until the exceedance is abated.	proposals if problems still not under control; stop the relevant portion of works as determined by the ER until the exceedance is abated.

Waterbird of Ecological

3.10.2 Should any exceedance encountered during construction phase, action in accordance with the Action Plan listed in *Table 3-10-2* shall be carried out.

Table 3-10-2	Event and Action Plan of Waterbirds of Ecological
	Letter and the first of the action of the action of the second ground

Action Level Response Limit Level Response						
	Response	Limit Level	Response			
Construction Phase						
Decline in numbers	Investigate cause and	Decline in numbers	Investigate cause and			
of all waterbird	if cause identified as	of all waterbird	if caused identified as			
species relative to	related to NDAs	species relative to	related to NDAs			
numbers during	project instigate	numbers during	project instigate			
Baseline Monitoring	remedial action to	Baseline Monitoring	remedial action.			
such that the Action	remove or reduce	such that the Limit	Review and adjust			
Level response is	source of	Level response is	LVNP management			
triggered.	disturbance.	triggered.	measures to improve			
			conditions for			
			affected species.			
Decline in numbers	Investigate cause and	Decline in numbers	Investigate cause and			
of any one waterbird	if cause identified as	of any one waterbird	if caused identified as			
species occurring in	related to NDAs	species occurring in	related to NDAs			
significant numbers*	project instigate	significant numbers*	project instigate			
during Baseline	remedial action to	during Baseline	remedial action.			
Monitoring such that	remove or reduce	Monitoring such that	Review and adjust			
the Action Level	source of	the Limit Level	LVNP management			
response is triggered.	disturbance.	response is triggered.	measures to improve			
			conditions for			
			affected species.			

Waterbird numbers refer to combined numbers using the channels



4. CONSTRUCTION NOISE MONITORING

4.1 GENERAL

4.1.1 The noise monitoring schedule is presented in *Appendix* F and the monitoring results are presented in the following sections.

4.2 **RESULTS OF NOISE MONITORING**

4.2.1 In the Reporting Period, a total of 4 occasions noise monitoring were carried out at the designated location CP-KTN-NMS5. The sound level meter was set in free-field situation, and therefore, façade correction (+3dB) is added according to acoustical principles and EPD guidelines. The noise monitoring results at the designated locations are summarized in *Tables* 4-2-1. The detailed noise monitoring data is presented in *Appendix G* and the relevant graphical plot shown in *Appendix H*.

Table 4-2-1	Summaries of Noise Monitoring Results of CP-KTN-NMS5
-------------	--

Date	Start Time	$L_{Aeq30min}(dB(A))$
7-Jan-22	11:20	62
12-Jan-22	13:50	59
19-Jan-22	11:18	61
25-Jan-22	15:40	61
Limit Level		75 dB(A)

Note: façade correction +3dB has added according to acoustical principles and EPD guidelines

- 4.2.2 During construction noise monitoring, no rain was encountered and wind speed is below 5m/s and gusts not exceeding 10m/s.
- 4.2.3 As shown in *Table 4-2-1*, the noise level measured at the designated monitoring location was below 75dB(A). Furthermore, there were no noise complaints (Action Level exceedance) received by the RE, Contractor, WSD or EPD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was therefore required.
- 4.2.4 During the reporting period, no construction work was carried out during restricted hours.

5. ECOLOGY WATERBIRD MONITORING

5.1 GENERAL

- 5.1.1 Ecological monitoring for waterbirds shall be performed as transects and point count surveys along Ng Tung River, Sheung Yue River and Shek Sheung River in accordance with general surveying practices.
- 5.1.2 The surveying shall be undertaken by a qualified ecologist and he/she shall be a member of the ET. Throughout the construction period, weekly transect shall be conducted at both high and low tides to identify and enumerate all bird species utilising the river channels and identify any sources of actual or potential disturbance to birds due to construction activities.
- 5.1.3 Since occurrence of waterbirds has distinctive seasonal pattern, the construction phase data for all waterbirds and representative waterbirds shall be compared with the baseline data for the respective month and season. Total number of Waterbirds and six representative Waterbird species are used as an indicator of the level disturbance to water birds at each of the survey location. The representatives of waterbirds are listed in *Table 5-1-1*.

Species Name	Common Name	Chinese Name
Egretta garzetta	Little Egret	小白鷺
Ardea alba	Great Egret	大白鷺
Ardea cinerea	Grey Heron	蒼鷺
Ardeola bacchus	Chinese Pond Heron	池鷺
Bubulcus coromandus	Eastern Cattle Egret	牛背鷺
Phalacrocorax carbo	Great Cormorant	普通鸕鷀

Table 5-1-1Representative Waterbirds

5.2 **RESULTS OF WATERBIRDS SURVEY**

- 5.2.1 As instructed by the Main Contractor, the waterbirds survey was commenced in the week of 10 January 2022. Three (3) occasion of waterbirds survey were conducted in the Reporting Month.
- 5.2.2 Abundance and diversity of key waterbirds species in the Reporting Month are summarized in **Table 5-2-1** and **Table 5-2-2**.

 Table 5-2-1
 Total Bird Species and Abundance in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	30	225
Waterbirds	11	105

Table 5-2-2 Total Bird Species and Abundance in the Reporting Month

Common Name	Species Name	Chinese Name	Abundance
Chinese Pond Heron	Ardeola bacchus	池鷺	4
Eastern Cattle Egret	Bubulcus coromandus	牛背鷺	9
Grey Heron	Ardea cinerea	蒼鷺	20
Great Egret	Ardea alba	大白鷺	11
Little Egret	Egretta garzetta	小白鷺	33
Great Cormorant	Phalacrocorax carbo	普通鸕鷀	16

- 5.2.3 The result was compared with the monthly baseline data and it is found that all Waterbirds, and all representative Waterbirds aside from Eastern Cattle Egret have declined in numbers. In addition, all Waterbirds and all representative Waterbirds have declined in numbers as compared to the seasonal baseline data.
- 5.2.4 A table showing the waterbirds abundance comparison with baseline data was provided in **Appendix K**. (Appendix C of the waterbirds survey report).

- 5.2.5 As the anthropogenic activities recorded near the survey transects such as fishing and remote boating have been similar to those recorded in Monthly EM&A Reports of DSD Shek Wu Hui Effluent Polishing Plant Main Works Stage 1. Thus, the significant decline in all Waterbirds, Chinese Pond Heron and Grey Heron is unlikely to be caused by construction activities during the reporting month.
- 5.2.6 Since the cause of abundance decline was considered unlikely due to the Project, no action and limit level exceedance was considered triggered in the Reporting Month.
- 5.2.7 The details of the waterbirds survey for the Reporting Month can be referred to the full waterbirds survey report provided in **Appendix K**.



6. WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-2-1* and *6-2-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials were reused on-site as far as practicable.

Table 6-2-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
C&D Materials (Inert) (in '000m ³)	0.3031	-
Reused in this Contract (Inert) (in '000 m ³)	0	-
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	0	-
Disposal as Public Fill (Inert) (in '000 m ³)	0.3031	TM38

Table 6-2-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-
Recycled Paper / Cardboard Packing ('000kg)	0	-
Recycled Plastic ('000kg)	0	-
Chemical Wastes ('000kg)	0	-
General Refuses ('000m ³)	0.0016	NENT

7. SITE INSPECTION

7.1 **REQUIREMENTS**

7.1.1 According to the approved Updated EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

- 7.2.1 In the Reporting Month, weekly regular site inspection by the RE, the Main Contractor and ET was carried out on *6*, *13*, *21* and *27 January 2022* to evaluate site environmental performance of the Contract Works. During the four occasion site inspections, no non-compliance was noted.
- 7.2.2 The findings/deficiencies of the Contract Works observed that during the weekly site inspection are listed in *Table 7-2-1*.

Date	Findings / Deficiencies	Follow-Up Status
29 Dec 2021	• All soil stockpiles if greater than 50m3, it shall cover with plastic sheets and maintenance to prevent fine particles soil emission	Stockpile was removed.
	• Although dust general mitigation measures have been provided, however dust emission is observed during piling work underway. Enhancement dust mitigation measures e.g. piling work area increase watering frequencies or the mouth of piling borehole covering impervious sheets.	General refuse was removed.
	• General refuse observed on existing ground. Waste skip shall be to provide for storage.	Impervious sheet was provided to reduce dust impact during piling work
6 Jan 2022	• Chemical containers should be placed inside drip tray to avoid land contamination	Chemical containers were removed.
13 Jan 2022	• The Contractor should remove the stagnant water inside the drip tray and provide a stopper for the drip tray to avoid any leakage of spilled chemical.	Stagnant water was removed and a stopper was provided for the drip tray.
21 Jan 2022	• Free-standing chemical containers should be placed inside drip tray.	Chemical containers were removed from site area.
27 Jan 2022	• No adverse environmental issue was observed during site inspection.	NA

Table 7-2-1Site Observations



8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

8.1.1 For the Contract Works, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 8-1-1, 8-1-2* and *8-1-3*.

Table 8-1-1 Statistical Summary of Environmental Complaints

Domenting Devied	Environmental Complaint Statistics						
Reporting Period	Frequency	Cumulative	Complaint Nature				
1 – 31 January 2022	0	0	NA				

Table 8-1-2 Statistical Summary of Environmental Summons

Departing Davied	Environmental Summons Statistics						
Reporting Period	Frequency	Cumulative	Complaint Nature				
1 – 31 January 2022	0	0	NA				

Table 8-1-3 Statistical Summary of Environmental Prosecution

Domonting Donio d	Environmental Prosecution Statistics						
Reporting Period	Frequency	Cumulative	Complaint Nature				
1 – 31 January 2022	0	0	NA				

9. IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved Updated EM&A Manual covered the issues of dust, noise, water, ecological and waste and they are summarized presented in *Appendix J*.
- 9.1.2 The Contract Works shall be implementing the required environmental mitigation measures according to the approved Updated EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Main Contractor in this Reporting Month are summarized in *Table 9-1-1*.

Table 9-1-1	Environmental witigation weasures
Issues	Environmental Mitigation Measures
Water Quality	• Wastewater to be treated by filtration system such as sedimentation tank and storage on-site. After Wastewater Discharge Permit is obtained to carry out dispose.
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking or excavation works Soil stockpile greater than 50m³ has cover with plastic sheets
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Shut down the plants when not in used.
Waste and Chemical Management	Follow requirements and procedures of the "Trip-ticket System"The site was generally kept tidy and clean.

Table 9-1-1Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 9.2.1 The construction works under the Contract Works in the coming month are listed below:
 - Site formation works
 - Piling Work

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month for the Contract Works include:
 - Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 9.3.2 The Main contractor should pay special attention on noise and dust and water quality mitigation measures and fully implement according to the ISEMM of the approved Updated EM&A Manual.



10. CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 2nd monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 31 January 2022.
- 10.1.2 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 10.1.3 Waterbirds of Ecology survey was commenced on *13 January 2022*. Three occasions of the weekly waterbirds survey has been taken in the Reporting Period. No significant in numbers of all waterbird species relative to numbers or any one waterbird species occurring compared with *"the month of January" of* Baseline Monitoring periods such that no triggered the Action or Limit Levels.
- 10.1.4 No documented complaint, notification of summons or successful prosecution was received by either the RE or CEDD or the Main Contractor.
- 10.1.5 Weekly site inspection by the RE, ET and the Main Contractor had carried out on *6*, *13*, *21* and *27 January 2022*. The mitigation measures implemented was considered satisfactory. No non-compliance observed during the site inspection.


10.2 RECOMMENDATIONS

- 10.2.1 During dry season and in consideration of construction site under the Contract Works is located adjacent to villages, the Main Contractor should fully implement air quality mitigation measures to reduce construction dust emission.
- 10.2.2 Construction noise would be a key environmental issue during construction work of the Contract Works. Noise mitigation measures such as using quiet plants should be implemented in accordance with the approved Updated EM&A Manual requirement.
- 10.2.3 In addition, all effluent discharge shall complied with discharge permits stipulation.
- 10.2.4 Moreover, mosquito control should be implemented to prevent mosquito breeding on site; and daily cleaning and weekly tidiness shall be properly performed.



Appendix A

Location of Shek Wu Hui Water Reclamation Plant



File Name Y:\Daily Work\02 From other HK Projects\401582 -Tender Drawing\DWG\401582-B&V-WRP-GN-201




Appendix B

Project Organization



Project Organization Chart





Contact Details of Key Personnel for the Project

AUES

Legend:

WSD (Employer) – Water Supplies Department
Binnies (Engineer Representative) – Binnies Hong Kong Limited
CGC (Main Contractor) –China Geo-Engineering Corporation
N&T (IEC) –Nature & Technologies (HK) Limited
AUES (ET) – Action-United Environmental Services and Consulting (AUES)



Appendix C

Master Construction Program

ID	Task Name		Duration	Start	Finish	TRA	Notes	Q2 03 04	2022 Q1 Q2 Q3 Q4	2023 Q1 Q2 Q3 Q
1	Contract Key Dates		1676 days	Jul 30 '21	Mar 1 '26					
2	Contract Date		1 day	Jul 30 '21	Jul 30 '21					
3	Starting Date		1 day	Jul 30 '21	Jul 30 '21					
4	Contract Period		1675 days	Jul 31 '21	Mar 1 '26					
5	Section 1 - Shek Wu Hui	Water Reclamation Plant (SWHWRP)	791 days	Jul 31 '21	Sep 29 '23					
6	Section 2 - Landscaping v	works of SWHWRP	791 days	Jul 31 '21	Sep 29 '23					
7	Section 3 - Modification	of Table Hill Reclaimed Water Service Reservoir	791 days	Jul 31 '21	Sep 29 '23					
8	Section 4 - Mainlaying w	orks in part 3 of the Site	791 days	Jul 31 '21	Sep 29 '23					
9	Section 5 - Mainlaying w	orks in part 4 of the Site	1095 days	Jul 31 '21	Jul 29 '24					
10	Section 6 - Mainlaying w	orks in part 5 of the Site	1279 days	Jul 31 '21	Jan 29 '25					
11	Section 7 - Mainlaying w	orks in part 6 of the Site	1522 days	Jul 31 '21	Sep 29 '25					
12	Section 8 - Mainlaying w	orks in part 7 of the Site & remaining WM works	1675 days	Jul 31 '21	Mar 1 '26					
13	Section 9 - Conversion w	orks of reclaimed water	1675 days	Jul 31 '21	Mar 1 '26					
14	Contract Completion date		0 days	Mar 1 '26	Mar 1 '26					
15										
16	Preliminary & General		1062 days	Jul 30 '21	Jun 25 '24					
17	Submission of Draft Safety F	Plan	14 days	Jul 30 '21	Aug 12 '21					
18	Submission of Draft Environ	mental Management Plan	14 days	Jul 30 '21	Aug 12 '21					
19	Submission of Sub-contract	or Management Plan	14 days	Jul 30 '21	Aug 12 '21					
20	Notification & request for U	IU record from utility undertakers	14 days	Jul 30 '21	Aug 12 '21					
21	Submission and acceptance	of selection procedure for supplier	29 days	Aug 3 '21	Aug 31 '21					
22	Submission and acceptance	of selection procedure for subcontractor	35 days	Aug 3 '21	Sep 6 '21					
23	Agreement on preliminary of	office layout	35 days	Aug 12 '21	Sep 15 '21					
24	Provision of Project Manag	er's Accommodation	152 days	Sep 10 '21	Feb 8 '22					
25	Submission and acceptar	nce of subletting package	14 days	Sep 10 '21	Sep 23 '21					
26	Selection of Subcontract	or	18 days	Sep 24 '21	Oct 11 '21					
27	Erection of Project Mana	ager's Accommodation	120 days	Oct 12 '21	Feb 8 '22					
28	Selection of Traffic Consult	ant	1027 days	Sep 3 '21	Jun 25 '24					
29	Submission and acceptar	nce of subletting package	14 days	Sep 3 '21	Sep 16 '21			•		
30	Selection of traffic consu	ıltant	13 days	Sep 17 '21	Sep 29 '21					
31	XP application for differe	ent Sections	1000 days	Sep 30 '21	Jun 25 '24					
32	TTA application for differ	rent Sections	1000 days	Sep 30 '21	Jun 25 '24					
33	Selection of Concrete Supp	lier	29 days	Sep 6 '21	Oct 4 '21			н		
34	Submission and acceptar	nce of subletting package	9 days	Sep 6 '21	Sep 14 '21					
35	Selection of concrete sup	oplier	20 days	Sep 15 '21	Oct 4 '21					
36	Selection of Subcontractor	for Excavation and ELS Works at SWHWRP	42 days	Oct 7 '21	Nov 17 '21					
37	Submission and acceptar	nce of subletting package	21 days	Oct 7 '21	Oct 27 '21					
38	Selection of subcontract	or	21 days	Oct 28 '21	Nov 17 '21			1 I I I I I I I I I I I I I I I I I I I		
39	Selection of Subcontractor	for Structural Works	39 days	Dec 1 '21	Jan 8 '22			,	-	
40	Submission and acceptar	nce of subletting package	21 days	Dec 1 '21	Dec 21 '21				-	
41	Selection of subcontract	or	18 days	Dec 22 '21	Jan 8 '22				Ť	
42	Selection of Subcontractor	for Mainlaying Works	35 days	Dec 1 '21	Jan 4 '22			,	-	
43	Submission and acceptar	nce of subletting package - open trench	21 days	Dec 1 '21	Dec 21 '21					
44	Selection of subcontract	or - open trench	14 days	Dec 22 '21	Jan 4 '22				Ť	
45	Submission and acceptar	nce of subletting package - trenchless	21 days	Dec 1 '21	Dec 21 '21					
46	Selection of subcontract	or - trenchless	14 days	Dec 22 '21	Jan 4 '22				Ť	
47										
48	Section 1 & 2 - Construction of	f SWHWRP and Landscaping Works	764 days	Aug 27 '21	Sep 29 '23					
		Task	tive Task		Manual Summar	ry Rolli	110	External Milestone	\$	Manual Progress
_ .			tive Milestone		Manual Summa		м _Р	Deadline	•	Manual 1 10g1035
	: 3WSD20 Programme	*				r y	г	Critical	•	
Date: 1	Nov 29 '21		tive Summary		Start-only Finish only		-			
			ual Task		Finish-only		3	Critical Split		
		Project Summary Dura	tion-only		External Tasks			Progress		



	Task Name	Duration	Start	Finish	TRA	Notes	Q2 Q3 Q	2022 2023 Q4 Q1 Q2 Q3 Q4 Q1 Q
49	Access Date (part 1 of the Site)	1 day	Aug 27 '21	Aug 27 '21	_		Ь	$ \begin{vmatrix} \cdot & \cdot & \cdot \\ \cdot & \cdot & \cdot \\ \end{vmatrix} $
50	Site clearance	7 days	Aug 28 '21	Sep 3 '21			5	
51	Initial survey	7 days	Sep 4 '21	Sep 10 '21			*	
52	Installation of monitoring instruments and take initial readings	28 days	Nov 1 '21	Nov 28 '21				
53	Environmental baseline montioring by ET	33 days	Nov 4 '21	Dec 6 '21				
54	Foundation Works - RWPS	251 days	Aug 31 '21	May 8 '22			· · · · ·	
55	Submission and approval of subletting package for pre-drilling works	7 days	Aug 31 '21	Sep 6 '21			I	
56	Selection of pre-drilling subcontractor	13 days	Sep 7 '21	Sep 19 '21				
57	Pre-drilling works (15 nos.)	12 days	Sep 20 '21	Oct 1 '21		5 x 4d/hole		
58	Pre-drill log report and Point Load Test	6 days	Oct 2 '21	Oct 7 '21				
59	Design review for foundation works	28 days	Oct 8 '21	Nov 4 '21				
60	Piling works (54 nos. of pre-bored H piles) - Total length = 1867m	39 days	Dec 7 '21	Jan 14 '22	7	60m/day		
61	Testing of pre-bored H-pile - load test and proof drilling	14 days	Jan 15 '22	Jan 28 '22				
62	Sheet piling works for ELS - 30m(W)x26m(L)x12m(D)	21 days	Jan 29 '22	Feb 18 '22	7	20x12m Sheet Piles/day		
63	Excavation works (6900m3) and ELS installation	32 days	Feb 19 '22	Mar 22 '22	7	280m3/day		
64	Laying of blinding layer	2 days	Mar 23 '22	Mar 24 '22				
65	Construction of pile cap	45 days	Mar 25 '22	May 8 '22				
66	Foundation Works - HCF	261 days	Oct 2 '21	Jun 19 '22			-	
67	Pre-drilling works (25 nos.)	20 days	Oct 2 '21	Oct 21 '21		5 x 4d/hole	-	
68	Pre-drill log report and Point Load Test	11 days	Oct 22 '21	Nov 1 '21] 🎽	
69	Design review for foundation works	30 days	Nov 2 '21	Dec 1 '21				
70	Sheet piling works for ELS	28 days	Dec 7 '21	Jan 3 '22				
71	Piling works - HCF (56 nos. of pre-bored H piles) - Total length = 1700m	44 days	Jan 15 '22	Feb 27 '22	15	60m/day		
72	Testing of pre-bored H-pile - load test and proof drilling	14 days	Feb 28 '22	Mar 13 '22				1
73	Excavation works (7600m3)	35 days	Mar 14 '22	Apr 17 '22	7	280m3/day		
74	Laying of blinding layer	3 days	Apr 18 '22	Apr 20 '22				
75	Construction of pile cap	60 days	Apr 21 '22	Jun 19 '22				
76	Construction of SWHWRP	579 days	Feb 28 '22	Sep 29 '23				B
77	Proposal of DfMA for non-structural elements of RWPS	90 days	Feb 28 '22	May 28 '22				
78	Pre-cast of DfMA segments for non-structural elements of RWPS	120 days	May 29 '22	Sep 25 '22				
79	Installation of DfMA segments for non-structural elements of RWPS	100 days	Sep 26 '22	Jan 3 '23				
80	Construction of RC structure of RWPS	410 days	May 9 '22	Jun 22 '23				P
81	Construction of basement (below ground)	90 days	May 9 '22	Aug 6 '22				
82	Construction of external wall W1,W3,W5,W7 (+0mPD to +7.2mPD)	45 days	May 9 '22	Jun 22 '22				
83	Construction of Wall W8-W15, W6 and Beams & Slabs (+0mPD to +3.6mPD)	28 days	Jun 23 '22	Jul 20 '22				Ť
84	Construction of Wall W8-W15, W6 (+3.6mPD to +7.2mPD)	14 days	Jul 21 '22	Aug 3 '22				
85	Construction of Staircase ST1, ST2 (+0mPD to +7.2mPD)	45 days	Jun 23 '22	Aug 6 '22				
86	Construction of Superstructure (above ground) - Grid Line 4-6	160 days	Aug 7 '22	Jan 13 '23				
87	Construction of base slab (+4.45mPD to +5.95mPD & +5.6mPD to +7.1mPD)	21 days	Aug 7 '22	Aug 27 '22				
88	Construction of Columns (+5.95mPD to +13.25mPD)	21 days	Aug 28 '22	Sep 17 '22				
89	Construction of Bearing walls and Slabs (+5.95mPD to +7.2mPD)	14 days	Sep 18 '22	Oct 1 '22				
90	Construction of Beams and Slabs at +11.8mPD	30 days	Oct 2 '22	Oct 31 '22				
91	Construction of Beams and Slabs at +13.25mPD	60 days	Nov 1 '22	Dec 30 '22				
92	Construction of Parapet Walls (+13.25mPD to +14.65mPD)	14 days	Dec 31 '22	Jan 13 '23				
93	Construction of Staircase ST3 (+7.1mPD to +13.5mPD)	45 days	Nov 1 '22	Dec 15 '22				
94	Construction of Superstructure (above ground) - Grid Line 1-4	160 days	Jan 14 '23	Jun 22 '23				
95	Construction of Columns (+7.2mPD to +13.25mPD)	19 days	Jan 14 '23	Feb 1 '23				
96	Construction of Beams and Slabs at +7.2mPD	30 days	Feb 2 '23	Mar 3 '23				

	Task		Inactive Task		Manual Summary Rollup		External Milestone	\$	Manual Progress
Project: 3WSD20 Programme	Split		Inactive Milestone		Manual Summary	1	Deadline	+	
Date: Nov 29 '21	Milestone	♦	Inactive Summary	1	Start-only	C	Critical		
	Summary		Manual Task		Finish-only	3	Critical Split		
	Project Summary		Duration-only		External Tasks		Progress		

	2024				2025				202	6	
<u>2</u> 4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
1											

D	Task Name	Duration	Start	Finish	TRA	Notes	Q3 Q4	2022	2 Q3 Q4	2023 Q1 Q2	2 02	0
97	Construction of Beams and Slabs at +9.1mPD	30 days	Mar 4 '23	Apr 2 '23					<u>2 U3 U4</u>			
98	Construction of Beams and Slabs at +15.2mPD	60 days	Apr 3 '23	Jun 1 '23								
99	Construction of Parapet Walls (+15.2mPD to +16.6mPD)	21 days	Jun 2 '23	Jun 22 '23							*	
100	Construction of Staircase ST3 (+13.5mPD to +15.45mPD)	21 days	Jun 2 '23	Jun 22 '23							*	
101	Construction of RC structure of HCF	367 days	Jun 20 '22	Jun 21 '23								
102	Construction of Superstructure (above ground) - Grid Line 1-3	113 days	Jun 20 '22	Oct 10 '22					1	٦		
103	Construction of Columns (+5.55mPD to +13.00mPD)	14 days	Jun 20 '22	Jul 3 '22					•			
104	Construction of Wall W8 (+5.8mPD to +10.4mPD)	14 days	Jul 4 '22	Jul 17 '22					X			
105	Construction of Bearing walls and Slabs (+5.55mPD to +7.1mPD)	14 days	Jul 18 '22	Jul 31 '22					*			
106	Construction of Columns (+10.4mPD to +13.00mPD)	7 days	Aug 1 '22	Aug 7 '22					5			
107	Construction of Beams and Slabs at +13.00mPD	50 days	Aug 8 '22	Sep 26 '22								
108	Construction of Parapet Walls (+13.00mPD to +15.1mPD)	14 days	Sep 27 '22	Oct 10 '22					*			
109	Construction of Superstructure (above ground) - Grid Line 3-7	254 days	Oct 11 '22	Jun 21 '23					*			
110	Construction of Columns (+4.55mPD to +10.8mPD)	7 days	Oct 11 '22	Oct 17 '22					Ь			
111	Construction of Walls W1, W7, W19, W20, W29	21 days	Oct 18 '22	Nov 7 '22								
112	Construction of Walls W9, W13, W14, W37, W38	10 days	Nov 8 '22	Nov 17 '22					大	*		
113	Construction of Walls W2 to W6	28 days	Nov 18 '22	Dec 15 '22								
114	Construction of Walls W10, W11, W15, W16, W12, W35, W36	10 days	Dec 16 '22	Dec 25 '22						X		
115	Construction of Beams and Slabs at +10.4mPD and +10.8mPD	150 days	Dec 26 '22	May 24 '23						*	н	
116	Construction of Parapet Walls (+10.4mPD/+10.8mPD to +12.5mPD)	14 days	May 25 '23	Jun 7 '23						Ţ	₩	
117	Construction of Staircase ST01 (+7.1mPD to +11.35mPD)	28 days	May 25 '23	Jun 21 '23							₩	
118	Construction of Staircase ST01 (+10.4mPD to +13.95mPD)	14 days	May 25 '23	Jun 7 '23							₩	
119	Installation of architectural works	120 days	, Jun 2 '23	Sep 29 '23								
120	Construction of roadworks (drainage, irrigation system, cable ducting, etc)	60 days	May 3 '23	Jul 1 '23								
121	Construction of EVA (road pavement, fence wall, etc)	, 60 days	, Jul 2 '23	Aug 30 '23								
122	Landscape works	, 120 days	Jun 2 '23	Sep 29 '23						la		
123	E&M Works of SWHWRP	712 days	Oct 18 '21	Sep 29 '23							_	
124	Design and Submission Stage	140 days	Oct 18 '21	Mar 6 '22			 -	1				
125	Submission and acceptance of Surge Analysis Report	22 days	Oct 18 '21	Nov 8 '21								
126	Submission and acceptance of Reclaimed Water Main Pumps	59 days	Oct 25 '21	Dec 22 '21								
127	Submission and acceptance of Surge Vessels and Air Compressors	59 days	Oct 25 '21	Dec 22 '21								
128	Submission and acceptance of Penstock & Stoplog	25 days	Oct 25 '21	Nov 18 '21								
129	Submission and acceptance of Chemical Dosing System & Static In-line Mixer	42 days	Nov 9 '21	Dec 20 '21								
130	Submission and acceptance of Air Blower and Air Diffuser	30 days	Oct 25 '21	Nov 23 '21								
131	Submission and acceptance of Lifting Appliances	65 days	Oct 29 '21	Jan 1 '22								
132	Submission and acceptance of Minor Mechanical Equipment	63 days	Oct 29 '21	Dec 30 '21								
133	Submission and acceptance of LV switchboard	60 days	Oct 25 '21	Dec 23 '21								
134	Submission and acceptance of DCS	81 days	Oct 25 '21	Jan 13 '22								
135	Submission and acceptance of Instrumenation & Water Monitoring Equipment	42 days	Oct 29 '21	Dec 9 '21								
136	Submission and acceptance of Misc. Electrical Items	72 days	Nov 13 '21	Jan 23 '22								
137	Submission and acceptance of Fire Services Equipment	126 days	Nov 1 '21	Mar 6 '22								
138	Submission and acceptance of MVAC Equipment	87 days	Nov 1 '21	Jan 26 '22								
139	Submission and acceptance of Plumbing & Drainage Equipment	87 days	Nov 1 '21	Jan 26 '22								
140	Submission and acceptance of General Arrangement Drawing	101 days	Oct 29 '21	Feb 6 '22								
141	Submission and acceptance of Civil Requirement Drawing	56 days	Nov 27 '21	Jan 21 '22								
142	Procurement and Delivery of Equipment	345 days	Nov 19 '21	Oct 29 '22			 P.			-		
143	Reclaimed Water Main Pumps (6 nos.)	330 days	Nov 25 '21	Oct 20 '22					-			
	Surge Vessels and Air Compressors	270 days	Dec 23 '21	Sep 18 '22								

	Task		Inactive Task		Manual Summary Rollu	.p	External Milestone	\diamond	Manual Progress
Project: 3WSD20 Programme	Split		Inactive Milestone		Manual Summary		Deadline	+	
Date: Nov 29 '21	Milestone	♦	Inactive Summary	00	Start-only	C	Critical		
	Summary		Manual Task		Finish-only	3	Critical Split		
	Project Summary		Duration-only		External Tasks		Progress		

	2024				2025				202	26	
24	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3

דן כ	ask Name	Duration	Start	Finish	TRA	Notes	Q2 Q3	2022 Q4 Q1 Q2 Q3	2023 Q4 Q1 Q	2 Q3
145	Penstock & Stoplog	270 days	Nov 19 '21	Aug 15 '22						
146	Chemical Dosing System	210 days	Dec 21 '21	Jul 18 '22						
147	Static In-line Mixer	300 days	Dec 21 '21	Oct 16 '22						
148	Air Blower and Air Diffuser	210 days	Nov 24 '21	Jun 21 '22						
149	Lifting Appliances	180 days	Jan 2 '22	Jun 30 '22						
150	Sump Pumps	210 days	Dec 31 '21	Jul 28 '22						
151	Pipework and Valves	270 days	Dec 31 '21	Sep 26 '22						
152	LV switchboard	300 days	Dec 24 '21	Oct 19 '22						
153	DCS	310 days	Dec 24 '21	Oct 29 '22						
154	Instrumenation and Water Monitoring Equipment	300 days	Dec 10 '21	Oct 5 '22						
155	Misc. Electrical Items (PV Panel, Earthing & Cables, etc)	210 days	Jan 24 '22	Aug 21 '22						
156	Fire Services Equipment	150 days	Dec 11 '21	May 9 '22						
157	MVAC Equipment	150 days	Dec 23 '21	May 21 '22						
158	Plumbing & Drainage Equipment	150 days	Dec 23 '21	May 21 '22						
159	Misc. Electrical Items (Cables, Cable Containment, Lightings)	210 days	Jan 24 '22	Aug 21 '22						
160	Installation Works	105 days	Dec 31 '22	Apr 14 '23					★	$\neg $
L61	Installation FS Equipment	100 days	Dec 31 '22	Apr 9 '23						
62	Installation of MVAC Equipment	100 days	Dec 31 '22	Apr 9 '23						
63	Installation of BS Equipment	, 100 days	Dec 31 '22	Apr 9 '23						
64	Installation of Lifting Appliance (12 nos.)	30 days	Dec 31 '22	Jan 29 '23						
65	Installation of Reclaimed Water Pumps (6 Nos.)	, 90 days	Jan 15 '23	Apr 14 '23					-	
66	Installation of penstocks (10 nos.) & Stoplogs (2 nos.)	90 days	Dec 31 '22	Mar 30 '23						
67	Installation of Surge Vessel (4 Nos.) & Air Compressor (4 Nos.)	60 days	Dec 31 '22	Feb 28 '23						
.68	Installation of Air Blower (2 Nos.) & Air Diffuser (1 set)	14 days	Mar 31 '23	Apr 13 '23						
69	Installation of tanks (14 nos.) & Chemical Pumps (12 nos.)	90 days	Dec 31 '22	Mar 30 '23						
170	Installation of Pipeworks (DI, Chemical pipe, Air pipe)	40 days	Mar 1 '23	Apr 9 '23						
.71	Installation of Cabling, MCC & DCS	100 days	Dec 31 '22	Apr 9 '23						
72	Installation of Instrumentation and Monitoring Stations	90 days	Dec 31 '22	Mar 30 '23						
.73	Installation of ELV System (CCTV & Access Control)	60 days	Jan 2 '23	Mar 2 '23						
.74	Installation of Plumbing & Drainage Equipment	45 days	Dec 31 '22	Feb 13 '23						
.75	Installation of PV Panels	45 days	Feb 14 '23	Mar 30 '23						
176	FS / DG Inspection Related Items	30 days	Aug 31 '23	Sep 29 '23						
.77	T&C of FS Related Installation	14 days	Aug 31 '23	Sep 13 '23						
.78	Submission of FS 314 & 501	14 days	Sep 14 '23	Sep 13 23						
179	Target FS Inpsection	1 day	Sep 28 '23	Sep 27 23						
.80	Obtain Form FS172 (Fire Certificate)	1 day	Sep 28 23	Sep 28 23						
.80	DG Design Submission	14 days	Aug 31 '23	Sep 23 23						
.82	DG Inspection	14 days	Sep 14 '23	Sep 13 23						
.oz 183	Obtain DG License	14 days	Sep 14 23	Sep 27 23						
									₩	
84 or	Power Energization Related Items	112 days	Dec 31 '22 Dec 31 '22	Apr 21 '23						
.85	Tx Room Ready for BS installation	1 day		Dec 31 '22						
.86	Installation of BS Equipment	30 days	Jan 1 '23	Jan 30 '23						
.87	CLP to install Transformers and Cabling	75 days	Jan 31 '23	Apr 15 '23						,
88	Power Energization from CLP Transformer to LVSB	3 days	Apr 16 '23	Apr 18 '23					5	-
89	Power Energization from LVSB to All Equipment	3 days	Apr 19 '23	Apr 21 '23					I.	\mathbf{H}
90	Preliminary Test of Equipment	35 days	Jun 23 '23	Jul 27 '23						
.91	Inspection of Equipment/System with SOR	14 days	Jun 23 '23	Jul 6 '23						
192	Trial Run of Equipment/System	7 days	Jul 7 '23	Jul 13 '23						<u> </u>

	Task		Inactive Task		Manual Summary Rollu	p	External Milestone	\diamond	Manual Progress
Project: 3WSD20 Programme	Split		Inactive Milestone		Manual Summary	1	Deadline	+	
Date: Nov 29 '21	Milestone	•	Inactive Summary	0	Start-only	C	Critical		
	Summary	1	Manual Task		Finish-only	3	Critical Split		
	Project Summary	1	Duration-only		External Tasks		Progress		

	2024				2025				202	6	
24	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3

ID	Task Name	Duration	Start	Finish	TRA	Notes		2022 2023
193	Site Acceptance Test of Equipment/Systems with SOR	14 days	Jul 14 '23	Jul 27 '23			Q2 Q3 Q4	4 Q1 Q2 Q3 Q4 Q1 Q2 Q3 Q4
194	Submission	14 days	Jun 23 '23	Jul 6 '23				
195	Submission of Testing Procedures & Commissioning Plan	14 days	Jun 23 '23	Jul 6 '23				
196	Submission of As Fitted Drawings	14 days	Jun 23 '23	Jul 6 '23				
197	Submission of Manual	14 days	Jun 23 '23	Jul 6 '23				
198	Submission of Training Material	14 days	Jun 23 '23	Jul 6 '23				
199	System Commissioning Test	60 days	Jul 28 '23	Sep 25 '23				
200	Planned completion for section 1	0 days	Sep 29 '23	Sep 29 '23				
201	Planned completion for section 2	0 days	Sep 29 '23	Sep 29 '23				se Se
202								
203	Section 3 - Modification of Table Hill Reclaimed Water Service Reservoir	721 days	Oct 1 '21	Sep 21 '23				
204	Access Date (part 2 of the Site)	1 day	Oct 1 '21	Oct 1 '21				
205	Initial survey and condition survey	60 days	Aug 28 '22	Oct 26 '22				
206	Installation of supplementary dosing and dyeing system	240 days	Oct 27 '22	Jun 23 '23				*
207	T&C of E&M equipment	90 days	Jun 24 '23	Sep 21 '23				
208	Planned completion for section 3	, O days	Sep 21 '23	Sep 21 '23				Se
209								
210	Section 4 - Water main laying works in part 3 of the Site	792 days	Jul 30 '21	Sep 29 '23				
211	Access Date (part 3 of the Site)	1 day	Jul 30 '21	Jul 30 '21			b	
212	Initial survey	90 days	Jul 31 '21	Oct 28 '21				
213	1st TMLG meeting	1 day	Oct 13 '21	Oct 13 '21				
214	Application and approval of TTA	111 days	Oct 14 '21	Feb 1 '22	14			
215	Implementation of TTA by stages	605 days	Feb 2 '22	Sep 29 '23				
216	Mainlaying by open trench method (RW03 & RW43)	605 days	Feb 2 '22	Sep 29 '23				
217	RW03 : DN600 DI pipe - 1092m	538 days	Feb 7 '22	Jul 29 '23				▶ ₽─── ■
218	Team A CH345-380(35m) Stage 3A	21 days	Feb 7 '22	Feb 27 '22				
219	Team A CH380-415(35m) Stage 4A	21 days	Feb 28 '22	Mar 20 '22				
220	Team A CH415-450(35m) with IT Chamber Stage 5A	22 days	Mar 21 '22	Apr 11 '22				
221	Team A CH310-345(35m) Stage 2A	24 days	Apr 12 '22	May 5 '22				
222	Team A CH275-310(35m) Stage 1A	22 days	May 6 '22	May 27 '22				
223	Team A CH450-485(35m) Stage 6A	23 days	May 28 '22	Jun 19 '22				
224	Team A CH485-520(35m) with Flow Meter Chamber Stage 7A	38 days	Jun 20 '22	Jul 27 '22				
225	Team A CH520-555(35m) Stage 8A	21 days	Jul 28 '22	Aug 17 '22				
226	Team A CH555-590(35m) Stage 9A	21 days	Aug 18 '22	Sep 7 '22				
227	Team A Pressure test CH275-590	8 days	Sep 8 '22	Sep 15 '22				
228	Team A CH590-620(30m) Stage 10A	24 days	Sep 16 '22	Oct 9 '22				
229	Team A CH620-650(30m) Stage 11A	21 days	Oct 10 '22	Oct 30 '22				
230	Team A CH650-680(30m) Stage 12A	21 days	Oct 31 '22	Nov 20 '22				
231	Team A CH680-710(30m) Stage 13A	21 days	Nov 21 '22	Dec 11 '22				
232	Team A CH710-740(30m) Stage 14A	24 days	Dec 12 '22	Jan 4 '23				
233	Team A CH740-770(30m) with IT Chamber & washed out chamber Stage 15A	41 days	Jan 5 '23	Feb 14 '23				
234	Team A CH770-800(30m) Stage 16A	21 days	Feb 15 '23	Mar 7 '23				
235	Team A CH800-830(30m) Stage 17A	21 days	Mar 8 '23	Mar 28 '23				
236	Team A CH830-860(30m) Stage 18A	26 days	Mar 29 '23	Apr 23 '23				
237	Team A CH860-890(30m) Stage 19A	22 days	Apr 24 '23	May 15 '23				
238	Team A Pressure test CH275-1092	18 days	May 16 '23	Jun 2 '23				
239								
240	Team B CH980-1010 (30m) Stage 4B	21 days	Feb 7 '22	Feb 27 '22				
	Tools Tools Tools	Ŀ		Manual Cum	ory Dall-	n	External Milastona	♦ Manual Progress
	Task Inactive Tas			Manual Summa		цр	External Milestone	 Manual Progress
	t: 3WSD20 Programme Split Inactive Mil			Manual Summa	ary		Deadline	~
Date:	Nov 29 '21 Milestone Manual Tage Manual Tage			Start-only		C	Critical	
	Summary Manual Tas	K.		Finish-only		3	Critical Split	

Project Summary

0

Duration-only

Dogo	F
Page	Э

Progress

External Tasks


	2024	I	1	_	2025				202	6	
24	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
For	20 '22	,									
	29 '23										
sep	29 '23	5									
	24 122										
bep.	21 '23	•									

ID	Task Name				Duration	Start	Finish	TRA	Notes	02	03 0	2022 2023 2024 2025 2026 Q4 Q1 Q2 Q3 Q4 Q1 Q3 Q4 Q1 Q3
241	Team B CH1010-104	0 (30m) Stage 5B			21 days	Feb 28 '22	Mar 20 '22		<u> </u>			
242	Team B CH1040-107	0 (30m) Stage 6B			22 days	Mar 21 '22	Apr 11 '22					
243	Team B CH950-980 (30m) Stage 3B			24 days	Apr 12 '22	May 5 '22					
244	Team B CH920-950 (30m) Stage 2B			22 days	May 6 '22	May 27 '22					
245	Team B CH890-920 (30m) Stage 1B			23 days	May 28 '22	Jun 19 '22					
246	Team B CH1070-109	2 (22m) Stage 7B			36 days	Jun 20 '22	Jul 25 '22					
247												
248	Team C CH0-100 (10	Dm)Stage 1C			77 days	Apr 1 '23	Jun 16 '23					
249	Team C CH100-150 (50m)Stage 2C			94 days	May 2 '22	Aug 3 '22					
250	Team C CH150-200 (50m)Stage 3C			94 days	Aug 1 '22	Nov 2 '22					
251	Team C CH200-275 (75m)Stage 4C			100 days	Nov 3 '22	Feb 10 '23					
252												
253	Estimate inclement v	veather			41 days	Jun 3 '23	Jul 13 '23					
254	Overall pressure test				8 days	Jul 14 '23	Jul 21 '23					
255	Pipe connection and	completion			8 days	Jul 22 '23	Jul 29 '23					
256												
257	RW43 : DN150 DI pipe -	1144m			570 days	Feb 2 '22	Aug 25 '23					
258	CH180 to CH610 (43	Dm)			420 days	Feb 2 '22	Mar 28 '23	15	45d/50m			
259	CH180 to CH000 (18				150 days	Mar 29 '23	Aug 25 '23		60d/60m+90d			
260	CH610 to CH1144 (5	34m)			525 days	Feb 2 '22	Jul 11 '23	30	45d/50m			
261	Testing of water main				21 days	Aug 26 '23	Sep 15 '23	14				
262	Connection at RW43 - C	H1144			14 days	Sep 16 '23	Sep 29 '23					
263	Planned completion for sec	tion 4			0 days	Sep 29 '23	Sep 29 '23					🙀 Sep 29 '23
264												
265	Section 5 - Water main laying	works in part 4 of the	Site		1096 days	Jul 30 '21	Jul 29 '24					
266	Access Date (part 4 of the S	iite)			1 day	Jul 30 '21	Jul 30 '21				Ь	
267	Initial survey				90 days	Jul 31 '21	Oct 28 '21					
268	Application and approval o	f TTA			116 days	Nov 1 '21	Feb 24 '22					
269	Mainlaying by trenchless r	nethod (RW04)			479 days	Feb 25 '22	Jun 18 '23					
270	DN450 DI pipe (6 locati	ons , total length 237m	n)		479 days	Feb 25 '22	Jun 18 '23	60				
271	Mainlaying by open trench	method (RW04)			886 days	Feb 25 '22	Jul 29 '24					
272	DN450 DI Pipe - 3332m				886 days	Feb 25 '22	Jul 29 '24	45				
273	Planned completion for sec	tion 5			0 days	Jul 29 '24	Jul 29 '24					vul 29 '24
274												
275	Section 6 - Water main laying	works in part 5 of the	Site		1280 days	Jul 30 '21	Jan 29 '25				I	
276	Access Date (part 5 of the S	iite)			1 day	Jul 30 '21	Jul 30 '21				h	
277	Initial survey				90 days	Jul 31 '21	Oct 28 '21					
278	Application and approval o	f TTA			167 days	Oct 1 '21	Mar 16 '22					
279	Mainlaying by trenchless r	nethod			534 days	Jun 19 '23	Dec 3 '24					
280	DN400, DN300 DI pipe (2 locations, total leng	gth 126m)		376 days	Jun 19 '23	Jun 28 '24	30				
281	DN150 DI pipe (1 locati	on , total length 33m)			158 days	Jun 29 '24	Dec 3 '24	15				
282	Mainlaying by open trench	method			230 days	Mar 17 '22	Nov 1 '22					
283	DN400 DI pipe - 377m				230 days	Mar 17 '22	Nov 1 '22	30				
284	Contractor's Design and Co	onstruction of distribu	tion mains		1189 days	Oct 29 '21	Jan 29 '25				F	
285	Submission and accepta	nce of detailed design	proposal		120 days	Oct 29 '21	Feb 25 '22					
286	Site investigation and lia	ison with relevant par	ties		120 days	Feb 26 '22	Jun 25 '22					
287	Application of XP and T	A			120 days	Jun 26 '22	Oct 23 '22					
288	Mainlaying by open tre	nch method			820 days	Nov 2 '22	Jan 29 '25					P
		Task		Inactive Task			Manual Summa	ary Rollı	ıp	External M	ilestone	e \diamond Manual Progress
Projec	t: 3WSD20 Programme	Split		Inactive Milesto	ne 🛇		Manual Summa	ary	0	Deadline		•
	Nov 29 '21	Milestone	♦	Inactive Summa	ry	1	Start-only		E	Critical		
Date.	1107 <i>L</i> / <i>L</i> 1	Summary		 Manual Task 			Finish-only		3	Critical Spi	it	
		Project Summary		Duration-only			External Tasks			Progress		
		1		-						-		

Page	6
------	---

D	Task Name	Duration	Start	Finish	TRA	Notes	02	04	2022	Q2 Q3	2023		2 04
289	DN300 DI pipe - 220m	140 days	Nov 2 '22	Mar 21 '23	14		<u>U</u> 3	<u></u>		<u>12 U3 </u>			<u>3 Q4</u>
290	DN150 DI pipe - 2841m	680 days	Mar 22 '23	Jan 29 '25	30						1	-	
291	Planned completion for section 6	0 days	Jan 29 '25	Jan 29 '25									
292		,											
293	Section 7 - Water main laying works in part 6 of the Site	1523 days	Jul 30 '21	Sep 29 '25			i						
294	Access Date (part 6 of the Site)	1 day	Jul 30 '21	Jul 30 '21			6						
295	Initial survey	90 days	Jul 31 '21	Oct 28 '21			-						
296	Application and approval of TTA	117 days	Nov 1 '21	Feb 25 '22									
297	Mainlaying by trenchless method	1289 days	Feb 26 '22	Sep 6 '25									
298	DN450, DN400, DN300 DI pipe (13 locations, total length 1028m)	1289 days	Feb 26 '22	Sep 6 '25	90								
299	Mainlaying by open trench method	1312 days	Feb 26 '22	Sep 29 '25					-				
300	DN450, DN400, DN300 DI pipe - 3225m	457 days	Feb 26 '22	May 28 '23	30								
301	DN200, DN150, DN100, DN80 DI pipe - 6574m	855 days	May 29 '23	Sep 29 '25	100							+	
302	Planned completion for section 7	0 days	Sep 29 '25	Sep 29 '25									
303													
304	Section 8 - Water main laying works in part 7 of the Site	1676 days	Jul 30 '21	Mar 1 '26									
305	Access Date (part 7 of the Site)	1 day	Jul 30 '21	Jul 30 '21			Ь						
306	Initial survey	90 days	Jul 31 '21	Oct 28 '21									
307	Application and approval of TTA	117 days	Nov 1 '21	Feb 25 '22					 _				
308	Mainlaying by trenchless method	168 days	Sep 7 '25	Feb 21 '26									
309	DN300 DI pipe (1 locations , total length 58m)	168 days	Sep 7 '25	Feb 21 '26									
310	Mainlaying by open trench method	1465 days	Feb 26 '22	Mar 1 '26									
311	DN450, DN300 DI pipe - 2155m	780 days	Feb 26 '22	Apr 15 '24	45								
312	DN200, DN150 DI pipe - 2051m	685 days	Apr 16 '24	Mar 1 '26	40								
313	Planned completion for section 8	0 days	Mar 1 '26	Mar 1 '26									
314													
315	Section 9 - Conversion works to effect the supply of reclaimed water	1676 days	Jul 30 '21	Mar 1 '26									
316	Access Date	1 day	Jul 30 '21	Jul 30 '21			Ь						
317	Initial survey by stages	180 days	Jul 31 '21	Jan 26 '22					-				
318	Liaison, coordination and enabling work for conversion	700 days	Jul 30 '21	Jun 29 '23									
319	Conversion works	944 days	Aug 1 '23	Mar 1 '26								+	
320	Section 4 (Part 3) - 3 nos.	60 days	Aug 1 '23	Sep 29 '23									
321	Section 5 (Part 4) - 11 nos.	220 days	Dec 23 '23	Jul 29 '24									
322	Section 6 (Part 5) - 11 nos.	220 days	Jun 24 '24	Jan 29 '25									
323	Section 7 (Part 6) - 40 nos.	400 days	Aug 26 '24	Sep 29 '25									
324	Section 8 (Part 7) - 3 nos.	60 days	Jan 1 '26	Mar 1 '26									
325	Planned completion for section 9	0 days	Mar 1 '26	Mar 1 '26									








Appendix D


Location of Designated Noise Monitoring Station CP-KTN-NMS5





Appendix E

Valid Calibration Certificates of Monitoring Equipment



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

ITEM TESTED / 送檢項	目	(Job No. / 序引編號:IC21-2189)	Date of Receipt / 收件日期: 25 October 2021
Description / 儀器名稱 :	:	Sound Level Meter (EQ016)	
Manufacturer / 製造商 :	:	Rion	
Model No. / 型號 :	:	NL-52	
Serial No. / 編號 :	:	00464681	
Supplied By / 委託者 :	:	Action-United Environmental Services ar	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ling,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	Т.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 9 November 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Project Engineer

K C/Lee Engineer

Certified By 核證

Date of Issue 簽發日期

:

10 November 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C210084
CL281	Multifunction Acoustic Calibrator	AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	Α	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

	UU	Г Setting		Applied	d Value	UUT
Range	Function	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L _A	А	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting				d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT		Applied Value		UUT	IEC 61672	
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.8	$+1.2 \pm 1.6$
					4 kHz	94.6	$+1.0 \pm 1.6$
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					16 kHz	85.7	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	92.7	$\textbf{-0.8} \pm 1.5$
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	93.5	-0.2 ± 1.6
					4 kHz	92.8	$\textbf{-0.8} \pm 1.6$
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					16 kHz	83.7	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C216479 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 17434

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	$\pm 0.35 \text{ dB}$
		250 Hz - 500 Hz	$\pm 0.30 \text{ dB}$
		1 kHz	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		16 kHz	$\pm 0.70 \text{ dB}$
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC21-1345)	Date of Receipt / 收件日期:8	3 July 2021
Description / 儀器名稱 :	Sound Calibrator (EQ082)		
Manufacturer / 製造商 :	Brüel & Kjær		
Model No. / 型號 :	4231		
Serial No. / 編號 :	2713428		
Supplied By / 委託者 :	Action-United Environmental Services a	and Consulting	
	Unit A, 20/F., Gold King Industrial Buil	ding,	
	35-41 Tai Lin Pai Road, Kwai Chung, N	I.T.	
TEST CONDITIONS / 測詞	條件		
Temperature / 溫度 : (23	$(\pm 2)^{\circ}C$	Relative Humidity / 相對濕度 : (50 ± 25)%
Line Voltage / 電壓 :			

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 24 July 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

 Tested By
 :
 Chence

 測試
 K P Cheuk

 Project Engineer

 Certified By
 :

 K C Lee
 簽發日期

 Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C214361 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C213954
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C201309

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

- 2				
	UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
	Nominal Value	(dB)	(dB)	(dB)
	94 dB, 1 kHz	94.0	± 0.2	± 0.2
	114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.


The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Appendix F

Monitoring Schedule of the Reporting Month and Coming Month



The Reporting Monitoring Schedule (January 2022)


AUES

✓	Monitoring Day
	Sunday or Public Holiday

Sat

Sun Mon 30-Jan-22

31-Jan-22



The Coming Month Monitoring Schedule (February 2022)

AUES

Note:

Sun

Mon

27-Feb-22

28-Feb-22

Ecology monitoring dates are tentative and are subject to change

✓	Monitoring Day
	Sunday or Public Holiday



Appendix G

Database of Monitoring Result




Daytime N	Daytime Noise Measurement Results (dB) at CP-KTN-NMS5																				
	Stant	Start 1st Leq (5min)		nin)	2nd Leq (5min)		3rd Leq (5min)		4th Leq (5min)		5th Leq (5min)		6th Leq (5min)			Lag20min	Corrected				
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Leqsumin
	TIME	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
7-Jan-22	11:20	56.5	58.1	54.4	55.2	56.2	53.7	55.6	56.9	53.9	62.1	65.3	55.4	60.8	61.8	56.6	60.4	64.4	54.2	59.3	62.3
12-Jan-22	13:50	57.6	59.6	54.3	54.4	55.6	52.8	56.2	58.2	53.6	55.6	54.9	52.2	55.6	55.5	52.4	56.4	59.6	52.2	56.1	59.1
19-Jan-22	11:18	58.8	61.9	55.1	55.9	57.3	54.4	57.1	58.7	55.6	56.4	57.9	54.4	60.2	60.9	54.5	58.0	61.1	55.5	58.0	61.0
25-Jan-22	15:40	57.2	58.8	55.6	58.7	61.7	55.3	55.9	57.4	54.6	56.3	57.7	54.5	60.1	60.4	54.6	58.5	61.1	55.4	58.0	61.0



Appendix H

Graphical Plots for Monitoring Result







Appendix I

Monthly Summary Waste Flow Table

Appendix 22

Contract No. : <u>3/WSD/20</u>

Contact Name: Reclaimed Water Supply to Sheung Shui and Fanling

		Actual Quanti	ties of Inert C&D	Materials Generate	ed Monthly		Act	tual Quantities of Co	&D Wastes G	enerated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.3031	0	0	0	0.3031	0	0	0	0	0	0.0016
Feb											
Mar											
Apr											
May											
June											
Sub-total	0.3031	0	0	0	0.3031	0	0	0	0	0	0.0016
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total											

Monthly Summary Waste Flow Table for _2022___ (year)

			Forecast of T	otal Quantities of G	C&D Materials to b	e Generated from	the Contract*			
Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0.3031	0	0	0	0.3031	0	0	0	0	0	0.0016

 The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
 Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material Notes:



Appendix J

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		n Measures (Applicable to ALL Project Components, including DPs and Non-D) Ps)		- -	•	•
	uction Dust		1	•	•	1	1
S3.8	D1	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 92.1%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.7 L/m2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D2	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO
S3.8	D3	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities or hard cores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		 The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by impervious sheeting; and Every stock of more than 20 bags of cement or dry pulverized fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area 					
Nainali		sheltered on the top and the 3 sides.					
S4.9	Nİ	 struction Phase) Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N2	Install temporary site hoarding (approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			zone of NSRs through partial screening.				
S4.9	N3	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N4	Use of "Quiet" Plant and Working Methods	Reduce the noise levels of plant items	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
S4.9	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites	Construction phase	Annex 5, TM-EIAO
Water G	Quality Impa	nct (Construction Phase)					
S5.7	Ŵ1	 Construction Runoff In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN 1/94), construction phase mitigation measures should be provided and the Storm Water Pollution Control Plan is given below. Storm Water Pollution Control Plan At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m3 capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications 	Control construction runoff	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EM&A .og Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Measures 7	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
	 where the influent is pumped. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt/sediment trap. The silt/sediment traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, s					

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		 during storm events. All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the meander, wetlands and fish ponds. 					
S5.7	W2	 Sewage from Workforce Portable chemical toilets and sewage holding tanks should be provided for handling the construction sewage generated by the workforce. A licensed Contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project. Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause water quality impact after undertaking all required measures. 	Handling of site sewage	Contractor	All construction sites	Construction phase	WPCO, EIAO, TM-EIAO

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
Waste l	Managemer	nt (Construction Waste)					
S7.6	WM1	 Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction materials; plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); and provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	Prior to the commencement of construction	Waste Disposal Ordinance
S7.6	WM2	Prepare Waste Management Plan and submit to the Engineer for approval	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM3	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 	Minimize waste generation during construction	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM4	Storage of Waste The following recommendation should be implemented to minimize the impacts:	Minimize waste from storage impacts	Contractor	All construction	Construction phase	Waste Disposal Ordinance

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		 waste such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 			sites		
S7.6	WM5	Collection and Transportation of WasteThe following recommendation should minimize the impacts:• remove waste in timely manner;• employ the trucks with cover or enclosed containers for waste transportation;• obtain relevant waste disposal permits from the appropriate authorities; and• disposal of waste should be done at licensed waste disposal facilities.	Minimize waste from storage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM6	 Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; deliver surplus artificial hard materials to Tuen Mun Area 38 recycling plant or its successor for recycling into subsequent useful products; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; Standard formwork should be used as far as practicable in order to minimize the arising of C&D waste. The use of more durable formwork (e.g. metal hoarding) or plastic facing should be encouraged in order to enhance the possibility of recycling. The purchasing of construction materials should be carefully planned in order to avoid over ordering and wastage. Wheel wash facilities have to be provided at the site entrance before the trucks leaving the works area. 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.6	WM8	 Chemical Waste If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producers. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction phase	 Waste Disposal (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.					Storage of Chemical Waste
S7.6	WM9	 General Waste General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
S7.6	WM10	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collection by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	Construction phase	Waste Disposal Ordinance
S7.6	WM11	Topsoil reuse – Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical. This is considered a general measure for good site practice.	Good site practice	Contractor / Project Proponent	Onsite	Construction Phase	 ETWB Technical Circular (Works) No.29/2004
Landsc	ape and Vis	sual (Construction)				1	
S.12.9 MM3	LV5	Open Space Provision - the principles adopted in the RODP planning ensure that public open space systems are incorporated. All requirements for open space areas stipulated in the planning documents for the formulation of the Preliminary Layout Plan should be adhered to.	Reprovision of open space. Enhance visual amenity of the area and improve the overall landscape character	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of the Preliminary Layout Plan	Prior to Construction and Construction Phase	Hong Kong Planning Standards and Guidelines (HKPSG) issued by the Planning Department (As at Aug 2011); Sustainable Building Design Guidelines
S.12.9 MM4	LV6	Tree Protection & Preservation – Exiting trees to be retained within the Project Site should be carefully protected during construction. In particular OVTs will be preserved according to ETWB Technical Circular (Works) No. 29/2004. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to	Protect and Preserve Trees	Government Developer / Detailed Design Consultant / Contractor	Onsite as stipulated in the planning documents for the formulation of	Prior to Construction and Construction Phase	ETWB Technical Circular Works (TCW) No. 29/2004 and 3/2006

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
		undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. A detailed tree survey will be carried out for the Tree Removal Application (TRA) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which trees should be retained, transplanted or felled and will include details of tree protection measures for those trees to be retained.			the Preliminary Layout Plan		
S.12.9 MM5	LV7	Tree Transplantation – Trees unavoidably affected by the Project works should be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery as far as possible. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, where applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. A detailed transplanting proposal will be submitted to relevant government departments for approval in accordance with ETWBTC 2/2004 and 3/2006 and final locations of transplanted trees should be agreed prior to commencement of the work. For trees associated with highways e.g. roadside planting along highways, that are unavoidably affected and should be transplanted, HyD HQ/GN/13 'Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit' should be referred to.	Transplant Trees where suitable for transplantation	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004 HyD HQ/GN/13 Interim Guidelines for Tree Transplanting Works under Highways Department's Vegetation Maintenance Ambit
S.12.9 MM7	LV9	Compensatory Planting – Compensatory tree planting for felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Removal Application process under ETWBTC 3/2006. Compensatory planting is proposed at the potential open areas such as open spaces, amenity areas, open areas of the streetscapes, as well as the open areas within development lots. Compensatory planting for shrubs should be considered in suitable locations. Native species such as <i>Melastoma malabathricum, Diospyros vaccinioides,</i> <i>Gardenia jasminoides, Ixora chinensis, Ligustrum sinense, Litsea rotundifolia,</i> <i>Melastoma dodecandrum, Atalantia buxifolia, Rhodomyrtus tomentosa,</i> <i>Rhaphiolepis indica,</i> and <i>Rhododendron simsii</i> are suggested.	Compensate for trees and shrubs lost due to the Project.	Government Developer / Detailed Design Consultant / Contractor	Onsite where possible. Otherwise consider offsite locations	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWB TCW 3/2006 and 2/2004
S.12.9 MM9	LV11	Vertical Greening – Planting of climbers to grow up vertical surfaces were appropriate (e.g. building edges, piers).	Soften hard surfaces and	Project Proponent /	On appropriate	Prior to Construction,	ETWB TCW No. 11/2004 – Cyber

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
			facilities	Detailed Design Consultant / Contractor / Maintenance Authority	structures	Construction Phase & Maintenance in Operation Phase	Manual for Greening
S.12.9 MM10	LV12	Green Roof – Roof greening where appropriate should be established on proposed buildings as per the guidelines stated. These guidelines provide further details including information regarding structural loading, design, maintenance, etc. considerations as well as providing information on what types of plants might be suitable.	Reduce exposure to untreated concrete surfaces and particularly mitigate visual impact to VSRs at high levels. Provide greening.	Project Proponent / Detailed Design Consultant / Contractor / Maintenance Authority	On appropriate buildings	Prior to Construction, Construction Phase & Maintenance in Operation Phase	CIBSE HK Branch, Technical Guidelines for Green Roof Systems in Hong Kong (2011); ArchSD/Urbis Study on Green Roof Application in HK (2007)
S.12.9 MM11	LV13	Screen Planting – Tall screen/buffer trees and shrubs should be planted. This measure may additionally form part of the compensatory planting.	To screen proposed structures such as roads and buildings. Improve compatibility with the surrounding environment and create a pleasant pedestrian environment	Developer / Detailed Design	Along roads, around suitable built structures, or around VSRs to contain their view out to the NDA Maintenance and create a pleasant Contractor structures	Prior to Construction, Construction Phase & Maintenance in Operation Phase	ETWBTC 3/2006
S12.9 MM14.5	LV20	Screen Hoarding – Screen hoarding shall be erected along areas of the construction works site boundary where the works site borders publically accessible routes and/or is close to visually sensitive receivers (VSRs). It is proposed that the screening be compatible with the surrounding environment and where possible, nonreflective, recessive colours be used. Any works areas near the ecological sensitive areas should erect 2m high dull	To screen undesirable views of the works site.	Contractor	Throughout NDAs	Construction Phase	
		green site boundary fence. Details can refer to the ecological impact assessment (Chapter 13 of the EIA report).					
S12.9	LV21	Light Control – Construction day and night time lighting should be controlled to	To minimize glare	Government /	Throughout	Construction	

EIA Ref.	EM&A Log Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the Measures?	Location of the measures	When to implement the Measures?	What requirements or standards for the measures to achieve?
MM14.6		minimize glare impact to adjacent VSRs during the Construction phase. Street and night time lighting shall also be controlled to minimize glare impact to adjacent VSRs during the operation phase.	impact to adjacent VSRs	Developer / Contractor	NDAs	and Operation Phases	
Ecology	(Construc	tion Phase)		•	•	•	
S.13.9	E13	Review design and construction methods for bridges, especially those on the Sheung Yue and tidal Ng Tung Rivers, and adopt measures which minimize impacts on rivers and disturbance and fragmentation impacts on fauna. No construction during ardeid breeding season (1 March to 31 July) along Sheung Yue River north and east of KTN area D1-5 and east of D1-9 and C2-3 and restriction of working hours on new pedestrian bridges over the Sheung Yue River and tidal Ng Tung River to 09.00 to 17.30 during the ardeid breeding season (1 March to 31 July). Provision of alternative foraging habitat along main river channels for large waterbirds.	Minimize impacts on rivers and disturbance and fragmentation impacts on fauna.	Project Proponent / Detailed Design Consultant / Contractor	Along and within the Sheung Yue, Ng Tung and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E16	Creation of Green Corridors along the Sheung Yue, Ng Tung and Shek Sheung Rivers, retention and provision of screen plantings where feasible; provision of Open Space areas and development areas along river corridors; Design and erection of 2m high solid dull green site barrier fence between river channel and any active works area along or adjacent to Ng Tung, Sheung Yue and Shek Sheung Rivers. Ng Tung, Sheung Yue and Shek Sheung Rivers screen planting.	Minimize disturbance to waterbirds using Ng Tung, Sheung Yue and Shek Sheung River channels.	Detailed Design Consultant / Contractor	Ng Tung, Sheung Yue and Shek Sheung Rivers	Detailed design and construction phases.	TM-EIAO.
S.13.9	E19	Use opaque, non-transparent, non-reflective noise barriers for all construction sites. Unnecessary lighting should be avoided.	Minimize mortality impacts on birds.	Contractor	All construction sites	Construction phase.	TM-EIAO.



Appendix K

Waterbirds Survey Report for the Reporting Month



WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for January 2022 (Issue 1)

> Job Ref.: 21/2063/582 AUES-SWHTSE Date: 10th February 2022

> > www.aechk.hk



WSD Contract No. 3/WSD/20 - Reclaimed Water Supply to Sheung Shui and Fanling - Provision of EM&A (Ecological) Monitoring

Monthly Report for January 2022

(Issue 1)

February 2022

1

	Name	Signature
Prepared by:	Nicholas Tam	and the second s
Reviewed by:	lda Yu	Eda yn
Date:	10 th February 2022	0

Job Ref.: 21/2053/578 DSD-MW

CONTENTS

	Introduction	
2	Monitoring Methodology	. 1
3	Analytical methodology	. 2
	Results	
5	Analysis	. 4
6	Observations	. 5
7	References	. 5

LIST OF TABLES

Table 1	Ecological Mo	nitoring Stations
---------	---------------	-------------------

- Table 2 Representative Waterbirds
- Table 3Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using NgTung, Sheung Yue and Shek Sheung Rivers during Construction Phase
- Table 4
 Weather conditions and tidal information of survey dates in January 2022
- Table 5Total Bird Species and Abundance in the Reporting Month
- Table 6
 Abundance of Representative Waterbirds in the Reporting Month
- Table 7T-test Result for Waterbirds in the reporting month
- Table 8Observations during the Ecological Monitoring in the Reporting Month

LIST OF APPENDICES

- Appendix A Recorded Bird Species and their Abundance in the Reporting Month
- Appendix B Total Waterbird Abundance from Point Count
- Appendix C Abundance of Representative Waterbirds from Point Count

LIST OF FIGURES

- Figure 1 Transect and Point Count Locations
- Figure 1a Transect and Point Count Locations (Zoomed In)

1 INTRODUCTION

- 1.1 According to the Section 12.3.2.5 of "Updated EM&A Manual for Advance And First Stage Works of Kwu Tung North and Fanling North New Development Areas", monitor of measures to minimise disturbance to waterbirds on Ng Tung, Sheung Tue and Shek Sheung Rivers is required.
- 1.2 aec Ltd. has been appointed by Action-United Environmental Services & Consulting (AUES) to: conduct weekly transect bird surveys at high and low tides along Ng Tung River, Sheung Yue River and Shek Sheung River; and identify sources of actual and potential disturbances to birds due to construction activities of WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling. As instructed by the Contractor, the commencement date of the survey was in the week of 10th January 2022. This monthly report summarises the monitoring findings in January 2022.

2 MONITORING METHODOLOGY

2.1 The survey methodology references the methodology stated in Monthly EM&A Report (prepared by Cinotech Consultants Limited (2020)) under the "Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1". Three transects and seven point count locations were selected at the Ng Tung, Sheung Yue and Shek Sheung River. These locations are shown in **Figure 1** and summarized in **Table 1**.

Monitoring Stations	Descriptions	Influenced by Tidal Action
Transect T1		
Transect T2		
Point Count Location P1	Along Ng Tung Divor	No
Point Count Location P2	Along Ng Tung River	NO
Point Count Location P3		
Point Count Location P4		
Point Count Location P5	At Shek Sheung River (Low-flow Channel)	No
Transect T3	Along Shek Sheung River & Sheung Yue River	Yes
Point Count Location P3	At Shek Sheung River	Yes
Point Count Location P3	At Intersection between Sheung Yue and Shek Sheung River	Yes

Table 1 Ecological Monitoring Stations

- 2.2 Surveys were conducted on a weekly basis at both high and low tides (it is considered high tide when tidal levels are above 1.5m and low tide when tidal level are below 1.5m at Tsim Bei Tsui Station).
- 2.3 All avifauna species that were seen or heard were identified and quantified along transects and at point count locations. Survey data would be recorded continuously by the surveyor as they walk along the transects, while survey data of each point count location would be collected for 5-minutes after surveyor reaches the designated point count location.



- 2.4 Noticeable behaviours such as breeding, nesting, roosting, feeding and presences of recently fledged juveniles were recorded and reported. In the case which such behaviours were observed for species of conservation importance, the Resident Engineer (RE), the Contractor and the Independent Environmental Checker (IEC) would be immediately notified after the survey such that the Contractor could review the current construction programme and minimize disturbances due to construction activities.
- 2.5 Weather conditions, tidal information, time of the survey and other noticeable activities occurring within the vicinity of the survey area were recorded.

3 ANALYTICAL METHODOLOGY

3.1 Total number of Waterbirds and six representative Waterbird species (listed in **Table 2**) are used as an indicator of the level disturbance to water birds at each of the survey location. Species listed as wetland-dependant according to Carey et al. (2001) are defined as Waterbirds. A significant decline in the abundance of all or representative Waterbirds would indicate a high level of disturbance.

Common Name	Species Name	Chinese Name
Chinese Pond Heron	Ardeola bacchus	池鷺
Eastern Cattle Egret	Bubulcus coromandus	牛背鷺
Grey Heron	Ardea cinerea	蒼鷺
Great Egret	Ardea alba	大白鷺
Little Egret	Egretta garzetta	小白鷺
Great Cormorant	Phalacrocorax carbo	普通鸕鷀

Table 2 Representative Waterbirds

- 3.2 Survey data from each month is compared to the baseline monitoring data. When a decline in the total number of Waterbirds or the number of the representative Waterbird species is recorded the survey data would be compared to the baseline data (from Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology) by Cinotech Consultants Limited, 2019) using a two-sample one-tailed Student t-test assuming unequal variance to analyse whether the decline is significant.
- 3.3 If the collected data for the reporting month shows a significant difference at the 95% confidence level, the action level will be triggered. If the collected data for the reporting month shows a significant difference at the 99% confidence level, the limit level is triggered and corresponding suggestions would be given to minimize the disturbances according to **Table 3**.

Action Level	Response	Limit Level	Response
Decline in numbers	Investigate cause and if	Decline in numbers of all	Investigate cause and if
of all waterbird species	cause identified as	waterbird species	caused identified as
relative to numbers	related to NDAs project	relative to numbers	related to the NDAs
during Baseline	instigate remedial action	during Baseline	project instigate
Monitoring such that the	to remove or reduce	Monitoring such that the	remedial action.
Action Level response is	source of disturbance.	Limit Level response is	Review and adjust
triggered.		triggered.	project's Long Valley
			Nature Park (LVNP)
			management measures
			to improve conditions
			for affected species.
Decline in numbers of	Investigate cause and if	Decline in numbers of	Investigate cause and if
any one Waterbird	cause identified as	any one Waterbird	caused identified as
species occurring in	related to NDAs project	species occurring in	related to the NDAs
significant numbers*	instigate remedial action	significant numbers*	project instigate
during Baseline	to remove or reduce	during Baseline	remedial action.
Monitoring such that the	source of disturbance.	Monitoring such that the	Review and adjust
Action Level response is		Limit Level response is	project's LVNP
triggered.		triggered.	management measures
			to improve conditions
			for affected species.

Table 3 Action and Limit Levels and Responses to Evidence of Disturbance to Waterbirds using
Ng Tung, Sheung Yue and Shek Sheung Rivers during Construction Phase

Note: Whether numbers are significant depend on species and season after collection and evaluation of baseline survey data.

3.4 In order to increase the sample size and reduce the random error on each survey day, survey data would be collectively analysed on a monthly basis. The collective data of each month is also compared to the baseline data of the respective month and season instead of the entire data set, to account for the seasonal variation in the abundance of Waterbirds. In this study, the Winter season is defined as October to March, while the Summer season is defined as April to September.

4 RESULTS

4.1 The weather conditions and tide levels on the survey dates are listed in the table below.

High Tide				Low Tide			
Date	Time	Tide (m)	Weather	Date	Time	Tide (m)	Weather
13-1-2022	15:15	1.52	Cloudy	13-1-2022	13:00	1.18	Cloudy
20-1-2022	11:45	1.5	Sunny	18-1-2022	14:00	1.36	Cloudy
28-1-2022	15:00	1.7	Cloudy	29-1-2022	13:00	1.42	Cloudy

4.2 Abundance and diversity of key species are summarized in **Table 5** and **Table 6** detailed list of avifauna recorded is provided in **Appendix A**.

Table 5 Total Bird Species and Abundance in the Reporting Month

Category	Number of Species	Abundance
All Avifauna	30	225
Waterbirds	11	105



Monthly Progress Report for January 2022 (Issue 1)

Common Name Species Name Chinese Name Abundance								
Common Name	Common Name Species Name		Abundance					
Chinese Pond Heron	Ardeola bacchus	Ardeola bacchus 池鷺						
Eastern Cattle Egret	Bubulcus coromandus 牛背鷺		9					
Grey Heron	Ardea cinerea	Ardea cinerea 蒼鷺						
Great Egret	Ardea alba	大白鷺	11					
Little Egret	Egretta garzetta	小白鷺	33					
Great Cormorant	Phalacrocorax carbo	普通鸕鷀	16					

5 ANALYSIS

5.1 The result of student t-test for all Waterbirds and representative Waterbirds are compiled in **Table 7** respectively. Further details are provided in **Appendices B** and **C**.

			Monthly			Seasonal				
Category	T-value	df	p	Action Level	Limit Level	T-value	df	р	Action Level	Limit Level
All Waterbirds	-3.182	5	0.012	*		-3.467	3	0.020	*	
Chinese Pond Heron	-4.544	8	0.001	*	*	-9.655	31	0.000	*	*
Eastern Cattle Egret			No decline	è		-0.332	3	0.381		
Grey Heron	-2.399	7	0.023	*		-2.027	3	0.068		
Great Egret	-0.379	3	0.364			-0.549	2	0.319		
Little Egret	-0.665	3	0.277			-1.313	3	0.140		
Great Cormorant	-0.522	9	0.307			-1.187	13	0.128		

* = level triggered

- 5.2 Compared to the Monthly data, All Waterbirds, and all representative Waterbirds aside from Eastern Cattle Egret have declined in numbers. The decrease in all Waterbirds and Grey Heron has triggered the action level while decline in Chinese Pond Heron has triggered the limit level.
- 5.3 Compared to the Seasonal data, All Waterbirds and all representative Waterbirds have declined in numbers. The decline in Waterbirds has triggered the action level and decline in Chinese Pond Heron has triggered the limit level.
- 5.4 Anthropogenic activities recorded near the survey transects such as fishing and remote boating (see **Table 8**) have been similar to those recorded in Monthly EM&A Reports by Cinotech Consultants Limited (2020). Thus, the significant decline in all Waterbirds, Chinese Pond Heron and Grey Heron is unlikely to be caused by commercial, recreational or construction activities near the site during the survey month. Possible explanations includes a general decrease in the abundance of these species visiting Hong Kong instead or the change of the attractiveness of the nearby habitats.
- 5.5 As this is only the first month of the survey, it is impossible to analyse the trend of the abundance of these species from a single month's data. The current data should be collectively analysed with the data from February 2022 onwards to confirm if the abundance of certain species is experiencing a constant decline. Special attention shall be paid to any



construction impacts while doing the surveys in the future to aid evaluation of Waterbird population trends.

6 **OBSERVATIONS**

- 6.1 Waterbird behavior observed during ecological monitoring is listed below:
 - Flying
 - Resting
 - Foraging
- 6.2 The anthropogenic activities observed during ecological monitoring is listed in **Table 8**

Table 8 Observations during the Ecological Monitoring in the Reporting Month

Location	Observations
T1 (PC1, PC2)	Fishing, remote boating
T2 (PC 3, PC4)	Fishing, open burning outside works area
T3 (P6, PC7)	Fishing

7 **REFERENCES**

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M., and Young, L. 2001. The Avifauna of Hong Kong. Hong Kong Bird Watching Society, Hong Kong.

Cinotech Consultants Limited. 2019. Shek Wu Hui Effluent Polishing Plant Baseline Monitoring Report (Ecology). Accessed from https://shekwuhui.cinotech.hk/?page_id=24 in Jan 2022.

Cinotech Consultants Limited. 2020. Agreement No. SPW 07/2019 Shek Wu Hui Effluent Polishing Plant – Main Works Stage 1 Monthly EM&A Report. Accessed from <u>https://shekwuhui.cinotech.hk/?page_id=22</u> in Jan 2022.



Appendix A Recorded Bird Species and their Abundance in the Reporting Month

Common Name	Chinese Name	Scientific Name	Waterbird	Point Count Abundance	Transect Abundance
Chinese Pond Heron	池鷺	Ardeola bacchus	Y	4	+
Eastern Cattle Egret	牛背鷺	Bubulcus coromandus	Y	9	++
Grey Heron	蒼鷺	Ardea cinerea	Y	20	+++++
Great Egret	大白鷺	Ardea alba	Y	11	++
Little Egret	小白鷺	Egretta garzetta	Y	33	+++
Great Cormorant	普通鸕鷀	Phalacrocorax carbo	Y	16	++
Crested Serpent Eagle	蛇鵰	Spilornis cheela	Ν	1	
Black Kite	黑鳶	Milvus migrans	N	2	+
Eastern Buzzard	普通鵟	Buteo japonicus	N	0	+
Black-winged Stilt	黑翅長腳鷸	Himantopus himantopus	Y	1	
Common Sandpiper	磯鷸	Actitis hypoleucos	Y	0	+
Common Greenshank	青腳鷸	Tringa nebularia	Y	1	+
Spotted Dove	珠頸斑鳩	Spilopelia chinensis	N	10	++
Asian Koel		Eudynamys scolopaceus	Ν	1	
House swift	小白腰雨燕	Apus nipalensis	N	0	+
White-throated Kingfisher	白胸翡翠	Halcyon smyrnensis	Y	2	
Pied Kingfisher	斑魚狗	Ceryle rudis	Y	3	
Peregrine Falcon	遊隼	Falco peregrinus	N	1	
Brown Shrike	紅尾伯勞	Lanius cristatus	N	0	+
Red-billed Blue Magpie	紅嘴藍鵲	Urocissa erythroryncha	N	0	+
Oriental Magpie	喜鵲	Pica serica	N	9	+
Collared Crow	白頸鴉	Corvus torquatus	Y	5	+
Large-billed Crow	大嘴烏鴉	Corvus macrorhynchos	N	1	
Cinereous Tit	蒼背山雀	Parus cinereus	N	1	+
Chinese Bulbul	白頭鵯	Pycnonotus sinensis	N	7	
Barn Swallow	家燕	Hirundo rustica	N	0	+
Yellow-browed Warbler	黃眉柳鶯	Phylloscopus inornatus	N	15	+++
Pallas's leaf Warbler	黃腰柳鶯	Phylloscopus proregulus	N	0	+
Dusky Warbler	褐柳鶯	Phylloscopus fuscatus	N	0	+
Yellow-bellied Prinia	黃腹鷦鶯	Prinia flaviventris	N	7	+
Common Tailorbird	長尾縫葉鶯	Orthotomus sutorius	N	1	
Masked Laughingthrush	黑臉噪鶥	Pterorhinus perspicillatus	N	5	++
Swinhoe's white-eye	暗綠繡眼鳥	Zosterops simplex	N	0	++++
Crested Myna	八哥	Acridotheres cristatellus	N	26	+++++
Common Myna	家八哥	Acridotheres tristis	N	2	
Black-collared Starling	黑領椋鳥	Gracupica nigricollis	N	2	+
White-shouldered Starling	灰背椋鳥	Sturnia sinensis	N	0	+
Oriental Magpie Robin	鵲鴝	Copsychus saularis	N	0	+
Red-throated Flycatcher	紅喉姬鶲	Ficedula albicilla	N	0	+
Daurian Redstart	北紅尾鴝	Phoenicurus auroreus	N	0	+
Stejneger's Stonechat	黑喉石(即鳥)	Saxicola stejnegeri	N	0	+

WSD Contract No. 3/WSD/20 Reclaimed Water Supply to Sheung Shui and Fanling – Provision of EM&A (Ecological) Monitoring Job Ref.: 21/2063/582 AUES-SWHTSE

Monthly Progress Report for January 2022 (Issue 1)

Fork-tailed Sunbird	叉尾太陽鳥	Aethopyga christinae	Ν	0	+
Eurasian Tree Sparrow	樹麻雀	Passer montanus	N	0	+
Scaly-Breasted Munia	斑文鳥	Lonchura punctulata N		8	
Eastern Yellow Wagtail	東黃鶺鴒	Motacilla tschutschensis	N	0	+
White Wagtail	白鶺鴒	Motacilla alba	N	15	++
Olive-backed Pipit	樹鷚	Anthus hodgsoni	N	6	++
Chinese Pond Heron	池鷺	Ardeola bacchus	Y	4	+
		Total Point Count Abundance		225	
		Total Waterbirds		105	

For transect abundance, +: 1-10, ++: 11-20, +++: 21-30, ++++: 31-40, +++++: >40



Monthly Progress Report for January 2022 (Issue 1)

Appendix B Total Waterbird Abundance from Point Count

	Survey Info	rmation		Number of Waterbirds		
Week	Date	Time	Tide Level	Individuals Recorded	Total	
2	13 Jan 2022	15:15	High	18	40	
2	13 Jan 2022	13:00	Low	22	40	
3	20 Jan 2022	11:45	High	15	22	
3	18 Jan 2022	14:00	Low	7	22	
4	28 Jan 2022	15:00	High	20	43	
4	29 Jan 2022	13:00	Low	23	43	
				Survey Average	35	
				January Average	63	
				Winter Average	61	


Monthly Progress Report for January 2022 (Issue 1)

Appendix C Abundance of Representative Waterbirds from Point Count

Representative Species		Recorded Abundance					Baseline		
Common Name	Species Name	Week 2	Week 3	Week4		Average		January	Winter
								Average	Average
Chinese Pond Heron	Ardeola bacchus	1	1	2			1.33	8.25	9.21
Eastern Cattle Egret	Bubulcus coromandus	7	2	0			3	1.5	3.77
Grey Heron	Ardea cinerea	3	5	12			6.67	16.88	12.82
Great Egret	Ardea alba	1	1	9			3.67	4.75	5.15
Little Egret	Egretta garzetta	15	7	11			11	12.75	14.36
Great Cormorant	Phalacrocorax carbo	5	4	7			5.33	6.5	7.08

Figure 1

Transect and Point Count Locations



		roposed	Shek Wu	Hui Water Recla	mation
		lant			
JAN	— Р	roposed	Retained	Water Mains	
Stor (<u> </u>	Valk Tran	sect		
	🔴 Р	oint Cou	nt Locatio	ns	
PAR-	-				
RPY:					
VAI					
TAN A					
T					
The Presson					
0					
har					
TO ACT					
Kr S					
5726					
2 TANA					
XAX.		cology			-
ZYA	b	iodive	rsity	\times ae	ec
	la N	andsca	pe		
XISTA	Project Ti	tle:			
211782					
X1112577	Doolo:			No. 3/WSD/20 -	Fanling
CHEY				o Sheung Shui and Ecological) Monitor	
371111(2					
	Figure Tit	le:			
(VIAAA					
ZANIC		Trans	ect and Poir	nt Count Locations	
SAMBE					
XIII)	Drawn by		JH	Scale: 1:14,50	00 on A3
	Checked		NT	Date: 10 Fe	b 2022
	Approved		IY		
	Figure Nu	imber:	Figu	ire 1	Revision: 1

Figure 1a

Transect and Point Count Locations (Zoomed In)



